

APPENDIX B

PAYMENT REQUESTS

Contracto Invoice Payment Approval

This document must be attached to the specified invoice before payment can be made.

AMOUNT BEING APPROVED FOR PAYMENT MUST AGREE WITH THE TOTAL ON THE ATTACHED INVOICE.

If there are questioned costs being withheld for payment, the Contractor must authorize any invoice adjustments.

CONTRACTOR: O'Keefe Drilling Company, Inc

INVOICE NO.: 41000611232009

CONTRACT/TASK NO.: 410006

Start Date: 09/08/2009

Exp. Date: 10/31/2009

PURPOSE OF PAYMENT: Contract 410006 Final Payment Request \$262,757.50 Less 1% Tax Withholding of \$2,627.58 = \$260,129.92 paid to contractor.

Payment Line Description	Org Unit	Amount	P/F
4019 Final Payment	474019	\$ 260,129.92	
ate Withholding 1%	474019	\$ 2,627.58	

Attached Invoice is approved for payment in the amount of: \$ 262,757.50 Partial/Final

Comments: Contract 410006 Final Payment Request \$262,757.50 Less 1% Tax Withholding of \$2,627.5

PROJECT OFFICER SHALL COMPLETE THE FOLLOWING:	Yes	No
THE MONTHLY REPORT AND THE MONTHLY INVOICE ARE CONSISTENT IN THE HOURS BILLED AND THE SERVICES PERFORMED. All aspects of the invoice and monthly report conform with the Project Officer's first hand knowledge of what occurred and sufficient progress has been made by the contractor to support this payment.)	✓	
THE SUPPORTING DOCUMENTATION MATCHES THE BILLING. Documentation is required to attain the level of confidence you feel comfortable with to establish the billing is true and reasonable for the services you are receiving. Documentation must be in accordance with department policy and contract terms.)	✓	
THE BILLING MATCHES THE CONTRACT/TASK ORDER		
Were goods purchased and/or services rendered on or after the effective starting date of the task order/contract?	✓	
Were the goods/services received prior to the expiration date of the task order/contract?	✓	
Are the overhead rates (indirect costs) charged on the invoice the same as those approved in the task order/contract?	✓	
Have the subcontractors been approved to work on the task order/contract? (In some cases this means the subcontract must be approved.)	N/A	
Are the costs and fees billed correct? (Do the labor rates, equipment rental rates, lease rates, per diem rates, etc. agree with the approved rates in the contract? Are mathematical calculations correct?)	✓	
Are the amounts for costs and/or fees within the task order limitations?	✓	
Is the invoice certified correct and signed in accordance with the contract?	✓	

PROJECT OFFICER: VWoo 11/25/2009 Approved: [Signature] Date: 11/25/09

PROGRAM MANAGER: PA 11/25/09 Approved: [Signature] Date: 11-25-09

APPROVAL SIGNATURES MUST BE:
SIGNED IN INK.

REQUIRES TWO(2) FULL SIGNATURES WITH DATES TO BE PROCESSED BY SSN. The Preparer of this form shall be the Project Officer. The second signatory must have a payment authorization signature card on file with SSB. If the Project Officer is also the Program Manager or Bureau Chief - SIGN TWICE.

RECEIVED

DEC 21 2009



Clear Form

MONTANA
CGR-2
Rev. 6/06Contractors Gross Receipts
Gross Receipts Withholding Return

1. Contract Awarded by: Agency <input checked="" type="checkbox"/> Prime Contractor <input type="checkbox"/>	
Federal Identification Number (FEIN): 81-0302402-06	
Name: MONTANA DEPARTMENT OF ENVIRONMENTAL QUALITY	
Address: PO BOX 200901	
City: HELENA	State: MT Zip Code: 59620-0901
2. Contract Awarded to: Prime Contractor <input checked="" type="checkbox"/> Sub-Contractor <input type="checkbox"/>	
Federal Identification Number (FEIN): 81-0298188	
Name: O'Keefe Drilling Company, Inc.	
Address: 2000 Four Mile Road, PO Box 3810	
City: Butte	State: MT Zip Code: 59701
3. Government Issued Contract Number.....	410006
4. Contract Award Date.....	09 / 04 /20 09
5. Month and year increment payment earned.....	Oct /20 09
6. Gross amount due Prime contractor or sub-contractor at the time of this report.....	\$ 262,757.50
7. Amount Withheld (1% of line 6) (If payment made to prime contractor from awarding agency, remittance must accompany this report).....	\$ 2,627.58
8. Net amount paid Prime contractor or sub-contractor at the time of this report.....	\$ 260,129.92
9. Check proper box for type of return being filed:	
<input checked="" type="checkbox"/> Remittance attached for credit to prime contractor's account	
<input type="checkbox"/> Sub-Contractor allocation, authorization to transfer credit to sub-contractor. Failure of prime contractor to file a distribution report within thirty (30) days of payment will result in a 10% penalty. Date payment made to sub-contractor..... / /20	
10. Description of work to be performed: To construct and test groundwater pumping wells which will be used to dewater mine tailings at the McLaren Tailings Reclamation Project	
11. Location of work to be performed (be specific): McLaren Tailings abandoned mine site located east of Cooke City in Park County	

The agency or contractor must, in accordance with Section 15-5-206, Montana Code Annotated, withhold one percent (1%) of incremental payments due the contractor or sub-contractor. Amounts withheld from a prime contractor must be forwarded with this report to the Department of Revenue. Amounts withheld from sub-contractors must be reported on this form so that proper allocation of credit can be made from prime contractor's account to the sub-contractor.

Return Submitted by	Agency <input checked="" type="checkbox"/> Prime Contractor <input type="checkbox"/> Sub-Contractor <input type="checkbox"/>
Award Authorization	
Preparer's Signature: <i>Virginia A. Woolley</i>	
Preparer's Title: Financial Specialist	Date: 11/25/09
Phone: 406-841-5008	Fax: 406-841-5050

Mail this return to:
Department of Revenue, P.O. Box 5835, Helena, MT 59604-5835

DEQ PAYMENT REQUEST

PAYMENT REQUEST NO. 1

PAYMENT PERIOD: 8/26/09 through 10/26/09

PROJECT NAME: McLaren Tailings Abandoned Mine Site Pumping Well Installation, Development, and testing

NAME OF THE CONTRACTOR: O'KEEFE DRILLING

ADDRESS OF THE CONTRACTOR: P.O. Box 3810 Butte, Montana 59701

PAYMENT SUMMARY INFORMATION

DATE	PAYMENT REQUEST #	EARNED	RETAINAGE WITHHELD*	RETAINAGE RELEASED	GROSS PAYMENT	TAX 1%	NET PAYMENT
11/23/2009	1	\$262,757.50	\$ -		\$ 262,757.50	\$ 2,627.58	\$ 260,129.92
			\$ -		\$ -	\$ -	\$ -
			\$ -		\$ -	\$ -	\$ -
			\$ -		\$ -	\$ -	\$ -
	FINAL REQUEST			\$ -	\$ -	\$ -	\$ -
TOTAL TO DATE		\$ 262,757.50	\$ -	\$ -	\$ 262,757.50	\$ 2,627.58	\$ 260,129.92

DATE	CONTRACT PRICE SUMMARY	
9/8/09	Original Contract Price	\$ 282,310.00
11/23/09	CO #1	(19,552.50)
CONTRACT PRICE TO DATE		\$ 282,310.00

\$ 262,757.50

MISCELLANEOUS INFORMATION

TOTAL UNCOMPLETED TO DATE	\$ -0-49,552.50
PERCENT COMPLETE TO DATE	100% 93.87%

*RETAINAGE WITHHELD IS 5% PLUS \$1,000

LIGHTLY SHADED AREAS ARE AUTOMATICALLY CALCULATED

CURRENT PAYMENT REQUEST

EARNED	\$262,757.50
RETAINAGE WITHHELD	\$ -
RETAINAGE RELEASED	\$ -
GROSS PAYMENT	\$ 262,757.50
TAX (1%)	\$ 2,627.58
NET PAYMENT	\$ 260,129.92

REQUESTED BY:

CONTRACTOR:

SIGNATURE:

DATE: November 23, 2009

RECOMMENDED BY:

ENGINEER:

COMPANY:

DATE:

APPROVED BY:

OWNER: MONTANA DEPARTMENT OF ENVIRONMENTAL QUALITY

SIGNATURE:

DATE:

PROGRESS REPORT

REQUEST NO.:
BILLING PERIOD:
PROJECT:
CUSTOMER:

1
8/26/2009 to: 10/26/09
McLaren Tailings Abandoned Mine Site
Department of Environmental Quality

DATE PREPARED: 11/23/09
CONTRACT NO.: 410006

			CONTRACT AMOUNTS			PROGRESS STATUS						% Comp.
Pay Item No.	ITEM DESCRIPTION	UNIT	EST. QNTY	UNIT BID PRICE	TOTAL COST	THIS PERIOD ¹ Cost	Quantity	PREVIOUS PERIODS Cost	Quantity	TOTAL TO DATE Cost	Quantity	
	BASE BID SCHEDULE*											
Mobilization, Demobilization, Bonding, and Insurance												
	Mobilization, Demobilization, Bonding, and Insurance	LS	1	\$27,500.00	\$27,500.00	1.00	\$27,500.00		\$0.00	1.00	\$27,500.00	100%
Access												
	Site Preparation	LS	1	\$1,500.00	\$1,500.00	1.00	\$1,500.00		\$0.00	1.00	\$1,500.00	100%
Pump Well Installation												
	Drill and Install 18 8-inch Pumping Wells	LF	880	\$210.00	\$184,800.00	855.00	\$179,550.00		\$0.00	855.00	\$179,550.00	97%
	Drill and Abandon Borehole	LF	235	\$110.00	\$25,850.00	92.0	\$10,120.00		\$0.00	92.00	\$10,120.00	39%
	Install Snow Post	EA	18	\$250.00	\$4,500.00	17.0	\$4,250.00		\$0.00	17.000	\$4,250.00	94%
Develop Pumping Wells												
	Develop Pumping Wells	HR	72	\$265.00	\$19,080.00	68.0	\$18,020.00		\$0.00	68.00	\$18,020.00	94%
Step-Drawdown Test Pumping Well												
	Step-Drawdown Test Pumping Wells	HR	72	\$265.00	\$19,080.00	77.50	\$20,537.50		\$0.00	77.500	\$20,537.50	108%
CHANGE ORDERS												
	Re-Stocking fee of Screen	LF	20	\$ 64.00	\$1,280.00	20.00	\$1,280.00		\$0.00	20.00	\$1,280.00	100%
							\$0.00		\$0.00	0.00	\$0.00	#DIV/0!
							\$0.00		\$0.00	0.00	\$0.00	#DIV/0!
							\$0.00		\$0.00	0.00	\$0.00	#DIV/0!
	TOTAL CONTRACT AMOUNT				\$283,590.00		\$262,757.50		\$0.00		\$262,757.50	92.65%



P.O. Box 3445, Butte, MT 59702
www.pioneer-technical.com

November 23, 2009


Tom Henderson
Montana Department of Environmental Quality
Mine Waste Clean Up Bureau
P.O. Box 200901
Helena, MT 59620-0901

Re: Revised Pay Request No. 1 for the McLaren Tailings Abandoned Mine Site
Pumping Well Installation, Development, and Testing Project

Dear Tom:

Please find enclosed one copy of the revised Pay Request No.1 for approval and payment to O'Keefe Drilling Company, Inc. If you have questions or need further information please contact me at 497-8041 or 490-0807.

Sincerely,


Joseph S. McElroy P.E.
Project Manager

Enclosure

cc: Dan O'Keefe, O'Keefe Drilling Company, Inc.

RECEIVED

NOV 24 2009

Dept. of Environmental Quality
Remediation Division

HELENA

201 East Broadway, Suite C
Helena, MT 59601
Phone (406) 457-8252

BUTTE

63 1/2 West Broadway
Butte, MT 59701
Phone (406) 782-5177

ANACONDA

307 East Park Street, Suite 421
Anaconda, MT 59711
Phone (406) 563-9371

NOV. 25. 2009 2:21PM

DEQ REMEDIATION DIV

NO. 9381 P. 3

RECEIVED

NOV 27 2009

COPY

CHANGE ORDER

Dept. of Environmental Quality
Remediation DivisionORDER NO. 1PROJECT TITLE: McLaren Tailings Abandoned Mine Site Pumping Well Installation,
Development, and Testing Project

DEQ Contract No. 410006

CONTRACT DATE: August 26, 2009OWNER: Montana Department of Environmental Quality / Mine Waste Cleanup BureauCONTRACTOR: O'Keefe Drilling Company, Inc.Change Orders must include an Itemized cost breakdown. You shall comply with the
following changesFrom the Contract Documents. (Show separate costs for materials, labor, equipment, and
miscellaneous. Show percent where applicable.)

ITEM NO.	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	COST OF CHANGES					TOTAL UNIT COST	TOTAL COST
		MAT'L.S.	LABOR	EQUIP.	MISC.			
1.	Contractor will be compensated for restocking 20 linear foot of stainless steel screen that was not utilized on the project. It was specified that 18 well would be installed, however site conditions on the south side of the site did not allow for the installation of one well.	\$1,280.00						\$1,280.00
2.	Contractor will not be compensated for 25 linear foot under Bid Item 3a Drill and Install 18, 8-inch Pumping wells. The decrease in the contract amount will be 25 linear foot at a rate of \$210.00 per linear foot for a total of \$5,250.00.						(\$5,250.00)	(\$5,250.00)
3.	Contractor will not be compensated for 143 linear feet under Bid Item 3b Drill and Abandon Borehole. The decrease in the contract amount will be 143 linear feet at a rate of \$110.00 per linear foot for a total of \$15,730.00.						(\$15,730.00)	(\$15,730.00)
4.	Contractor will not be compensated for 1 snow post under Bid Item 3c Install Snow Post. The decrease in the contract amount will be 1 snow post at a rate of \$250.00 per snow post for a total of \$250.00.						(\$250.00)	(\$250.00)
5.	Contractor will not be compensated for 4 hour of well development under Bid Item 4 - Develop Pumping Wells. The decrease in the contract amount will be 4 hours at a rate of \$266.00 per hour for a total of \$1,060.00.						(\$1,060.00)	(\$1,060.00)

NOV. 25. 2009

2:21PM

DEQ REMEDIATION DIV

NO. 9381

P. 5

SURETY CONSENT

The Surety hereby consents to the aforementioned Contract Change Order and agrees that its bond or bonds shall apply and extend to the Contract as thereby modified or amended per this Change Order. The Principal and the Surety further agree that on or after execution of this consent, the penalty of the applicable Performance Bonds or Bonds is hereby increased by \$ 0 (100 percent of the Change Order amount) and the penalty of the applicable Labor and Material Bond or Bonds is hereby increased by \$ 0 (100 percent of the Change Order amount).

COUNTERSIGNED BY MONTANA
RESIDENT AGENT

SURETY

By: _____

Seal

Recommended by: _____

Engineer

Date

Accepted by: _____

Contractor

Date

Approved by: _____

Owner

Date

THIS PAGE
INTENTIONALLY
LEFT BLANK

APPENDIX C

DAILY FIELD NOTES

APPENDIX C-1
DAILY FIELD NOTES

①

McLaren Tailings Project

September 10, 2009

0700 Weather Clear, Cool (31° F)

Meet O'Keefe Crew & Bob Smith owner
Bear Claw Construction, &

Larry

~~Doug~~ Dustin

Jeremy

} O'Keefe Drilling

0715

Have tailgate safety meeting

Bob will bring radio for comm with
National Park ambulance and
emergency response. Cody, Wyoming
nearest hospital.

0800 Preparing drill pad and water
containment at well CH5

with CAT 287C track mounted
skid steer loader

O'Keefe does not have hose to
run development water to old large
sump. Will develop diversion to
prevent any discharge to Soda Butte
Creek (SBC)

0815 Northwest Pipe Delivers Pipe

②

Pipe is in 21' lengths, 8" ID
8 5/8" OD

IVedl screen 22' 8" total length
including bottom seal.

2.5' from bottom to coarse
screen section (.05") approx

Photo Rig set on C1-5

Equipment on site

Drill - Fox most DR-24 HD

Water Truck - Western Star 4x4

Skid Steer - CAT 287C

Backhoe - Deere 35D

Pump Truck & Sullair 185 cfm comp.

One ton

Photos casing shoe

drill bit & reamer 4.2'

0940 Start Drilling

Add fine granular bentonite
around outside casing

③

0-14⁵ Brown slightly damp sand & gravel

Hard drilling at 14⁵' bgs. Gray angular rock fragment

Casing to 14⁵' bgs

Drill to 16²' Still getting dry gray rock fragments.

Add second piece drill steel into casing, Very hard drilling, still in rock

1050 Still drilling rock, dry

1800 PSI down pressure

will plug and abandon hole

Add 1 1/2 bags granular fine bentonite

followed by 3 bags 3/8" hole plug

after pulling drill rods

Pull 8" casing & shoe

Stem hole above bedrock with

cuttings to 8 feet from surface

then add bentonite granules to 1' bgs

Fill last 1' with soil

Log 0-7 Sand with silt SP

Photo 7-14 Sand & Gravel SP-GP

14-26⁵ bedrock, fine grained

crystalline rock, Strong reaction to HCl. Limestone/Dolomite

(4)

1130 Move to C1-4

1145 Start drilling

0-7 silt sand SM damp

7-14 sand with silt & gravel moist
cohesive balls of silt

14-14⁵ Hand drilling, drill chatter

? cobbles, damp cuttings

chips becoming angular - ?
bedrock.

Photo drilling bedrock C1-4

1205 Depth 19' bgs - still in rock
will wait 15 minutes and check
for water.

Photo of cuttings C1-4

1220 Turn air on run bit to bottom
no water will P & A

Pull rods & casing. Bottom
B casing are wet

Plug & abandon hole

1250 Move to C1-1 to complete
before power pole installation
scheduled for Friday 9/11/09.

Photo setup C1-1

1335 Begin drilling

0-5' Dry, sand SW

5'-10' Damp sand & gravel SP-GP

10-14' Damp gravel with sand

14' Bedrock

14-21' Variable colored dolomite

varies from tan to gray to blue gray
dry. TD 21'

1400 Stop drilling check with
Mike B. will move to CI-3

Photo sample CI-1

1415 Truck load of pipe arriving

1430 Pulling rods & pipe out of CI-1

Bob Smith unloading pipe

1450 Setting up on CI-3

1505 Start drilling

0-15' damp coarse sand & gravel SP-GP

15' silt layer, damp - < 1 ft thick

15-19' Wet sand & gravel GP-SP

adding casing & rod

1538 resume drilling producing water

Bedrock at ~~22'~~ 20' bgs, no longer

producing water. There was a
small build up of water during the

time required to add casing

⑥

Stopped casing advance and will drill open hole for 3 feet. Bedrock cuttings are dry. Hole not making water. Driller estimates that down bedrock contact well would produce 1-2 gpm. Will plug and abandon hole TD 25'

Photo cuttings C1-3

1634 Static WL 13.8' bgs. Bottom of casing 15.6' bgs

1700 Move equipment to A1

1705 Offsite

O'Keefe Standby 45 min

4, 20 ft lengths screen onsite

36, 20 ft lengths 8" steel casing

Wells C1-5, C1-4, C1-3 & C1-1

drilled all plugged & abandoned

1730 Called Mike B. discussed well completion options. Will try to complete 2 or more wells on S. side with 40' screen ^{at least} ~~no more than~~ 10' bgs. Leave open with casing if in doubt.

Will holdover 9/10/09

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RienTheRain.com

No. 302

(7)

September 11, 2009

0700 Short safety meeting Will drill
& try to complete A-1. Same
operational procedure as yesterday

0730 Start drilling

0-8 Sand and gravel, damp SP-GP

8-19 Silty sand moist, slightly cohesive
SM

0745 Hdding casing

0800 Resume drilling - making water

15'-20' sand & fine gravel

20' Bedrock

Drill steel casing into bedrock to
approx 23' bgs. Will drill bedrock
open hole to at least 33' bgs
and install screen

0915 Go to town to call office

0940 Return to site - Drill down electrical
problem

1015 Resume drilling, - produce water
for approx 30 sec

1030 Depth 33' bgs Producing small
amount of water from bedrock $\leq 1/2$ gpm

⑧

1035 Ken with Beartooth Alliance on site

1047 Install well screen

2 Photos screen going into hole
Kpac gaskets hang up on casing at surface. Will push screen down with drill rods and hold on bottom while casing is pulled back

^{screen}
~~Casing~~ pushed down to 32' bgs

Pull casing up and cut off
~~15' feet of casing. 1' feet~~
~~stick up 17' removed.~~

2 photos: A-1 cuttings

Producing water with air from drill, diminishing with time.

Estimate 3 gpm after 10 minutes

1130 Tom Henderson, John Boerth, and host of others onsite to tour repository area

Calculation of bottom of steel casing removed 82 feet of 21' bottom piece & left 11' stickup. 11 feet casing in ground

Screen 32-22⁸ = 9² Top Screen

Top steel 11 ft bgs

ALWAYS WEAR YOUR SEATBELT

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RienhoferRain.com

No. 302

1155 Setting up on C3-10

1208 Check WL A-1 10.95 -1.90
9.05 ft bgs

1240 Setting up pump truck & surge
block equipment. Having difficulty
getting rubber ring into well
screen

0-10 Gravelly sand SP - dam

10-18 Gravelly sand SP-GP
becoming moist at 17'

1300 Surge block operating at A-1
Produced water approx 3 ^{gal}/min
and the compressor hose cut on
well casing

C3-10 Bedrock at 25' dry
cuttings above bedrock moist but
no water after shut down &
restart after adding casing

1400 TD 32' bgs Limestone/Dolomite

18-25 Gravelly sand, moist SP-GP

25-32 ~~Low Dolomitic Limestone~~

Photo C3-10 cutting

1430 Surge block A1 water still turbid

(10)

Pull casing back and cut 8' off
21' length and leave 19' stackup
Bottom casing 11' feet long

1454 Bucket check A-1 4 gpm
water clear in appearance

Check with meter NTU 155

Photo - surge blocking A-1

1510 Drill & Water truck moved to C1-2

0-16' predominantly silt

16'-18' Bedrock?

will add short piece of casing

1605 Check flow in A-1. Approx 3 GPM

Becomes quite turbid anytime
well is surged

Will move to C3-10

C1-2

0-12 Silt, brown, damp ML

12-16 Silty sand with some gravel
SM, moist then wet at end

18-25 Dolomitic gray limestone, dry

1640 Stop drilling for the day

Delivery 7 pieces 22' 8" screen

1 piece 20' 1" screen

1700 Offsite with Goldley #1109

ALL WELLS PERMITTING AGENCY

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RileintheRain.com

No. 302

(11)

September 12, 2009

0700 Onsite weather clear & cool 32°F

resume drilling on C1-2

WLA-1 9.62' below top casing 7.726 g/s

Well C1-2 had water in hole when drilling started. Depth hole was 26' at start of day. Continuing to make < 1 gpm estimate at 30'. Is water from bedrock or seepage

down from alluvium. Bedrock 16'

Casing set to 23'. Drill down to 32'. Hole dries up -

Hole C3-10 water level approx 16' bgs

Set well screen in C1-2, pull casing leaving 12' casing in the ground to try to seal off fine loose silt.

Well C3-2 air development yields less than 1 gpm by drillers estimate

C3-10 Bucket check 8-9 gpm

Turbidity 1503

930 Start drill A-2

0-5' Silty sand SM dry

5-16 Sand with some silt & gravel SP moist

16-28 Silty, moist, slightly cohesive ML

28-32 Sand & gravel, wet

32-38 Bedrock, greenish gray, moist

(12)

0950 Check WL C1-2 138 ft below top casing
with 2nd feet stick up 11th feet bgs

2 Photos A2 cuttings

~~A-2 Bedrock 28th bgs~~

1040 Check Turbidity C3-10 11.2 NTU
producing 10 GPM

A-2 Install 22' 8" length well screen
pull casing back to leave 18' casing
in ground with 2' stick up

1130 Surge blocking C1-2

1140 Setting up drill on A-3

0-14 Silty soil some wood chips
& twigs ML moist

14-19 sand & gravel SP-GP

19' Bedrock

Bottom of casing at 17' not
making any water

C1-2 development. Producing
large amount of fine sand & silt
after 1 hr or surge blocking followed
by air and surge blocking again
After 2 1/2 hrs producing 1 1/2 gpm turbid water

(13)

Drill A-3 to 33' in gray to dark gray laminar Ls

Pull drill rods and try to install well screen; hole has caved at bottom of casing. Will drill out cave and add more casing. Bottom of casing was at 17' bgs

Photo A-3 cuttings

Note Retake photo of cuttings from C1-2. Labels were wrong

1415 Check turbidity C1-2 1.07 NTU
after 2 hr 45 min development
Producing $1\frac{1}{2}$ gpm

Install well screen in A-3. Bottom screen at 32' bgs. Pull steel casing back. Bottom casing at 12' bgs

1445 Photo rig developing A-3 lots of water

1530 Move drill to C3-8

1540 Surge blocking A-3

1650 Stand Drilling

0-5 Sandy silt, brown, dry ML

5-14 Silty sand, brown damp SM

14-19 Gravel & cobble, rig challe
GP with sand gray/moist

1710 offsite
WCC

(14)

Sept. 13, 2009

Weather, clear, cool, frost 29°F

0645 On site

Check WL in C3-B dry to 17' bgs

Well A-3 6-7 gpm

Resume drilling on C3-B 15' bgs

19- 25' silty sand with gravel sn

25- 39 sand and gravel with silt SP GP
moist at 25' wet from 30-39

Shut off air and will check WL

Approx WL based on wet area on
drill rods 15 ft bgs

Turn air on clean out hole - produce
water

Will set well screen

2 Photos cuttings ~~C3-B~~

Install well screen to 37' bgs

Pull casing Bottom casing 17' bgs

Visitor Ivan Tyson Park Service Road
maintenance supervisor

Develop C3-B with rig. Producing
water

0900 Check A-3 Development after 3 1/2 hrs

Flow 12 gpm

Turbidity 12.3 Still producing silt

ALSO SEE WELL LOG

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.rileintherain.com

No. 302

0935 Move to C3-7

0945 Building sump & containment berm

1010 Start drilling
photo sump

0-9 sand and gravel

9-20 gravel & cobbles from 9-20 based
on drill chatter and inspection
cuttings in ~~the~~ sump. Cuttings damp
but no water

1035 Developing A-2 Hole silted in
to ~~33'~~ 33' from bottom at 38'
producing silt

20-23 Fine grained silt & sand

23-24 Gravel & cobbles

24-39 Primarily fine grained silt
silt & sand with clay

38-39 estimated interval - wet gray
to light tan clay. No visible pyrite with
hand lens. Cohesive ML-CL

Shut down for 10 minutes and
produce water when restart

(16)

Check WL C3-B 21' bgs will
deepen C3-7 to 47'. C3-7 surface
elevation approx 2' higher than C3-B
based on Brunton clinometer.

Drill down to 47'. All fine silt
sand & silt until bottom 1 ft was
gravel.

Install screen & pull 20' of
casing. Bottom casing 27' bgs.
Due proximity to SBC will not
develop with drill rig.

1300 Well A-2 producing 3.5 gpm
water still cloudy

1320 Standby while expanding pad
for C3-6

1410 Setup on C3-6. Setup is
5' higher than C3-7

Developed A-2 for 4 hours, water
still cloudy. Move to C3-8

C3-6

0-4 Pad Fill

4-6 rock chips grinding up cobbles dry

6-8 silt, wet ML

8-19 Sand with some gravel, dry, to
damp, light brown. Primarily fine
to medium sandPhoto cuttings 4'-19' bgs19-25 Gravel sandy, subround to subangular,
damp GP25-35 Coarse gravel to medium gravel
with sand. Gravel subangular
Produce some water with casing
at 34' bgs GP35-43 Primarily gravel - hard to sample
making some water

43' bgs hit clay layer

Stop for day

Photo excavator with thumb
controlling discharge hose

1700 Offsite

1720 Call Mike & leave msg to call

Will Hodel 9/13/09

(18)

September 14, 2009

0640 Arrive on site, weather cloudy,
mild 43°, Thunder shower last
night around 8:00PM

0700 Crew on site

Check WL C3-7 24 approx, oily
C3-6 21^{1/2} bgs

Will set well screen in C3-6
at approximately 43' bgs and
pull back casing to 23' bgs

Photo Preparing to install screen
No erosion or sediment transport
from site as result of last night's
rain

Set screen at 43' bgs

pull back 20' casing exposing
20' screen. Bottom screen 42'

Top Screen 19³

0810 Check flow C3-8 10 gpm

1000 Start developing C3-6

Reinforced Rain

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.ReinforcedRain.com

No. 302

(19)

Check Water Levels (Below Top Casings)

A-1 9 ⁸⁴ (1.82)A-2 8 ⁸² (1.56)A-3 8 ⁵⁷ (1.75)C1-2 13 ⁹⁶ (1.82)C3-10 19 ³⁰ (1.80)C3-8 23 ⁷⁸ (1.80)

C3-7

C3-6

C3-5 ~

(20)

- 1025 Start drilling C3-S
- 0-5 Fill gravel & cobbles
- 5-8 Silt, brown, dry
- 8-10 gray silt, moist, some fine pyrite? ML
- 10-15 sand and gravel SP-GP
- 15-¹⁶ Large boulder
- 16-19 Sand, well graded, damp brown SP
- 19-25 Sand, fine grained, brown damp SP
- 25-28 Sand gravelly, brown damp SP-GP
- 28-37 Gravel, sandy, damp, brown GP
- 37-40 Gravel, sandy, moist GP, some silt
- Adding 10' length casing
- 1115 Asplund contracting on site
- 40-42 Making water when drilling resumes
- Gravel, sub angular, wet
- 42-45 Coarse gravel, well rounded
- to sub rounded, wet
- Photo coarse gravel
- Note: may have gone thru 1-2 ft
- silt or clay at 40'-41' per driller
- not visible in cuttings. Cuttings all
- gravel, but brief period of no
- returns
- 45-50 gravel, fine, wet subangular to
- subrounded

ALABAMA RAIN

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RainInTheRain.com

(21)

9/14/2009

photo tailings 6-Bphoto mud pit with gravel (mud)

Screen installed in C3-5 to 50' bgs
 pulled back 20' casing. Bottom casing
 30' bgs

1320 Check turbidity C3-6 65.3 NTU
 developing since 1000

1350 Mike Borduan takes over log book
 MDS DRILL RIG TO C3-4

1405 Start drilling C3-4

0-2 TOPSOIL

2-8 DARK GRAY SILTY MATERIAL w/
 MICA AND/OR PYRITE - TAILINGS?

8-12 ^{MDS} SANDY SILT, LIGHT BROWN

^{MDS} 12-13 ^{MDS} SANDY GRAVEL

13-25 " " WITH SILT

25-30 " " WITH SILT & CLAY

30-35 " " FAIRLY CLEAN

35-43 SILTY GRAVEL w/

43-47 VERY UNCONSOLIDATED PUSHED

CASING DOWN EASILY

47-52 GRAVEL w/ FINES

52-55 MORE FINES & WATER. ~1-5 GPM START
 VERY FAST DRILLING. ~15 GPM FINISH

(22)

9-14-09
MW3 9-15-09

1500 SET SCREEN, BOTTOM AT 49'
WITH CASING SET AT 55'

WHEN PULLING THE CASING BACK, DRILLER
PUSHED DOWN ON THE SCREEN, DROPS DOWN
TO 51'. WILL PULL CASING BACK TO 31'
AND CUT OFF 80-31-2-27'

DUSTIN STARTED DEVELOPING C3-7

1600 BUCKET - GAUGE C3-7

56 GALONS IN 40 SECONDS (7.5 GPM)

1700 STOP DEVELOPING C3-7

1710 SET W ON C3-8

1720 WELD ON CASING RING BIT

1730 START DRILLING

PHOTO 566 CARBIDE CASING RING BIT

1745 HANG IT UP FOR THE NIGHT

W. J. Darling

(23)

9/15/09

C3-9 DRILLING LOG

0-10 SILTY GRAVEL

10-12 WOOD DEBRIS

12-18 SILTY SAND w/ MINOR CLAY

~~17-45 HANG UP TIME~~

-CONTINUED ON 9/16/2009

18-20 SANDY GRAVEL

20-38 SILTY GRAVEL w/ CLAY, ROLLS
TO 1/2"

38-51 GRAVEL w/ MINOR SILT, ROUNDED
UP TO 1 1/2" WGT

51-59 BEDROCK - SAME AS WITH OTHER
WELLS ALONG SOUTH SIDE. FRACTURES
AT 55' WITH SIGNIFICANT WATER AND
SEMI-ROUNDED GRAVELS STOP AT 59'

CASING STOPS AT 52'

SCREEN AT 59' 8"

PULL BACK TO 17' 8"

CASING AT 52

- 20
32

109

(24) 9/15/02

~~9/15/2002~~ MMS McNamee Tailings

0545 O'Keefe out to site to start /
continue development on C3-7

0640 O'Keefe on-site

0645 Buchanan on-site, Bear Claw

0710 Henderson on-site

O'Keefe drills down second

flight of casing, wet at the
bottom

0800 TURBIDITY REMAINS ON C3-7

OUT OF RANGE (>1,000)

0830 TURBIDITY REMAINS C3-7

OUT OF RANGE

CALIBRATION CHECK

STANDARD

READING

20

17.4

100

~~42.3~~ 101

800

762

READ C3-7 629 NIM AFTER SETTLING

OUT OF RANGE WITH NO SHAKEN

0845 FIRST 20' OF CASING FOR C3-9

0900 START DEVELOPING C3-5

0910 LAST RSD ON TO ALL SH SCREEN

PHOTO 657, 658, 659 CUTTINGS FROM

C3-9

0940 BLOW ON HOLE - BEST PRODUCTION YET

1000 STOP BLOWING ON C3-9

(25)

Check Water Levels (Below Top Casing)

LOCATION	SWL	TD	TIME
C3-8 C1-2	22.87' (2')		0732
C2-2 M3	14.20'		0850
A-3	8.655'		0852
A-2	8.93'		0855
A-1	9.88'		0857
C3-7	27.95' (1.91)	42.3'	1352
C3-6	32.66' (1.61)	40.7'	1400
C3-5	31.87'	57.78	1412

26 9/15/02
~~9/15/02 MW3~~

1000 SCREEN ON SITE.

1010 BUCKET LAUGE C3-5

20 SECONDS FOR 5 GALLONS

1030 RIG (DUAL AIR ROTARY) MOVED

TO C3-3.

PHOTO 570, 571 HOSE HOSE ON TO
CYCLONE

PHOTO 572 CLEAR PAD FOR C3-1
BEARCLAW 1 HOUR

1100 START DRILLING C3-3

FIRST CASING 21'

SECOND " 20'

1150 CYCLONE AND HOSE PLUGGED UP

WITH SILTY GRAVEL W/ MINOR CLAY.

1230 DRILL TO 57', ~~END OF HOSE MW3~~

1255 BUCKET TEST C3-5

5 GALLONS IN 20 SECONDS

1300 TURBIDITY 83.4 / 93.9 NTU

STANDARDS NTU (METER)

20 19.5

100 98.5

800

1305 SET SCREEN IN C3-3 AT 57'

NO HEAVING.

1315 BLOWN UP WELL C3-3, LARRY ESTIMATED
30-40 G.P.M. STOPPED

1320 STOPPED BLOWING ON C3-3, GETTING

C3-3

- ① - 5.0 silty sand, some wood debris
 5.0 - 7.5 sandy silt
 7.5 - 9 red-stained silty gravel with
 v. minor clay waste rock
 9 - 12 silty sand w/ 20% gravel
 12 - 15 gravel, lt. purple, angular Boulder?
 15 - 22 ^{ms} silty ^{sandy} gravel, ^{light} tan, minor
 red staining
 (S1) 22 - 39 silty gravel w/ minor clay,
 reddish brown, damp.
 (S2) 39 - 47 clean gravels, water, minor silt
 (S3) 47 - 57 larger gravels, sandy gravel, water

(S1), (S2), (S3) GRAB SAMPLES OF 3 UNITS
 WITHIN THE SCREEN

(28)

9/15/09

1320 (Cont'd) CLOSE TO CREEK.

1335 BREAK DOWN AND MOVE TO C3-2

1410 SET UP OVER C3-2. ELECTRICAL

ISSUES WITH THE DRILL RIG

- PUMP TRUCK STARTS SURGING ON

C3-4

1440 C3-2 START DRILLING FIRST FLIGHT 21'

1500 SECOND FLIGHT 20'

1515 PUMP OUT C3-4

1535 THIRD FLIGHT 20'

GROUND WATER ON START UP, FALLS OFF

1550 LARRY BLOWS ON HOLE (NO SCREEN)

FOR FIVE MINUTES, ESTIMATES

5 TO 10 GALLONS PER MINUTE.

WILL SET SCREEN AT 56.5 (BOTTOM
OF HOLE)

- PUMPING TRUCK NEEDS REPAIRS.

1600 PULL ROD OUT OF HOLE. THIS HOLE

WILL NEED MORE DEVELOPMENT THAN

C3-3.

PHOTO 576, 577, 578 CUTTINGS

FROM SCREEN SECTION OF

C3-2

PHOTO 579 CUTTINGS FROM

0 TO 57, C3-2.

1610 PUMP TRUCK STARTS SURGING AND BLOWING

ALL WELLS MUST BE CAPPED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.jldarling.com

No. 302

9/15/2007

(29)

C3-2

0-2' SILTY SAND WITH PYRITE, M&D
(GRAY) (WASTE ROCK)

2-16 SILTY SAND, REDDISH BROWN w/ PYRITE
(WASTE ROCK)

16-18 SILTY SAND, LIGHT TAN w/ MICA
FLAKES OR PYRITE, MINOR WASTE ROCK

18-22 SILTY SAND REDDISH TAN w/ MICA OR
PYRITE, (WASTE ROCK), DAMP AT 20',
LIKELY INFLUENCED BY THE CRACK

22-25 SILTY SAND, LT. BROWN

25-40 SILTY GRAVEL 60% GRAVEL, 1/8" - 3/4" WITH
V. FINE SILT MATRIX, 20% SAND

40-56.6' SILTY GRAVELS, LT. BROWN WASH

ZONE HAS MORE OR LESS SILT, WATER

40-45 GRAVEL w/ MINOR SILT, ^{AT} 40'
ANGULAR TO SEMI ROUND

45-51 SILTY GRAVEL, ANGULAR

51-56.5 SILTY GRAVEL, SMALLER
(1/4" - 1/2") GRAVEL, ANGULAR
TO SUB-ANGULAR

BOTTOM AT 57'4", WILL PULL BACK TO

37'. SCREEN SETTLED RIGHT ON THE

BOTTOM OF THE HOLE.

BENTONITE: III

(30)

9/15/04

1615 PHOTO 580 CUTTINGS FROM
C3-3, ONE ROW PER CASING
FLIGHT, 1ST FLIGHT IS ON TOP
OF PHOTO, PROGRESSING IN DEPTH
FROM LEFT TO RIGHT

1635 TEST C3-4 AFTER 1.5 HRS
5 CALLOWS IN 15 SECONDS = 20 GPM

PHOTO 581 OFFSITE NORTH TACIS

BETWEEN) CREEK AND RIG SETTLED

APPROXIMATELY 2' ADDED ROCK AND

RE-SET. DID NOT BLOW ON HOLE

BECAUSE WATER WOULD LIKELY GET

INTO THE INSTABILITY AND INCREASE

THE SETTLING. PUMP TRUCK WILL

WORK ON THIS WELL 100% FOR

DEVELOPMENT

1700 DUAL AIR ROTARY SET UP ON C3-1.

1730 OFFSITE

W. J. W. R.

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

No. 302

C3-1

0-2	LARGE BOULDER
2-4	DARK GRAY TAILINGS, NO FLAKES
4-12	SILTY SAND TO SILTY GRAVEL WASTE ROCK, REDDISH BROWN TO GRAY-BROWN
12-16	SANDY GRAVEL, ONE BOULDER, ~1.5'
16-18	SILTY, SLURRY GRAVEL
18-21	SILTY SAND AND GRAVEL, WASTE ROCK
21-25	CLEAN GRAVEL, MINOR WATER
25-39	SILTY GRAVEL, LT. BROWN, DAMP WITH NO WATER
39-44	ANGULAR GRAVEL w/ MINOR SAND AND SILT, WATER
44-47	SAND AND GRAVEL, WATER
47-54	ROUNDED GRAVELS, MINOR SILT, EASILY DRILLING, MORE WATER
54-57	SEMI-ROUNDED SAND AND GRAVEL, CLEAN, LOTS OF WATER
COMMENTS: LARGE ESTIMATE ~100 GPM WITH AIR AND NO SCREEN	
BENTONITE 1	

(32)

9/16/09 McLaren Tailings

0700 AM

0630 SEND DAILY REPORT FROM MONDAY, TUESDAY

0645 DRILLERS ON SITE

0700 MIKE B. ON SITE

WEATHER: 41°F, MOSTLY CLEAR, SUN IS NOT UP
YET, LIGHT BASTIS FROM THE EAST

0710 START DRILLING AT C3-1

FIRST CASING 22'

0745 TEST C3-4 TURBIDITY

5 GALLONS IN 16 SECONDS

62.0 NTU

CALIBRATION

NTU

20

22.4

100

102

0750 DUSTIN TURNS OFF AIR, MOVS TO
C3-3

0755 2ND CASING - 20' LENGTH

0820 3RD CASING - 20' MINOR WATER

PODS FROM 21-25, DECIDED TO GO ONE MORE
CASING LENGTH.

0900 SET SCREEN ON C3-1, PULL CASING

PHOTOS 582, 583, 584, 585 CUTTINGS
FROM C3-1 SCREEN SECTION

PHOTO 586 CUTTINGS FROM C3-1, FLIGHTS
PROGRESS FROM LEFT TO RIGHT,
TOP TO BOTTOM.

(39)

C2-1

0-3	SANDY SILT w/ MINOR ORGANICS, 3-5 LT BROWN
3-5	SANDY SILT, LT. BROWN, MINOR GRAVEL 20% GRAVEL, 20% SAND, 60% SILT
5-7	SANDY SILT, MINOR BIOTITE (2%) 30% SAND, 70% SILT
7-9	SANDY SILT, LT. BROWN, 20% SAND, 80% SILT
9-11	SANDY SILT w/ MINOR MICA, COLO COLORED (2%) 20% SAND, SEMI ANGULAR, FINE SILT (80%)
11-13	SILTY SAND SANDY SILT w/ MINOR GRAVEL (5%) MNB SEMI-ROUND GRAVEL, 50% SAND, 45% SILT
13-15	SILTY SAND w/ MINOR GRAVEL (10%) SEMI-ROUND GRAVEL, GRAYISH BROWN (40%) SILT AND SAND (50%)
15-17	GRAVELLY, SILTY SAND w/ MINOR FALINGS (5%) AND WHITE PLAKES, 20% GRAVEL, 80% SAND 30% SILT
17-20	SANDY GRAVEL, BROWN
20-22	SILTY SAND w/ MINOR GRAVEL (10%), SEMI- ROUND, AND MINOR CLAY (2%) 30% SILT 60% SAND, DAMP MNB
22-24	SILTY SAND w/ MINOR GRAVEL (5% SEMI- ROUND) AND MINOR CLAY (<2%), DAMP

(34)

9/16/09

0930 AT C3-1, DUE TO PROXIMITY OF CREEK,
WILL NOT DEVELOP WITH THE DRILL RIG,
WILL BE DEVELOPED 100% BY PUMP TRUCK.

0945 PHOTO 587 INSTALLATION OF SILT
FENCE

PHOTO 588, 589 DRILL RIG ON DIKE

0950 DRILL PAD VERY SOFT, WILL USE TREES
TO BRACE RIG.

1000 BREAKFAST GAMES C3-3

5 CALIBRATIONS IN 15 SECONDS = 20' CPM

TURBIDITY READING 38.5/29.8 C3-3

CALIBRATION NTU

20 21.1

100 100

WITH 2 HOURS CONSIDERED, DUSTY WITH
SURGES AND PUMP FOR 45 MINUTES AND
PUMP FOR 15, WITH ANOTHER TURBIDITY
READING AT 1115

1045 START DRILLING C2-1

FIRST CASING 23'

SECOND CASING 20'

THIRD CASING 20'

FOURTH CASING 20'

1245 TURBIDITY C3-3 46.6 NTU

ALL WEATHER WEARABLES
J.L. DARLING CORP.

J.L. DARLING CORP. TACOMA, WA 98124-1017
www.killerinrain.com

NO 302

(35)

C2-1 (Cont'd)

- 21-26 SILTY SANDY GRAVEL w/ MINOR ORGANICS
(2%), DK BRN. 30% SILT, 20% SAND,
50% GRAVEL, SEMI-ROUNDED, DAMP
- 26-29 SILTY SAND AND GRAVEL, DK BROWN, DAMP
SEMI-ROUNDED GRAVEL, 30% SILT, ^{35%} ~~25%~~ _{MS} SAND, 40% _{MS}
- 29-32 SILTY SAND w/ MINOR GRAVEL, LT.
BROWN, DAMP
- 32-37 WATER w/ SILTY SAND, MEDIUM GRAVEL.
DK BROWN.
- 37-39 ANGULAR GRAVEL w/ MINOR FINES, DK.
GRAY, WET. LIKELY BASE OF DIKE
- 39-40 SEMI-ANGULAR SEMI-ROUNDED GRAVEL,
LIKELY BASE OF DIKE
- 40-42 ROUNDED GRAVEL 1" MIN, WET ^{WET}
LIKELY BASE OF DIKE
- 42-46 SANDY GRAVEL, NATURAL, WET
- 46-63 ANGULAR TO SEMI-ROUNDED SAND AND
GRAVEL WITH MINOR SILT (22%), SIGNIFICANT
WATER
- 63-72.5 BEDROCK, DARK BLuish GRAY, NO FIB
w/ HCl ON LARGER PIECES. VERY SIMILAR
TO BEDROCK AT OTHER LOCATIONS. MINOR
FIB WITH SMALLER PIECES.
- COMMENTS: LARRY INDICATED PRODUCTIVITY AT
APPROXIMATELY 75 GPM.

(36)

9/16/2009

1255 PHOTO 590 INSTALLED SILT
FENCE

1315 DUSTIN WAS PULLING OUT THE
SILGE BLOCK ON C3-3 AND
PULLED OUT THE SCREEN. IN
TALKING WITH LARRY, THERE IS
NOTHING TO BE DONE EXCEPT PULL
THE SCREEN AND RE-SET WITH THE
RIG. I INDICATED I WOULD LIKE
THIS TO BE COMPLETED BEFORE
MOVING TO C2-2 AND C2-3

1320 IN SETTING SCREEN FOR C2-1,
INSTRUCTED LARRY TO DRILL 10'
INTO BED ROCK AND SET SCREEN
AT 73 FT B.G.S.

1330 LEAVE FOR LUNCH W/ JOHN MENDESSON

1320 BACK FROM LUNCH.

- DUSTIN HAS MOVED TO C3-2 AT 1310.
- LARRY HAS DRILLED AND SET THE SCREEN, T.O.
IS APPROX. 72.5'. TO PREVENT SILTY SAND AT
30-32' FROM COMING INTO THE SCREEN, WILL ONLY
PULL BACK 39' OF CASING, INSTEAD OF 40'

PHOTOS 591 592 593 594 C2-1 CUTTINGS

PHOTOS 595 ALL C2-1 CUTTINGS. 7TH STEM

IS IN THE MIDDLE, THIRD STEM IS ON THE
LEFT, FOURTH STEM IS ON THE RIGHT

ALL INFORMATION ON THIS PAGE IS
UNCLASSIFIED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

No. 302

37

<u>LOCATION</u>	<u>SWL</u>	<u>TO</u>	<u>TIME</u>
MBM 6-6	16.6'	17.25'	1430
A-1	9.9'	30.7'	1603

(38)

9/16/2009

PHOTO 596 O'KEEFE DRILL RIG, DE-
MOUNTED FROM C2-1

PHOTO 597 BOREHOLE FROM C2-1

1505 O'KEEFE MOVE BACK TO C3-3 TO
RE-SET SCREEN. WILL RE-SET UP OVER
HOLE, WELD ON 20" OF CASING, AND
DRILL DOWN 20' W.I.T. CASING AND
DRILL BIT TO CLEAN OUT HOLE. CARRY
HAD TAGGED THE BOTTOM OF THE
HOLE, AND WAS AT 37', COMPLETELY
CAULKED IN.

1640 BLOW ON SCREEN TO CLEAR OUT SAND
AT THE BOTTOM (APPROX. 1 FT). FINAL
SCREEN DEPTH IS 56.5', MAY SETTLE
A LITTLE MORE WHEN DRAWING
BACK CASING.

1700 AFTER PULLING BACK CASING, SCREEN
IS SITTING AT 56'4"

1710 TAP OUT C3-3

1715 TURBIDITY @ C3-2 AFTER 3 HOURS
DEVELOPMENT: 99.6 NTU

1810 TURBIDITY @ C2-2 AFTER 4 HOURS
DEVELOPMENT: 232 NTU / 209 NTU

CALIBRATION

20

100

NTU

20.9

98.7

1830

OFFSITE M. W. B.

ALL WEATHER DRILLING PARTS

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

No. 302

9/17/2009

(39)

0615 SEND IN DAILY REPORT

0630 ON SITE, UNLOCK GATE, PUT ON PPS

0635 O'KEEFE ON SITE

0645 DEAL AIR ROTARY SET IN OVER C2-2

WEATHER: 40 DEGREES, CLEAR, BREEZE FROM THE

EAST
0735 START DEVELOPING C3-1

0735 START DRILLING C2-2

FIRST CASING 20'

SECOND " 20'

THIRD "

FOURTH "

0820 SCREEN MEASUREMENTS

BOTTOM SCREEN

TOTAL LENGTH: 20.27'

BOTTOM PLATE: 0.04'

BOTTOM TO FIRST SECT 0.15'

TOP COLLAR: 0.13'

TOP SCREEN

BOTTOM COLLAR: 0.13'

TOTAL LENGTH 22.7'

K-PACKS 0.5'

0930 TURBIDITY MEASUREMENT C3-1 (20 ENTU)

(CALIBRATION)

N 211

20

18.8

100

99.5

40

9/17/2004

1215 CASING ON C2-2 BROKE OFF
APPROX. 3' UNDERGROUND, WILL
DIG DOWN TO TRY AND RE-WELD.

1030 TURBIDITY ON C3-1: 4.22
DUSTIN WILL STOP DEVELOPING AFTER
3 HOURS AND GO BACK TO C3-3

1145 START DEVELOPING (RE-DEVELOPING) C3-3

1230 WELDED ON SECOND SET OF CASING FOR
C2-2 TO TRY AND EXTRACT THE CASING.

1305 STEEL CASING ON C2-2 CAME FREE
OF THE BEDROCK, HAVE PULLED OUT
ALMOST 25', WILL PULL BACK TO 34'
B.G.S. TO SEARSE TO HWS 70 38'
C2-34: 30' HWS
OF SCREEN

1320 START BLOWING ON C2-2
PHOTO 602 CUTTINGS FROM C2-2

PHOTOS 603, 604 WELDING ON CASING
FOR C2-2

PHOTO 605 CLAMP MARKS FROM DUAL ANGER
RIG

PHOTO 606 WELD

PHOTO 607 BLOWING ON C2-2

1340 STOP BLOWING ON C2-2

1400 SET UP ON C2-3

ALL INFORMATION IS UNCLASSIFIED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.rileyinterkin.com

(41)

C2-2

9/17/09

0-2

SILTY SAND, LT. BROWN, VERY

SIMILAR TO OTHER SAND ON SIES

35% SILT, 65% SAND, V. FINE, MINOR

CLAY

2-32

TAILINGS, OR CASEY HIGH CLAY CONTENT

ROLLS TO 1/8 TO 1/16", VERY STICKY

32-40

GRAVEL, ROUNDED TO SEMI ROUNDED,

2" MINUS. NO WATER, GRAVELS ARE

COATED W/ TAILINGS, PERHAPS

FROM DRILL RIG, HOWEVER W/ NO

EVIDENT WATER, MAY BE FROM

22'

62'

40-62' ROUNDED TO SEMI-ANGULAR SANDS

AND GRAVELS, SIGNIFICANT WATER

GRAVELS TO 2" MINUS

62'-70' BEDROCK, BLuish GRAY METAMORPHOSSED

(70.3')

DIORITE, AS WITH OTHER BEDROCK

WELLS. SOME WATER

SCREEN COMPLETED FROM 30.3' TO 70.3'

WITH TOP OF K-PACKER AT 27.8' AND BOTTOM

OF STEEL CASING AT 30.3'

(42)

9/17/2009

1415 TURBIDITY ON C3-3, AFTER 25 HRS
OF DEPLETION: 30.7

- BECAUSE WE CAN GET C3-9 DONE TODAY
AND THERE WAS SOME AIR DEPLETION
ALREADY, AND THIS WELL WAS PREVIOUSLY
DEVELOPED FOR 4 HOURS AND REACHED
BETWEEN 29.5 AND 46.6 NTU.

1420 DUAL AIR ROTARY STARTS DRILLING C2-3

FIRST CASING: 20'

SECOND " 20'

THIRD CASING: 20'

FOURTH CASING: 20'

1450 PHOTO 608, 609, 610 CUTTINGS FROM

SCREENED SECTION OF C2-2

PHOTO 611 ALL CUTTINGS 4TH CASING

IS ON THE LEFT, AS FOLLOWS

CASING 4 1 2 3

1ST ROW: 60-62' 0-2' 20-32' 40-50'

2ND ROW: 62-70' 2-20 32-40 50-60'

1455 O'KEEFE WELDING ON THIRD CASING

1520 START DEVELOPING C2-2

1545 O'KEEFE DRILLS 4TH CASING FOR C2-3

1550 WILL DRILL TO 80' WITH ANOTHER SHORT

SECTION OF CASING (4.8'). TOTAL

DEPTH OF WELL IS APPROXIMATELY 79'

ALUMINUM WELDING

J. L. DARLING CORP. TACOMA, WA 98421-1017
www.RiteInTheRain.com

No. 30

9/17/09

LOCATION	SWL	TD	TIME
C1-2	14.07	30.82	0715
A-3	8.84	31.85	0720
A-2	9.09	37.88	0727
A-1	9.98	-	0729
C3-2	21.67(2.1)	59.3	1145
C3-1	18.49(2.6)	?	1245

L CAN'T GET PAST THE SCREEN WITH WATER LEVEL METER.

CAN'T GET PAST THE SCREEN WITH
WATER LEVEL METER.

(41)

1610 PHOTO 612, 613, 614 CUTTINGS
FROM C2-3

PHOTO 615 ALL CUTTINGS FROM C2-3

CASING	5	4	3	2	1
ROW 1	78-79'	P 613 60-70'	P 616 40-48'	20-40'	0-20'
" 2	P 614 70-78'	48-55'			
" 3		P 612 55-60'			

PHOTO 616 40-48'

1625 SET FIRST SECTION OF SCREEN FOR
C2-3

1630 CASING COUNT	LENGTH	#
WHOLE CASING	20	2
SCREEN	20	1
PIECES, PARTS	22, 14, 22, 19	15
	1.5, 2.5, 7, 7.5, 3, 7.5, 3.5, 1.7, 16, 7	

1640 FLOW TEST C3-9

1645 COMPLETION OF C2-3

1700 ROD AND SCREEN HEAVED UP INTO CASING
APPROXIMATELY 20'

1745 THROUGH AT C3-9: 7.49

CALIBRATION: NTU

20 20.0

100 99.9

1745 OFFSITE

2 M. W. P.

ALL WEATHER WHITE PAPER

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.fleishhaberain.com

No. 302

C3-1 MB C2-3

0-2 SILTY SAND, LT BROWN, VERY UNIFORM
WITH MINOR SEMI-ROUNDED GRAVEL (15%)

2-20 DARK GRAY TAILINGS w/ PYRITE FLAKES

20-48 SILTY GRAVEL w/ MINOR CLAY (20%)

FINES ROLL TO 1/16". GRAVEL IS SEMI-

ANGULAR TO ANGULAR, SILT IS MEDIUM

BROWN BOTTOM 5' (35-40') OF 2nd CASING

IS WET, WITH NO WATER COMING OUT OF

LYCLINE. WATER DID COME OUT OF TOP

OF CASING (MINOR)

79
48-62 CLEAN SANDS GRAVEL, SEMI ROUNDED, w/
MB MINOR SILT (2%) SAND (25%) GRAVEL (75%)
SOME WATER

DRILLERS WILL SET SCREEN FROM 39' TO 79'

STARTING IN THE FIRST WET MATERIAL

FROM 35-40' AND ENDING RIGHT AT

BEOROK

TOP OF K-FACTOR IS ~~42.8~~ MB 37.4

BOTTOM OF SCREEN ~~30~~ MB

~~31~~ MB
WILL TAKE OUT ~~40~~ OF Casing MB

TOP OF SCREEN 18.5

BOTTOM OF SCREEN 58.5

BENTONITE 1

BOTTOM OF CASING 40'

(46)

9/22/09

0515 Leave Butte

0930 Arrive at Cooke City, on site @

McLaren Tailings

Weather: Clear, slight breeze from the
south

0930-1020 Tailings meeting, expectations
for the week, safety

SAFETY: tailings

tailings water

large quantities of pumped water

EXPECTATIONS

- SAMPLES AT FINAL PUMPING RATE

- 1/2 HOUR REVIEW

- ALTERNATE WELLS

- 4 TRANSDUCERS

1025 Set up new transducers, CHAMBERLAIN ON C1-4

1040 REPLY TRANSDUCERS IN C1-3 AND
C2-3

1120 START PUMPING C1-4, PUMP IS ~0.5' OFF OF
BOTTOM OF WELL

- 1ST PUMP RATE - SEE NEXT PAGE

STICK-W: 1.8

1" PVC: 0.94

PUMP LENGTH: 2.1'

PUMP TYPE: 1/2 HP SINGLE PHASE 106PM FLINT &
WALLY.

9/22/2022

	<u>SWL (ft)</u>	<u>TIME</u>	<u>STICKUP (ft)</u>
(A-1) C1-4	10.55	10:20	
(A-2) C1-3	9.64	10:40	
C2-3	19.03	10:49	
C1-3 (A-2)	9.71	14:56	
C1-4 (A-1)			
C1-1 (prev. C1-2)	14.30'	16:56	1.8'
- SWL while pumping C1-2 @ 12 gpm			
C1-3 (prev. A-2)	9.74'	16:59	1.6'
- SWL while pumping C1-2 @ 12 gpm			
C2-3	19.06'	17:06:30	
- SWL while pumping C1-2 @ 12 gpm			
P2-25	13.55'	17:13:00	
P2-20	15.22'	17:14:30	
- WHILE PUMPING C1-2 @ 12 GPM			

(48)

9/22/05

C1-4 (C3-9)

- LENGTH OF DROP PIPE
- DIA. OF DROP PIPE = 1"
- STICKUP OF DROP PIPE TO ELBOW: 1.7
- TYPE OF DISCHARGE HOOK: 2" FLAT w/ CRACK

CONJECT

1310 CONTINUOUS DEVELOPING C3-9

FIELD PARAMETER CALIBRATION

PH	TEMP	DO
4.01	4.01	4.01

7.00

7.00

SLP 96.4

10.01

10.01

MWS SLP 19.1 E-23

TURBIDITY 20

19.8

120

101

800

753

C1-4 FIELD PARAMETER 1415

PH 8.09 MWS 7.98

SC 332 μ S/cm

Temp 9.7°C

D.O. 6.27 mg/L

Turb 17.0 NTU

1435 SHUT PUMP DOWN @ C1-4

1505 PULL PUMP @ C1-4, MWS TO C1-2

1515 TURBIDITY @ C3-9: 13.4

SWL: CAN'T GET BY SCREEN

DISCHARGES: >40 gpm (estimated)

TOTAL DEVELOPMENT TIME: 4 HRS.

J. L. DARLING CORP.

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RienInRain.com

No. 302

49

9/22/59

C1-Y (A-1)		
STOPWATCH		
TIME	SUOL	RATES (GPM) TIME/SCALE
0:00	11.55	0
5:30	12.60	~1.5
8:00	12.24	CHANGE RATES (9)
10:00	12.93	3.1 1:30
12:30	13.35	
18:00	13.92	
21:30	13.91	
25:00	14.02	
28:00	14.13	
35:00	14.21	
44:00	14.41	
50:00	14.61	
59:00	14.92	
60:00	15.86*	5 GPM
1:02:00		5.5 GPM 55 SEC
1:08:00	16.91'	
1:30:30	28.5'	
1:40:00	30.5'	TO PUMP BACK OFF TO 4 GPM
1:44	30.13'	3.75 1:20
2:17	30.19'	
2:28	30.26'	
3:10	30.23'	2:25

* TOOK OFF FL2X HOSE FOR FLOW MEASUREMENT

50

9/22/2009

1545 SHUT DOWN DEVELOPMENT AT C3-9

AND MOVE TO C2-1 (ON OIL)

1605 SETUP AT ~~C1-2~~ MWB C1-2 (prev. A-3)

DEVELOPMENT RATE 12 GPM ON 9/13/09

HEIGHT OF 1" PVC ABOVE M.P.: 0.76'

STICKUP FROM M.P. (NORTH SIDE): ~~0.76~~ MWB 1.9'

PUMP LENGTH: 2.9'

PUMP TYPE: 1HP 30 GPM FRANKLIN ELECTRIC

DROP PIPE LENGTH:

1" " DIA: 1"

DISCHARGE HOSE: 2" FLAT

DROP PIPE ABOVE M.P. 1.6'

1722 PHOTO 618 PUMP TRUCK SET UP ON

C1-2 (PREVIOUSLY A-3)

PHOTO 619 DEVELOPMENT TRUCK SET

UP ON C2-1

1740 START DEVELOPING ~~C2-3~~ ^{MWB} C2-1

1830 FIELD PARAMETERS

pH 7.88

Temp (from pH) 6.9°C

SC: 32.3 µS/cm

D.O. 8.41

Turbidity 1.47 NTU

LAB SAMPLE TIME 1840

1855 STOP PUMP AT C1-2

www.RieninRain.com

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RieninRain.com

No. 302

(51)

9/22/09

C1-4 (CONST)

TIME (STOPWATCH)

SWL (FL)

FLOW (GPM)

5
GPD
TIME

3:45:00

13.67*

Ø

MAX SUSTAINABLE FLOW RATE IS ~ 3.75 GPM

C1-2 (A-3)

TIME

SWL

FLOW (GPM)

15:43 (-20:00)

10.16

Ø

15:52 START

+5 MB

11.87

31.19 sec

26 sec

15:48 (-15:00)

12.32 MB

9.0 33.5/sec

15:49 (-14:00)

12.32

0:00 (STOPWATCH)

01:00:00 MB

12.42

10:00:00

12.52

20:00:00

12.50

30:00:00

12.40 (?)

37:00:00

12.42

45:00:00 MB

12.23'

36.37 sec

46:30

25.45 sec

47:30

13.02'

51:00

13.25'

1:00:00

13.41'

1:17:00

13.43'

1:49:00

13.51

27.5 sec

1:50:00 MB

30.62 MB

2:06 PM 15:52C

1:50:00

(52)


1900 SHUT DOWN DEVELOPMENT @ C2-1

1910 WILL GOLDBERG ON SITE

1925 WORK GATE, OFFSITE

1935 CALL JOE McELROY, DAILY PHOTO CALL

2055 FINISH CONSTRUCTION DAILY LOG



Paul W. D.

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RainInTheRain.com

No. 302

C1-2 (CONT)			
TIME	SWL	FLOW	SEAL TIME
1:53:30	17.59	20 GPM	
1:55:00	18.15	L TOO HIGH	
2:00:00	20.32		
2:05:00	22.95		
2:09:00	24.95		
2:20:30	30.62	F TOO HIGH	
2:32:30	25.07	15 GPM	20 SEC
2:38:00		11.5 GPM	26 SEC
2:40:00	24.50	11.5	
2:47:00	19.41	"	24 SEC MBS
2:50:00		"	26 SEC
2:53:00	15.37	"	
MAX SUSTAINABLE FLOW RATE IS 11.5 GPM			

(54)

9/23/09 McLaren Tailings 32° 72°

0615 2-mail DAILY LOG FROM 9/22

0650 UNDER GATE, CO-SIZE, DOWNLOAD AND

~~AMB~~ MOVE TRANSDUCER FROM C1-3 TO

C1-2

0710 O'KEEFE ON SITE, PULL PUMP FROM

C1-2 AND MOVE TO C1-3

0715 WILL GOLDBERG ON SITE

0720 ROCKY MTN. ON SITE, MOVED ALL EQUIPMENT

TO NORTH SIDE OF CREEK

0750 C1-3 IS 38' DEEP (32' TO BEDROCK)

O'KEEFE WILL PUT IN 40' OF 1" DROP PIPE

AND LOGAN (1/2 HP) PUMP

0800 SET TRANSDUCER IN C1-2, START DEWELPHIN

C2-1 (CONTINUE)

0805 READY TO GO ON C1-3

SETUP

0812 START PUMP ON C1-3

1000 TURBIDITY ON C1-3 NO C2-1: 65.2 NTU

CALIBRATION

NTU

20

20.3

100

99.0

800

750

1030 SETUP AT C1-3

1" DROP PIPE ABOVE MP: 4.8'

DROP PIPE DIAMETER: 1"

DROP PIPE LENGTH:

DISCHARGE HOSE: 2" PLAT

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RainierRain.com

No. 302

55

9/22/09 SWLS

<u>LOCATION</u>	<u>SWL (ft)</u>	<u>Time</u>
C1-3	9.87	0730
C1-2	9.58	0755
C1-3		
C1-2	9.62	1628

(56)

9/23/99 (Cont'd)

1" SWOL PVC ABOVE MP: 1.45'

PUMP LENGTH: 2.1'

PUMP TYPE: 0.5 HP 10' 100PM FLINT & WALLY

1105 FIELD PARAMETERS

pH: 8.02

Temp (From pH Meter):

S.C.: 282.6 μ S/cm

D.O.: 8.30 mg/L

Turbidity: 55.3

LAB SAMPLE TIME: 1110

" " I.D. C1-3-22090923

pH CALIBRATION

<u>STD</u>	<u>READING</u>
4.01	4.01
7.00	7.00
10.01	10.01
SLP	92.0

1245 SET UP ON C1-1

1" DRIP PIP ABOVE M.P.: 1.6'

1251 START PUMPING C1-1

SETUP OF C1-1 (CONT'D)

DRIP PIPE LENGTH:

DISK HARNESS HOSE: 2' FLAT

No. 302

	SWL S. 127 11.33		(57)
C1-3	SWL	GPM	SGM
0:00		3.4	1:27
0:04:00 MB	14.61	"	
0:06:00 MB	15.39	"	
0:13:00	16.87	"	
0:18:00	16.88	"	
0:34:00	17.28	"	
0:52:00	17.26(P)	"	
1:13:00	17.06(P)	3.0	1:39
1:20:00		6.1	0:49
1:44:00	29.45	"	
2:14:00	37.93	5.3	0:57
2:20:00		4.3	1:12 1:04 PM
2:22:00	35.16		
2:30:00	32.31		
3:11:30	21.42 MB 30.12'		
3:16:00			1:09
3:17:00	PUMP OFF		

MAX SUSTAINABLE FLOW RATE IS 4.3 GPM

(58)

9/23/2009 (Cont'd)

1305 SETUP OF C1-1 (Cont'd)

1" SWL PVC ABOVE MP: 0.54'

PUMP LENGTH: 2.1'

PUMP TYPE: 0.5 HP 10' 106PM FLINT PUMPLY

1540 FIELD PARAMETERS

pH: 7.50

Temp (from pH): 15.2°C

S.C. 419 $\mu\text{S}/\text{cm}$

DO: 6.36 mg/L

Turbidity: 4.21 NTU

LAB SAMPLE TIME: 1545

" " I.D. C1-1-20090923

1552 STOP PUMPING C1-1

¹⁶⁰³
~~1552~~ PULL PUMP, BECAUSE C1-1 TO SUCCEED

A PUMP PRODUCE A TASTY TASTE OF JUNKIES

TO PULL TO 12 PUMP BEFORE 30 MINUTES

1613 SET UP ON C3-8

1622 DOWN LOAD TRANSDUCER DATA FROM C1-2

FOR C1-1 AND C1-3.

1640 SET TRANSDUCER TO C3-9

SWL: 22.11'

TRANSDUCER: 11.11

1659 START PUMP

C1-1

TIME

SWL (ft)

FLOW (GPM)

TIME FOR
5 GALLONS

12:48:00 (TIME)

17.85

Ø

6:53 min

00:09:00 (STOPWATCH)

15.66

0.73

6:53 min

00:12:00

16.05

"

00:16:00 MB

00:29:00

17.80

"

00:47:00

19.53

"

00:53:30

20.14

"

1:35:00

23.32

"

1:48:00

24.30

"

2:00:00

25.33

7:40

2:02:00 ↑ FLOW

4:30 min

2:04:00

26.32

2:06:00

27.00

2:09:00

27.72

~2:25 (MARK)

30.23

AT PUMP

2:35:00

30.17

9:53

2:41:00

30.13

3:00:30

22.94

3:07:00

26.10

3:33:00

(-0.54)

MAX SUSTAINABLE FLOW < 0.75 GPM. THIS WELL
APPEARS TO BEHAVE SIMILARLY AS PW-01 WITH
THE RAPID DECREASE IN FLOW.

(60)

9/23/2009

1700 PUMP SETUP AT C3-8

DROP PIPE (1") HEIGHT ABOVE M.P.: 3.8'

" " LENGTH: 40'

DISCHARGE HOSE: 2" FLAT

1" SWL PORT HEIGHT ABOVE M.P.: 0.67'

PUMP LENGTH: 2.1'

PUMP TYPE: 0.5 HP 1/2 10GPM FLINT & WALLY

PUMP FROM BOTTOM: 4 3/4" (0.4')

1845 PHOTO 620 OK KEYS SET UP ON C3-8:

TRANSDUCER IN C3-8, CONVERTED POWER

WORK IN THE BACK GROUND.

1855 TURN OFF PUMP AT 210. HRS

1856 SWITCH TO LARGER PUMP AT 210.5 HRS ON C3-8.

NEW PUMP SETUP.

DROP PIPE (2") LENGTH: 34.9'

" " HEIGHT ABOVE M.P.:

DISCHARGE HOSE: 2" FLAT

1" SWL PORT HEIGHT ABOVE M.P.:

PUMP LENGTH (TJCL CHECK VALVE): 3.4'

PUMP TYPE: 1.0 HP 1/2 30GPM FRANKLIN

PUMP DIST FROM BOTTOM: 0.5' ELECTRIC

1915 RESET LARGER PUMP

1930 RESET STAFF GAGE AT UPPER CROSSING

READING = 1.64'

19 START LARGER PUMP

C3-B

(61)

TIME	SWL (ft)	FLOW (GPM)	TIME FOR 5 GALLONS
1654 (TIME)	25.24	Ø	NA
1655 "	PUMP ON	8.4	35:57 sec
0:02:00	25.51	"	
0:03:00	25.52	"	
0:04:00	25.49	"	
0:08:00	25.43	"	
0:10:00	25.42	"	
0:17:00	25.41	"	
0:26:00	25.40	"	
0:37:00	25.44	"	
0:48:00	25.41	"	
0:52:00	25.45	"	
0:55:00	✓ FLOW	8.8	33:92 sec
0:56:00	↑ FLOW	14.9	20:13 sec
0:58:00	25.61	"	
1:05:00	25.60		
1:17:00	25.58		
1:25:00	✓ FLOW	15	20 sec
1:26:00	↑ FLOW (MAX) 15.5		19.3 sec
1:28:00	25.62	"	
1:39:00	25.62	"	
2:04:00	25.61	SWITCH PUMPS	
2:37:30	RESTART	50 gpm	6 sec
2:40:00	25.77		

(62)

4/23/2009 (CONT'D)

2000 FIELD PARAMETERS CB-8

pH: 7.72

Temp (from pH):

S.C. 285.9 μ S/cm

D.O. 5.16 mg/L

Turbidity: 5.57

LAB SAMPLE TIME: 2020

" " I.D. C3-8-20090923

2000 INCREASE FLOW, DROPS STATIC
WATER LEVEL BUT NO NOTICEABLE
CHANGE IN BUCKET CATCHING

2033 SHUT DOWN PUMP

2045 OFFSITE

2050 CALL FOR MATERIAL AT DAILY MEETING
REACT

2105 SEND DAILY CONSTRUCTION REPORT

W. J. D.

No. 302

(63)

9/23/2009

C3-8 (CONTD)

SWL (ft)

RATE (gpm)

TIME FOR
5 GALLONS

2:43:07

25.82

50

2:45:00

25.91

10

2:49:00

25.94

"

~~2:53:00~~ MWS

3:03:00

25.92

"

3:10:00

25.97

"

3:15:00

↑ FLOW

3:16:00

26.20'

50 (P)

6 SEC

3:22:00

26.21'

"

3:29:00

26.27'

"

3:37:00

26.28'

"

3:38:00

SHUT DOWN PUMP

(6)

9/24/2005 McLean Tailings

0650 O'Keefe on site

0700 Pioneer (Wally, Mike B.) on site

Weather: Clear, 32°F, Wind (breeze) from the east.

Toolbox Meeting: Move to C3-10 with 1/2 horse pump, 1" DISCHARGE LINE, WATER OVERHEAD WORKING CONDITIONS, LONG HOUS

0705 O'KEEFE SET UP ON C3-8 TO PULL PUMP

0735 " " " " C3-10 TO SET PUMP

0750 READ STAFF GAGE IN SBL: 1.65'

0810 TEST PUMP C3-10 w/ 1/2 HORSE MOTOR, ONLY PUMPS DOWN 1' AT 15 CM. SWITCH TO 1 HP, w/ 1" DISCHARGE AND FLOW METER

0905 RESTART LARGER PUMP AT 4:30 PM.

SETUP:

DROP PIPE LENGTH: 35.0'

" " HEIGHT ABOVE M.P.: 2.5'

DISCHARGE HOSE: 2" PLAT

1" SWL PORT ABOVE M.P.: 0.34' - 0.35'

PUMP LENGTH (INCLUDING VALVE): 3.4'

PUMP TYPE: 1.0 HP 1/2 30 CM FRANKLIN ELECTRIC

PUMP DISTANCE FROM BOTTOM: 0.5'

FLOW METER/TOTALIZER: NSPTUNE AUTOMATON

GATE VALVE: 2" NIBCO T-113

1200 NO SUCE, MOVE TO C3-1

1215 STEVE MALKOVICH OFF SITE

No. 302

9/24/2009

(65)

C3-10

TIME	SWL	RATE (GPM)	TIME FOR 5 GALLONS
09:04 (Time)	20.77		
09:05		43	
0:05:00 (stop watch)	22.73'		
0:07:00	22.72'		
0:15:00	22.87'	45	
0:22:00	22.87'	45	
0:40:00	22.91'	46	
1:05:00	22.96'		
1:06:01	↑ FLOW	44	
1:23:00	22.99'		
1:30:00	23.08'	44	
1:32:00	STOP FLOW		
1:33:00	STICKS CHANGED TO 0.31' (FROM 0.34')		
2:18:00	20.63		
2:12:00	START PUMP, NO JUICE		
2:42:00	END		

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.comRite-In-The-Rain
ALL WEATHER WRITING PAPER

(66)

1230 SETUP ON C3-1

DROP PIPE LENGTH (4" DIA.) 400'

" " DIAM STICK W ABOVE M.P. 1.3'

DISCHARGE PIPE: 4" SCH 40S 40 PUC

1" SWL PORT HEIGHT ABOVE M.P.: 0.32'

PUMP LENGTH (INCLUDING CHECK VALVE): ~~5.8'~~ ^{7.0'}

PUMP TYPE: BERKELEY, 3" DISCHARGE, 3" CHECK VALVE

MOTOR: FRANKLIN ELECTRIC 3/4 140 GPM 5 HP

BOTTOM OF PUMP INTAKE: 2.3'

1350 PIPE IS LAID OUT ON C3-1, W/ 1/2"

HP TO GLASSBORO, USED FLOW METER

AND STOP COCK FOR SAMPLING, DISCHARGE

HOSE EXTENDS SOUTH ACROSS ROAD

1505 PUMPING SETUP, C3-1, CONT'D

FLOW METER: FUJI ELECTRIC PORTABLE ^{SERIAL #} 426823

DISTANCE PUMP IS ABOVE BOTTOM:

PHOTO 621, 622: PUMPING SETUP ON

C3-1, INCLUDING 3" GEN SET

1510 MARK AND STEVE SET UP ON C2-2 FOR

DEVELOPMENT

1540 STEVE STARTS DEVELOPING C2-2

1550 MARK MOVES OVER TO SET UP C3-7

1555 WILL MOVES TRANSOMETER FROM C3-4 TO

C3-6

9/24/2009				(67)		
C3-1						
TIME	SWL	FLOW (GPM)	FREQUENCY			
14:50:00	19.54'					
14:53:07/0.00	START PUMP	80	57.66 Hz			
0:04:00	21.88					
0:05:00	21.92					
0:06:00	21.96					
0:07:00	21.99					
0:09:00	21.99	80				
0:45:00	22.13					
0:53:00	22.18	80				
0:57:00	22.26	80				
1:00:00	22.63	80				
1:01:00	↑ FLOW 80 80 MAX		←			
1:16:00	22.36	(FAULT ON FLOW INCREASE)				
1:20:00	22.49					
1:22:00	RS PARAMETERIZE VFD TO RUN TO 120 Hz, STOP PUMP MOMENTARILY.					
1:30:00	RESTART	92				
1:43:00	22.72	92	68.93			
1:51:00	22.80	92				
1:55:00	22.81	92				
2:20:00	22.88	92				
2:42:00	22.88					
2:44:00	STOP PUMP TO SWAP TO 20HP 3Ø 250GPM PUMP.					

(68)

1753 START PUMP AT C3-7

1825 GO BACK TO DEVELOPING TRUCK, ASK STEVE

~~1853~~ MRS TO BLOW ON C2-2 WHILE RESEARCH HIS
TRUCK TO SWAP SH FOR 30HP PUMP IN
C3-1

1854 INCREASE FLOW AT C3-7 TO 27 GPM

1858 TOTALIZER IS WORKING AGAIN

1925 TURBIDITY ON C2-2: 55.0 NTU

CALIBRATION	READING
20	20.8
100	97.6
800	757

1935 RESTART C3-1 WITH LARGER PUMP

1948 STOP DEVELOPMENT ON C2-2

TURBIDITY: 32.6 NTU

2045 FIELD PARAMETERS C3-7

pH: 7.69

Temp (from pH): 6.2°C

S.C. 2941.41 μ S/cm

D.O.: 5.25 mg/L

Turbidity: 411 NTU

LAB SAMPLE TIME: 2050

" " I.D.: C3-7-20090924

2102054 STOP PUMPING ON C3-7

2100 Offsite

M. W. R.

No. 302

9/24/2009

WATER LEVELS

<u>LOCATION</u>	<u>SWL</u>	<u>TIME</u>
C3-8	24.62'	0305
C3-9	22.19'	0305
C3-10	20.77	0307

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

"Rite In The Rain"
ALL PURPOSE WRITING PAPER

(69)

70

9/24/2009

1552 FLOW INCREASE AT C3-1 ~~NO~~ NO FLOW INCREASE

1555 FAULT, FLOW MOMENTARILY ~~STOPS~~ DROPS
FLOW BACK TO 80 GPM, WHICH IS APPARENTLY
THE MAXIMUM FOR THIS PUMP.

1615 STOP PUMP AT C3-1 TO RUN AT HIGHER
HZ RATE

1635 RESTART PUMP AT HIGHER PUMPING RATE OF
92 GPM AND LOG 20 MINUTES OF PUMPING
TIME ~~to~~ ~~AB~~

1645 PHOTO 623: DEVELOPMENT ON C2-2,
STEVE MALKOVICH (NO VEST AS PER
DRILLER'S EXEMPTION)

1735 STOP PUMP AT C3-1 TO RESTART C3-2

1740 MOVE OVER TO C3-2

PUMP SETUP

DRILL PIPE LENGTH: 40.0' OF 2" SCH. 40 A/C

" " STICKUP ABOVE M.P.: 1.7'

DISCHARGE PIPE: 2" FLAT HOSE

1" SWL PORT HEIGHT ABOVE M.P.: 0.46'

PUMP LENGTH (INCL. CHECK VALVE): 3.4'

PUMP TYPE: 1.0 HP 1/2 30 GPM FRANKLIN ELECTRIC

PUMP DISTANCE FROM BOTTOM: 0.5'

FLOW METER/TOTALIZER: NEPTUNE AUTO H45N

CATE VALVE: NIBCO T-113

No. 302

9/24/2009

C3-7


71

TIME	SWL	FLOW	TIME FOR 5 GALLONS
1752	29.32	Ø	Ø
1753/0:00	START PUMP		
0:02:00	32.45	~20 GPM	14.56 SECONDS
0:06:00	32.32		
0:09:00	M3		
0:10:00	32.25		
0:54:00	32.15		
1:00:00	✓ FLOW	32.28	16 SECONDS
1:06:00	↑ FLOW		8 SECONDS
	↓ FLOW	30 GPM	10 SECONDS
1:07:00	32.59'	27 GPM	NEGATIVE
1:06:00	32.63'		
2:05:00	32.50'		
2:07:00	4 RATE	43 GPM	"
2:10:00	33.14	"	
2:15:00	32.92		
2:43:00	32.85		
2:54:00	32.87	43 GPM	1
3:00:00	32.90	43	
3:01:00/2054	PUMP OFF		

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com"Rite In The Rain"
ALL WEATHER WRITING PAPER

6

72



No. 302

9/24/07

C3-1 (Cont'd)

1937

RESTART PUMP 1/2 HOUR LEFT

NO FLOW - POSTPONE UNTIL TOMORROW

(73)

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

"Rite In The Rain"
ALL-WEATHER WRITING PAPER

(74)

9/25/2022 Mechan Testings

0700 On-site for Toolbox Meeting

Mark Richards

Steve Melchovich

Will Goldberg

Wm Bordin

Discussed plan of attack today. Mark will go over and try to get the SHP pump to work, then Mark & Steve will set up the development rig on C2-3, and then Mark will try to get the 250 GPM pump to work. Meanwhile, Will Goldberg will take a round of water levels for the entire site.

0715 Download piezometer data from C2-3.

0815 Mark and Steve are set up on C3-10

0817 START PUMPING ON C3-10

0830 STAGE GAGE READING: 1.65

0840 PUMP SETW AT C3-10 (JEE BELAND)

0848 INCREASE FLOW AT C3-10 ~~OR~~ PUMPS MAX AT 7.9 GPM

0850 PUMP SETW AT C3-12

0901 PIPE LENGTH:

" " STICKUP ABOVE M.P.: 0.8'

DISCHARGE PIPE: 2" PLAT HOSE

" SWEL PORT ABOVE M.P.: 0.50'

PUMP LENGTH (INCL. CHECK VALVE): 5.2'

PUMP TYPE: SHP 18 135 GPM RW

9/25/2021

C3-10

TIME	SWL	FLOW	
0815	20.84'	Ø	
0819/0:00	START PUMP	82	NEPTUNE
0:09:00			
0:06:00 MB	27.32'	"	
0:10:00	27.29'	"	
0:15:00	27.72'	"	
0:28:00	27.37'	78	
0:30:00	9 FLOW	79 GPM MAX	
0:35:00			
1:26:00	27.26'		
1:30:00	27.29'		
1:31:00/0948 STOP PUMPS, THIS REPRESENTS 3 TOTAL HOURS OF PUMPING			
1020	20.57'	Ø (+0.50' FOR M.P.)	
1133	20.49'	98	

(76)

9/25/2024

0850 PUMP SETUP AT C3-10 (CONT) FOR 7-1
CAM.

PUMP TYPE: 5.0 HP 1/2 FWD

PUMP DISTANCE FROM BOTTOM:

FLOW METER/TOTALIZER: NEPTUNE AUTO HGSN

GATE VALUE: NIB CD T-113

0852 WILL UNLOADING OFF SITE

0905 DOWNLOAD TRANSDUCER AT C2-3, SAVE DATA AND
MOVE TO C2-2 FOR DEVELOPMENT OF C2-3. WHILE
DOWNLOADING DATA DID NOT NOTICE ANY EFFECT
FROM PUMPING 7-1 CAM AT C3-10 HOWEVER PUMPING
FROM C3-1 AND C3-7 IS EVIDENT IN THE DATA
FROM YESTERDAY.

- STATIC WATER LEVEL, C2-3: 19.52

- TRANSDUCER READING: 31.36

0920 2nd PUMP TRUCK HAS WHEEL ISSUES, WILL NOT
DEVELOP C2-3 AT THIS TIME. PLACED TRANSDUCER
BACK IN C2-3.

- STATIC WATER LEVEL: 19.51

- TRANSDUCER READING: 31.46

0930 TRANSDUCER DATA (SWL DATA) IS DECREASING SIGNIFICANTLY
AT C2-3 AND IS LIKELY THE EFFECT OF 7-1 CAM AT
C3-10 (SEE EARLIER COMMENTS AT 0905).

9/28/2009

C3-5

(77)

TIME	SWL (ft)	FLOW (GPM)
11:48	33.52'	Ø
11:55:00	START PUMP	
12:00:00	33.74'	27 SECONDS/SCALE
00:03:00	33.74'	
00:04:00	↑ FLOW	47 GPM NEPTUNE
01:05:00	↓ FLOW	
01:30:00	34.80'	
01:45:00	34.79'	
1:26:00	35.36	
1:27:00	↑ FLOW	64 GPM
1:30:00	36.29	
1:30:30	36.25	
1:31:00	36.31	
1:31:30	36.29	
1:32:00	36.28	
2:10:00	35.89'	65 GPM
2:12:00	↑ FLOW	97 GPM
2:14:00	38.84	
2:15:00	38.91	
2:15:30	38.93	
2:16:00	38.98	
2:20:00	39.12	

(78)

0945 FIELD PARAMETERS C3-10

pH: 7.78

Temp (from pH): 7.2°C

SC: 269.4 μ S/cm

DO: 9.39 mg/L

Turbidity: 1.11

LAB SAMPLE TIME: 0950

" " ID: C3-10-20090925

CALIBRATION - TURBIDITY

	STANDARD	READING (NTU)
TURBIDITY	20	20.5
	800	99.2
	800	754
pH	4.01	4.01
	7.00	7.00
	10.01	10.01

SLP: 96.7

1015 PULL PUMP FROM C3-10, SET UP ON C3-5

PUMPING SETUP

DROP PIPE LENGTH: 50' (2")

" " STICK UP ABOVE M.P.: 9.3'

DISCHARGE PIPE: 2" FLAT HOSE

1" SWL PORT ABOVE M.P.: 0.45'

PUMP LENGTH (INCL. CHECK VALVE): 5.2'

PUMP TYPE: 5HP 1/2 ISS GPM FLOW FEW

9/25/2009

(79)

STATION MVB C3-5 (CONT'D)

TIME LOCATION MVB SWL (FT) FLOW (GPM)

2:32:00 34.16' 99 GPM

2:48:00 34.22' 99 GPM

3:06:00 34.20 98 GPM

3:07:30 SHUT PUMP OFF

3:08:00 34.77

3:08:30 34.45"

3:09:00 34.36'

3:09:30 34.35'

3:10:00 34.31'

3:11:00 34.20

3:16:00 34.09

3:20:00 34.09

3:30:00/1526 34.00

MAX PUMPING RATE FROM C3-5 IS 99 GPM,
AT WHICH POINT THE PUMP WAS RUNNING ALL OUT.

(80)

9/25/2009

C3-5 PUMP SETUP, CONT

PUMP DISTANCE FROM BOTTOM: 0.5'

FLOW METER/TOTALIZER: NISTUNDA RMTD H65N

GATE VALVE: NIBLO T-113

GENERATOR: 1/2 Miller Babcock 250

1245 C3-1 IS SET UP w/ THE LARGER PUMP

SETUP AT C3-1

DRAW PIPE: 4" DIA, PVC 24' L

" " LENGTH: 50'

" " STICK UP: 24" HUB 1.3'

DISCHARGE PIPE: 4" X 1/2, 4" FLAT IRON

1" SWL ABOVE M.P. 30.46'

PUMP LENGTH (INCLUDING CHECK VALVE):

PUMP TYPE: 20 HP 3/4 250 GPM

PUMP DISTANCE FROM BOTTOM: 0.5'

FLOW METER/TOTALIZER: FUJI ELECTRIC PORTAPUMP

FLOW CONTROL: VFD, AC TECH INC SERIES

Intelligent Drive

GENERATOR: 3/4 INTERSTATE POWER

SYSTEMS, ~~WEE INDUSTRIAL, LTD. MD~~

30KW, SERIAL NO 100088

1320 BACK TO C3-5 TO INCREASE PUMP

1330 " " C3-1 FOR SAMPLE AND FIELD

PARAMETERS

9/25/2009

(81)

C3-1

TIME	SWL	FLD (GPM)
12:49	20.08	Ø
1254/0:00	START PUMP	200
		36.94 H2
0:02:00	26.16	"
0:03:00	26.48	
0:07:00	26.73	
0:08:00	26.90	
0:09:00	26.94	
0:10:00	26.79	(INCREASED SENSITIVITY ON RESTART)
0:15:00	MB	
0:20:00	27.04	200
0:40:00	27.06	
0:43:00	27.22	200
0:49:00	↓ FLOW AND SHUT DOWN	
0:50:00	23.03	
0:50:30	22.00	
0:51:00	21.53	
0:51:30	21.30	
0:52:00	21.16	
0:52:30	21.00	
0:53:00	20.93	
0:53:30	20.82	
0:54:00	20.82	

(B2)

9/25/2024

1335 FIELD PARAMETERS

pH: 7.69

Temp (from pH): 7.6°C

SC: 392 μ S/cm

DO: 5.72 mg/L

Turbidity: 1.18 NTU

LAB SAMPLE TIME: 1340

LAB SAMPLE I.D.: C3-1-20240925

1343 SHUT PUMP OFF AT C3-1

1405 BACK TO C3-5 FOR FLOW INCREASE

14125 PHOTO 626, 627 CHANDSALING (SUB TO O'KEEFE) SETUP ON C3-5 AND C3-3

1415 FIELD PARAMETERS FOR C3-5

pH: 7.62

Temp (from pH): 6.8°C

SC: 340 μ S/cm

D.O.: 5.46 mg/L

Turbidity: 1.12 NTU

LAB SAMPLE TIME: 14150

LAB SAMPLE I.D.: C3-5-20240925

1503 SHUT PUMP OFF AT C3-5

TOTAL IZEA READING: 134400 GALLONS

1505 MARK AND STEVE MOVING PUMP SETUP FROM

C3-1 TO C3-3

1525 MARK AND STEVE ~~AND~~ STOP WORK ON C3-3

AND MOVE PUMP FROM C3-5 TO C3-6, PUMP
WILL NOT BE MOVED UNTIL 0.5 HR RECOVERY IS
COMPLETE

No. 302

(93)

9/25/04

L3-1 (Const'n)

SWL

FLDN

Time

0:54:30

20.72

6

0:55:00

20.69

~~0:56:00~~ MWS

0:57:00

20.61

0:58:00

20.58

0:59:00

20.55

1:00:00

20.51

1:05:00

20.41

2:40:00

19.75 (plus 0.46' = 20.21')

(84)

9/25/2007

1526 FINISH 0.5 HR RECOVERY PERIOD AT C3-5

1540 PUMP SETUP AT C3-3

OROP PIPE, 4" DIA, PVC SCH 40

" " LENGTH: 50.0'

" " STICK UP: 1.3'

DISCHARGE PIPE: 4" SCH 40 PVC, 4" FLAT HOSE, WHITE
HOSE

1" SWL ABOVE M.P. HEIGHT: 0.32'

PUMP LENGTH (INCL CHECK VALVE):

PUMP TYPE: 2.0 HP 3/4" 250 GPM

PUMP DISTANCE FROM BOTTOM:

FLOW METER/TOTALIZER: FUJI ELECTRIC PD71A FLOW

FLOW CONTROL: VFD, AC Tech, MC SERVO INTELLI

Drive

GENERATOR: 3/4" INTERSTATE POWER SYSTEMS,

30KW, SERIAL NO. 100028

1545 MOVE TRANSDUCER FROM C3-6 TO C3-5

SWL C3-5 34.27'

TRANSDUCER READING: 9.34'

1600 PUT TRANSDUCER IN C3-5, SET UP FILE AS:

"C3-5, OBS C3-6 AND C3-4"

SWL C3-5: 33.23'

TRANSDUCER READING: 16.69'

(95)

9/25/08C3-6

<u>TIME</u>	<u>SWL</u>	<u>FLOW</u>	<u>TIME FOR 5 GAL</u>
1632	34.90		
1633 / 0:00	START PUMP, FLOW TOO HIGH, CAVITATING		
0:02:00 0:02:00	FLOW METER NOT WORKING		
0:04:00	36.25		41 SECONDS
0:05:00	36.15	(RECOVERING)	
0:07:00	36.04'	"	
0:15:00	36.15	(DRAWING DOWN)	
0:25:00	36.05		
0:45:00	36.12		
1:01:00	↑ FLOW 1/4 TURN		
1:02:30	37.1'		27 SECONDS
1:06:00	37.23	PUMP STOPS PUMPING	
1:09:00	OUT OF FUEL, SUSPEND TEST		
1:10:00	35.64		
1:24:00	PAUSE STOP WATCH, +20 MIN 26.85 SECONDS		
	TURN ON PUMP		
1:37:30	37.25		
2:10:00	37.15		
3:20:00	SHUT DOWN PUMPS		

(86)

9/25/2009

1605 MARK AND STEVE SETTING UP ON C3-6

1610 IN LOOKING AT THE TRANSDUCER SETUP ON C3-6, IT LOOKS LIKE THE TRANSDUCER SETTLED INTO THE WELL, LIKELY CAUSING APPROXIMATELY 0.3' IN WATER LEVEL INCREASE AT SOME POINT IN TIME.

1630 SETUP AT C3-6

DRAW PIPE: 2" DIA PVC SCH 40

" " LENGTH: 35.0'

" " STICK UP ABOVE M.P.: 0.8'

DISCHARGE PIPE: 2" FLAT IRON

1" SWL PORT HEIGHT ABOVE M.P.: 0.48'

PUMP LENGTH (INCLUDING CHECK VALVE): 5.2'

PUMP TYPE: SHIP 100 135 GPM FLOW

PUMP DISTANCE FROM BOTTOM: 1.2'

FLOW METER/TOTALIZER: NISPRING AUTO H65W

GATE VALVE: NIBCO T-113

GENERATOR: 1/4 ~~BOAT~~ MILLER BOBCAT 250

1635 MARK AND STEVE BACK ON C3-7 SETUP

1650 STAFF GAGE, WATER: 1.65'

PHOTO 628, 629 CHAMBERLAIN PUMP (SUB TO

O'KEEFE DRILLING) SETUP ON C3-6, PUMPING

AT 7 GPM FOR FIRST HOUR

1720 START PUMP AT C3-3, 100 GPM

1735 INCREASE FLOW AT C3-6

No. 302

9/25/2009 C3-3

(87)

TIME	SWL (ft)	FLOW (GPM)	H ₂
1720	26.87'	Ø	
1722 / 0:00:00		100	
0:04:00	27.98'		
0:04:30	27.95' (RECOVERING)		
0:05:00	27.96'		
0:05:30	28.02'		
0:06:00	27.97'		
0:06:30	27.96'		
0:07:00	27.98'		
0:08:00	28.02'		
0:09:00	27.97'		
0:10:00	28.04'		
0:20:00	28.08'		
0:40:00	28.11'	100	
1:02:30	28.15'	100	
1:03:30	↑ FLOW	200	38.17 H ₂
1:03:00	29.65		
1:08:30	29.68		
1:09:00	29.69		
1:12:00	29.78		
1:17:00	29.85		
1:24:00	29.72		
1:43:00	30.07		

(88)

2009/09/25

1742 OUT OF GAS AT C3-6, SUSPENSION TEST

1:58 THROUGH,

1744 BACK TO C3-3

1813 TURN PUMP BACK ON AT C3-6

1826 INCREASE FLOW AT C3-3 TO 200 GPM

1841 CHECK ON C3-6, WATER IS LIKELY AT
THE TOP OF THE INTAKE SCREEN, INCREASING
FLOW AT C3-3 MAY DRAW IT DOWN BELOW
THE INTAKE

1850 MEASURE SWLS AT OTHER LOCATIONS

1950 FIELD PARAMETERS AT C3-6

pH: 7.65

Temp (From pH): 8.9°C

S.C.: 310 μ S/cm

D.O.: 7.44 mg/L

Turbidity: 69.7 NTU

LAB SAMPLE TIME: 1955

" " I.D.: C3-6-20090925

2010 FIELD PARAMETERS AT C3-3

pH: 7.65

Temp (From pH): 5.2°C

S.C.: 374 μ S/cm

D.O.: 6.45 mg/L

Turbidity: 3.39

LAB SAMPLE TIME: 2015

" " I.D.: C3-3-20090925

9/25/2017

C3-3 (CONT'D)

TIME	SWL (Ft)	FLOW (GPM)	FREQUENCY (Hz)
1:53:00	30.12'	200	
2:00:00	30.20'	200	
2:01:00	↑ FLOW	272	
2:05:00	32.34'		
2:05:30 MJB	32		
2:06:00	32.46'		
2:06:30	32.50'		
2:07:00	32.54'		
2:07:30	32.56'		
2:08:00	32.60'		
2:09:00	32.64'		
2:10:00	32.80		
2:11:00	32.93		
2:12:00	33.03		
2:13:00	33.10		
2:14:00	33.19		
2:15:00	33.25		
2:20:00 MJB			
2:51:00	34.03		
3:04:00	34.15	270	
3:05:00	SLOW MJB	STOP FLOW	
3:05:00	28.80		
3:06:00	28.98		

(90)


9/25/2009

2027 SLOW AND STOP PUMP AT C-3

2100 LOCK GATE, OFF SITE

2110 CALL JOE MURPHY, DAILY PHONE CALL

1000 SEND THE DAILY CONSTRUCTION REPORT



M. W. D.

No. 302

9/25/2009

CB-3

TIME

SWL

3:06:30

28.36

3:07:00

28.28

3:07:30

28.17

3:08:00

28.16

3:09:00

28.02

3:10:00

28.01

3:15:30

27.32

3:20:00

27.82


3:20:00

27.60

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.comRiteInTheRain
ALL WEATHER WRITING PAPER

(91)

92



No. 302

9/25/2009

(93)

SWL

LOCATION

SWL

TIME

C3-1

30.34'

1852:00

"

30.36'

1903:00

C3-2

23.77'

1909:00

C3-1

21.17'

1911:00

C3-2

23.76'

1913:00

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

"Rite In The Rain"
ALL WEATHER WRITING PAPER

(94)

9/26/2009 M/Lham Tailings

0700 On Site, unlock gate O'Keefe on-site

Mark Richards

Steve MALKOVICH

MIKE BERDLIN

0705 DAILY TOOLBOX MEETING, TALK ABOUT ORDER

OF WORK FOR TODAY. WILL LIKELY SET UP SMALL

RIG ON C3-4, LARGE RIG ON C3-2, THEN TAKE

LARGE RIG TO C3-9 AND START DEVELOPING

C2-3.

0725 O'KEEFE RIGS AT C3-6, MOVES OVER TO

C3-4.

0730 ROUND OF WATER LEVELS

~~0755 MAKE FRT MW3~~

0800 TALK OVER SEQUENCING OF PUMPING

0812 START PUMPING C3-4

0850 WEATHER: SUNNY, CLEAR, LOW WIND

FORECASTED HIGH OF . NO BREEZE SMOKY

0855 STAFFAGE, WPEA = 1.65'

0900 SETUP AT C3-4

DRIP PIPE: 2" DIA SCH 40 PVC

" " LENGTH: 45.0'

" " DITCHED ABOVE H.P.: 0.9

DISCHARGE PIPE: 2" FLAT HOSE

1" SWEL PORT HEIGHT ABOVE H.P.: 0.46'

9/21/2009

(95)

<u>LOCATION</u>	<u>SWL (ft)</u>	<u>TIME</u>
C3-8	24.97'	0730
C3-9	22.43'	0732
C3-10	20.45'	0737
C1-1	14.54'	0741
C1-2	9.89'	0742
C1-3	10.17'	0745
C1-4	11.40'	0747

(96)

9/26/2009

SETUP AT C3-4 (CONTD)

PUMP LENGTH INCLUDING CHECK VALVE: 52'

PUMP TYPE: 5HP 1/2 135 GPM FLOW

PUMP DISTANCE FROM BOTTOM: 0.7'

FLOW METER/TOTALIZER: NEPTUNE AUTO H65N

GATE VALVE: NIBCO T-113

GENERATOR: 1/2 MILLER BOBERT 250

1038 START PUMPING ON C3-9

1044 RE-START " " "

PUMP SETUP AT C3-7

DRIVE PIPE, 4" DIA. PVC SCHED

" " LENGTH: 50.0'

" " STICKUP: 1.3'

DISCHARGE PIPE: 4" SCH 40 PVC, 4" FLAT HOSE,

NEW FLEX

1" SWL ABOVE H.P. HEIGHT: 1.3' MW 0.32'

PUMP LENGTH (INCL. CHECK VALVE): 7.7'

PUMP TYPE: 3/4 20 HP 250 GPM

PUMP DISTANCE FROM BOTTOM: 3.4' MW 4.3'

FLOW METER/TOTALIZER: FUJI ELECTRIC PORTABLE

FLOW CONTROL: UFO, MC SERIES INTELLIGENT

DRIVE

GENERATOR: 3/4 INTELSTATE POWER SYSTEMS

30KVA SERIAL # 100028

9/26/2009

(97)

C3-41

TIME	SWL	FLOW	TIME FOR 5 CAL.
0811	30.00		
0812/0:00	30.70	START FLOW	
0:01:00	30.70	60	↓ FLOW
0:02:00	30.56		↓ FLOW
0:03:00	30.35		
0:04:00	30.33		↑ FLOW
0:05:00	30.40		
0:06:00	30.45		
0:07:00	30.40	30	
0:08:00	30.42		
0:25:00	30.32	25	
0:30:00	30.45		
0:37:00	30.42		
0:57:00	30.37	26	
1:00:00	30.45		
1:01:00	↑ FLOW	48	
1:02:00	30.61		
1:03:00	30.68		
1:04:00	30.68		
1:05:00	30.71		
4:15:00			
1:32:00	30.62		

(93)

9/26/2009

1105 BACK TO C3-4 FOR SAMPLING AND FIELD

PARAMETERS

CALIBRATE pH, TURBIDITY

	STANDARD	READING	SLP: 96.1
pH	4.01	4.01	
	7.00	7.00	
	10.01	10.01	
TURBIDITY (STANDARD)		NTU	
	20	20.5	
	100	97.5	
	800	750	

1125 FIELD PARAMETERS, C3-4

pH: 7.83

Temp (from pH): 7.6°C

SC: 326 $\mu\text{S}/\text{cm}$ DO: 6.55 mg/L

Turbidity: 0.93 NTU

LAB SAMPLE TIME: 1130

" " I.D: C3-4-20090926

1135 SHUT PUMP OFF AT C3-4

1155 PUMP REMOVED FROM C3-4, 10 MINUTES EARLY, BY CHAMBERLAIN

1210 MOVE TRANSDUCER FROM C3-5 TO C3-3

SWL AT C3-5: 33.00

TRANSDUCER READING AT C3-5: 16.21

No. 302

(99)

9/26/2009

C3-4 (Cont'd)

TIME	SWL (ft)	FLOW (gpm)
1:38:00		Ø
1:55:00	PUMP STARTED AGAIN, -17 MINUTES	
2:00:00	30.58'	48
2:16:00	30.72'	
2:17:00	4 FLOW	99
2:17:30	31.17'	
2:18:00	31.13' 31.16'	31.16
2:18:30	31.16'	
2:19:00	31.18'	
2:19:30	31.18'	
2:20:00	31.19'	99
2:55:00	31.37'	99
3:20:00	31.40'	99
3:23:00	SHUT OFF PUMP	
3:23:30	30.56'	Ø
3:24:00	30.58'	
3:24:30	30.47'	
3:25:00	30.49'	
3:25:30	30.43'	
3:26:00	30.43'	
3:27:00	30.38'	
3:28:00	30.39'	

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com"Rite In The Rain"
ALUMINUM RAIN GAUGES

(100)

9/26/2029

1352 ^{ms} MOVE TRANSDUCER TO C3-3

1230 SWL AT C3-3: 26.99'

TRANSDUCER READING AT C3-3: 23.02'

1315 ^{ms}

1255 START PUMP AT C3-2, 58.1' TO

PUMPING SETUP $\frac{-51.3}{3.8}$

DRAW PIPE: 2" SCH 40 PVC

" " LENGTH: 52.0'

" " STICK OUT ABOVE M.P.: 0.9'

DISCHARGE PIPE: 2" FLAT HOSE AND

NEW FLEX

1" SWL PORT HEIGHT ABOVE M.P.: 0.47'

PUMP LEAD-TH, INCLUDING CHECK VALVE: 7.2'

PUMP TYPE: SHP 1/2 135 GPM ^{FLOW} FROM ^{ms}

PUMP DISTANCE FROM BOTTOM: 3.8'

FLOW METER/TO FINDER: NEPTUNE AUTO HOLD

FAIR VALVE - NIBLO T-113

GENERATOR: 1/4 MILLER BOBCAT 250

1340 C3-9 FIELD PARAMETERS AND SAMPLE

pH: 7.86

Temp (FROM pH PROBE): 7.6°C

SC: 298.6

D.O.: 7.71

Turbidity: 6.13 NTU

LAB SAMPLE TIME: 1345

" " I.D.: C3-9-20090926

2/26/09

C3-4 (Cont'd)

<u>TIME</u>	<u>SWL (ft)</u>	<u>FLOW (GPM)</u>
3:29:00	30.40	8
3:32:00	30.42	
3:50:00	29.90	(+0.32' = 30.22')

MAXIMUM FLOW ACHIEVED AT C3-4 WAS 99

GPM WITH THE PUMP GOING AT FULL CAPACITY

(102)

9/26/2009

1402	INCREASE FLOW AT C3-2
1405	MARK AND STEVE BREAK DOWN AT C3-2 PUMP WILL NOT BE MOVED UNTIL 1420, SET UP AT C2-2.
1520	DOWNLOAD DATA FROM TRANSDUCER IN C2-3. AND MOVE TO C2-1. SWL IN C2-3: 20.29' TRANSDUCER READING IN C2-3: 30.53'
1535	MOVE TRANSDUCER TO C2-1 SWL IN C2-1: 21.93' TRANSDUCER READING IN C2-1: 28.78'
1540	MARK AND STEVE ARE READY TO START AT C2-2.
1550	START PUMP ON C2-2
1610	SAMPLE AND FIELD PARAMETERS C3-2 pH: 7.41 Temp (from pH meter): 10.0°C SL: 520 mS/cm DO: 1148 mg/L Turbidity: 47.3 NTU LAB SAMPLE TIME: 1615 " " I.D.: C3-2-20090926
1615	TURN PUMP OFF AT C3-2 M3 C3-2 ... C2-2
1635	MARK AND STEVE MOVE SMALL RIG OVER TO C2-3 AND SET UP FOR DISCUSSION?

No. 302

9/26/2023

C3-9

(103)

Time	Soil	Flow	Frequency (Hz)
1037	22.84	Ø	
1038 / 0:00	START PUMP		
0:02:00	23.60		
0:02:30	23.23 (Recovery)		
0:03:00	22.92	Ø	
0:06:00	Restart pump	100	26.75
0:07:00	27.37		
0:07:30	30.20		
0:08:00	30.90		
0:08:30	31.11		
0:09:00	31.23		
0:09:30	31.43		
0:10:00	31.46		
0:11:00	31.51		
0:12:00	31.52		
0:13:00	31.53		
0:14:00	31.58		
0:15:00	31.57		
0:26:00	31.68		
1:08:00	31.59	100	
1:10:00	↑ FLOW	190	42.37
1:16:00	40.33		

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.comRite-In-The-Rain
ALL-WEATHER WRITING PAPER

(104)

9/26/2024

1635 C2-2 PUMP SETUP: C2-2 IS 71.2' T.O. FROM M.P.

DROP PIPE, 4" D.A., SCH 40 PVC

" " LENGTH: 65.0'

" " STICKUP: 1.6'

DISCHARGE PIPE - 4" SCH 40 PVC, 1" FLAT HOSE

1" SWL PORT HEIGHT ABOVE M.P. 0.31'

PUMP LENGTH (INCLUDING CHECK VALVE) = 7.2'

PUMP TYPE: 3/4" 23 H.P. 250 GPM

PUMP DISTANCE FROM BOTTOM: 0.4'

FLOW METER/TOTAL FS: FUJI ELECTRIC PORTABLE

FLOW CONTROLLER: VFD, AC TECH, MC SERIES, INTELLIGENT
DRIVE

GENERATOR: 3/4" INTERSTATE, ^{POWER MGR} SYSTEMS (BOKL)

SERIAL # 10028

1650 MARK AND STEVE START DEVELOPING C2-3

1652 INCREASE FLOW AT C2-2 TO 200 GPM

1752 INCREASE FLOW AT C2-2 TO 300 GPM

1800 MARK IS WORKING WITH A SHOVEL TO KEEP THE
FLOWS FROM C2-2 AND C2-3 ON THE SOUTH
SIDE OF THE CENTRAL ROAD.

1805 DOWNLOAD DATA FROM TRANSDUCERS IN P2-028, P2-020

SWL IN P2-020 19.41'

TRANSDUCER IN P2-020 14.42'

LOTS OF WATER AROUND THESE TWO PIEZOMETERS

(105)

9/29/2009

C3-9 (CONTR)

Time	SWL (ft)	Flow (GPM)	Frequency (Hz)
1:16:32	40.35'	190	42.37
1:17:00	40.32'		
1:17:30	40.34'		
1:18:00	40.31'		
1:19:00	40.32'		
1:20:00	40.35'		
2:06:00	40.37'	186	
2:07:00	↑ FLOW X PUMP CAVITATES, BACK		
2:08:00	TO 186 GPM		42.37
2:10:00	40.60'		
3:09:00	40.27'		
3:08:00	SLOW AND SHUT DOWN PUMP		
3:09:00	27.62'	Ø	
3:09:30	27.16'		
3:10:00	26.58'		
3:10:30	26.99'		
3:11:00	24.21'		
3:11:30	24.01'		
3:12:00	23.99'		
3:12:30	23.94'		
3:13:00	23.40'		
3:13:30	23.87'		

(106)

9/26/2009

1805 FROM THE STEP DRAWDOWN TESTS. IT
(CONT) IS LIKELY THAT RECHARGE IS EFFECTING
THE DRAWDOWN IN THE PERGOMETTES

1815 DOWNLOAD AND RESTART TRANSDUCER IN
PZ-025

SWL IN PZ-025:

TRANSDUCER READING IN PZ-025:

LOST SIGNAL - NEED TO WAIT UNTIL C2-2
IS DONE PUMPING

1850 PZ-2 FIELD PARAMETERS AND SAMPLES

pH: 7.31

Temp (from pH meter): 7.72

S.C.: 870 $\mu\text{S}/\text{cm}$

D.O.: 7.06 mg/L

Turbidity: 4.72

LAB SAMPLE TIME: 1855

" " I.D.: C2-2-20090926

1856 PUMP OFF AT C2-2, MAKING TOO MUCH
WATER

1930 DOWNLOAD DATA FROM PZ-020, AND RE-HUB
SAND, AND RE-START

1935 LOWER STAFF GAGE 0.60' LOTS OF
FERROUSITE IN THE CHANNEL

PHOTO 630: LOWER STAFF GAGE AREA
SCRAPING OFF FERROUSITE.

107

9/26/2020

CB-9 (Cont'd)

<u>Time</u>	<u>Sw</u>	<u>PLD</u>
3:15:00	23.88'	23.88'
3:16:00	23.86'	
3:17:00	23.85'	
3:18:00	23.83'	
3:19:00	23.84'	
3:20:00	23.83'	

(108)

9/26/2007

1945 DOWNLOAD DATA FROM PZ-025

SAL IN PZ-025: 14.52

TRANSDUCER READING: 13.83

1952 DOWNLOAD DATA FROM BATHMETRIC

COMPENSATION

2002 RESTART TRANSDUCER IN PZ-025

2005 CHANGE LANE PUMP OFF SITE

2015 MIKE BORDEN OFF-SITE

2020 CALL BOE HILLMAN FOR REPORT

2030 SEND DAILY CONSTRUCTION LOG

ALUMINUM WINDY PAPER

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RileyInterRain.com

9/26/2009

C3-2		
TIME	SWL (ft)	FLOW (GPM)
1254	23.67'	
1255/0:02:00	PUMP ON	
0:04:00	25.15'	
0:01:30	25.70	
0:02:00	25.12	
0:03:00	24.10	
0:03:30	23.78	
0:04:30	27.17	
0:05:00	27.70	
0:05:30	27.20	
0:07:30	26.13'	39 40 MB
0:09:00	26.14	
0:16:30	26.16	39
0:26:30	26.14	36
1:11:30	26.16	37
MAXIMUM FLOW AT C3-2 IS 186 GPM AFTER		
WHEN PUMP BEGINS TO CAVITATE MB		
1:14:00	↑ FLOW	64
1:17:00	28.73'	
1:17:30	28.85'	
1:18:00	28.82	
1:19:00	28.82	

Write on this Paper!
ALL-WEATHER WRITING PAPER

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteintheRain.com

No. 302

110

9/26/2009

C3-2 (Cont'd)

<u>TIME</u>	<u>SWR (FT)</u>	<u>FLOW (GPM)</u>
2:06:00	29.03	64
2:07:00	4 FLOW	87
2:07:30	32.98'	
2:08:00	33.78'	
2:08:30	34.29'	
2:09:00	34.58'	
2:09:30	34.77'	
2:10:00	34.89'	
2:11:00	35.14'	
2:12:00	35.38'	
2:13:00	35.48'	
2:14:00	35.65'	
2:15:00	35.62'	
2:16:00	35.75'	
2:17:00	35.79'	
2:18:00	35.94'	87
2:20:00	35.83'	
3:05:00	36.20'	93
3:20:00	TURN PUMP OFF	
3:34:30	24.51'	0
3:35:30	24.51'	
4:12:00	24.42 (+0.47) = 24.89' (OBSERVED FROM C2-2)	

211

Right Rain
A WATERBURY COMPANY

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RightRain.com

No. 302

(113)

9/29/2004 MSB 9/26/2009

C2-2

TIME	SLUG (ft)	FLOW (GPM)	REQUEST (HR)
1547	10.93'	0	
1557:00	START PUMP	100	24.89
0:02:30	24.89'		
0:03:30	24.97'		
0:03:30	25.02'		
0:04:00	25.02'		
0:05:00	25.04'		
0:32:30	25.11'	100	
0:43:00	25.09'		
0:53:00	25.14'	100	
1:02:00	25.12'		
1:05:00	A FLOW	200	39.00
1:05:30	32.95'		
1:06:00	33.12'		
1:06:30	33.17'		
1:07:00	33.20'		
1:08:00	33.32'		
1:09:00	33.39'		
1:10:00	33.48'		
1:11:00	33.54'		
1:12:00	33.57'		
1:15:00	33.66'		

It's in the Rain,
ALL-WEATHER WRITING PAPER

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

www.RiteintheRain.com

No. 302

(116)

9/24/2009 Melaree Tailings

0700 Pioneer, O'Keefe on-site, unlock gate

0705-0720 Tailgate meeting, discuss plan for the day. After inspecting the pond above the culvert, it appears there is minimal storage on site for water, so perhaps the step tests will be abbreviated to one hour, with a sample at the end of the hour. In addition, will continue development of C2-3, with just under two hours remaining.

0740 REMOVE TRANSDUCER FROM C2-1, O'KEEFE

SETTING UP ON C2-1, DOWNLOAD AND SAVE TRANSDUCER DATA, SET UP TO RECORD IN C2-2

0750 O'KEEFE WILL SET UP THE 250 GPM PUMP IN C2-1 AND ROUTE THE WATER ACROSS THE ROAD. MARK WILL MONITOR WATER LEVELS AT THE UPSTREAM END OF THE CULVERT.

PHOTO 631: RETAINING STRUCTURE LOCATED

JUST UPSTREAM OF THE CULVERT. STILL MOSTLY FULL AFTER SITTING FOR THE NIGHT.

0815 TRANSDUCER SET IN C2-2 AND STARTED

SUPL IN C2-2: 18.47' FROM M.P.

TRANSDUCER READING IN C2-2: 32.33'

0820 STATIC WATER LEVEL, STAFF GAUGE IN SEEP: 0.62'

PHOTO 632: SEEP STAFF GAUGE.

(112)

9/23/2009

C2-1

TIME	SWL (ft)	FLOW	HZ	TIME	SWL (ft)	FLOW	HZ
08:48	22.12'	Ø	Ø	1:05:00	22.63	Ø	Ø
0850/0:00:00	START PUMP			1:05:30	22.62		
0:08:00		50	21.42	1:06:00	22.59		
0:10:30	25.60'			1:07:30	22.55		
0:11:00	25.58'			1:08:00	-		
0:20:00	25.61'			1:09:00	-		
0:21:00	↑ FLOW 75	23.76'		1:10:00	-		
0:22:00	27.51			1:11:00	22.57		
0:22:30	27.56			1:16:00	22.40		
0:23:00	27.59			2:00:00	22.25		
0:23:30	27.62						
0:24:00	27.69						
0:24:30	27.65						
0:37:00	27.90						
0:40:00	27.85						
0:41:00	↑ FLOW 100	26.07					
0:43:00	29.90						
0:60:00	30.10						
1:01:00	STOP PUMP						
1:01:30	23.70	Ø	Ø				
1:04:00	22.76						
1:04:30	22.70						

(118)

9/27/09

0835 STAFF GAGE READING IN S.A.C. 1.65'

LOCATED ABOVE CREEK CROSSING

0850 START PUMP AT C2-1

0900 START (CONTINUOUS) DEVELOPING C2-3

0935 CALIBRATE PH AND TURBIDITY

	CALIBRATION	READING
PH	4.01	4.01
	7.03	7.03
	10.01	10.01
Turbidity	20	20.7 NTU
	100	99.8
	800	259

SLP97.3

0940 C2-1 SAMPLE AND FIELD PARAMETERS

pH: 7.82

Temp (from pH probe): 6.0°C

S.C.: 552

D.O.: 5.31 mg/L

Turbidity: 199

LAB SAMPLE TIME: 0945

LAB SAMPLE I.D.: C2-1-20090927

0950 PUMP OFF AT C2-1

0950 STAFF GAGE IN SEEP: 0.62' NO OBSERVED

EFFECT AFTER PUMP HAS BEEN OFF FOR 8 MINUTES

1000 PHOTO 633: PUMPING SETUP AT C2-1

PUMPING FOR AN HOUR FILLED AVAILABLE
WATER STORAGE IN THE AREA AROUND C2-1

J. L. DARLING CORP.

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RiteInTheRain.com

No. 302

(119)

9/27/2009

C2-3

TIME	SWL (ft)	FLOW (GPM)	FREQUENCY (Hz)
12:15	20.94	0	
12:16 / 0:00:00	START PUMP	50	14.78
0:05:00	^{MRS} 21.10 LOW FLOW		
0:09:00	23.10'	50	14.78
0:09:30	23.07'	"	
0:10:00	23.02'	"	(RECOVERING)
0:13:30	23.00'		
0:20:00	23.03'	50	
0:21:00	↑ FLOW	100	24.83
0:22:00	25.64'		
0:22:30	25.83'		
0:23:00	25.94'		
0:23:30	26.12'		
0:24:00	26.10'		
0:24:30	26.13'		
0:25:00	26.11'		
0:30:00	26.25'	100	
0:40:00	26.35'	100	
0:41:00	↑ FLOW	200	37.4
0:43:30	31.39'		
0:44:00	31.53'		
0:44:30	31.63'		

(120)

9/27/2009

1052 PULL PUMP FROM C2-1, MOVE IT TO C2-3.

IN THIS MANNER THERE WILL ONLY BE ONE PUMP
TO DECON INSTEAD OF 2.

1100 TURBIDITY AT C2-3 FOLLOWING 4 HOURS OF
DECONTAMINATION: 150 NTU / 122 NTU AFTER
FIVE MINUTES OF BLOWING OUT THE WELL

1115 SHUT OFF AIR COMPRESSOR AT C2-3. BEFORE IT
WAS SHUT OFF, STEVE CAUTERED THE HOSE AND LET
THE WATER COME OUT THE TOP OF THE WELL HE
ESTIMATED THIS PRODUCTION AT ~100 GPM.

1140 SET UP TRUCK OVER C2-3 AND SET UP PUMP.
C2-3 PUMPING SETUP (10:58Z)

DROP PIPE: 4" DIA. SCH. 40 PVC

" " LENGTH: 45.0'

" " STICKUP: 0.7'

DISCHARGE PIPE: 4" DIA. SCH. 40 PVC AND 4" FLAT
HOSE

1" SWL PORT HEIGHT ABOVE M.P.: 0.47

PUMP LENGTH, INCLUDING CHECK VALVE: 7.2'

PUMP TYPE: 3/4" H.P. 250 G.P.M. w/ FRANKLIN

ELECTRIC MOTOR

PUMP INTAKE SCREEN HEIGHT FROM PUMP BOTTOM:

PUMP DISTANCE FROM BOTTOM: 6.7'

FLOW METER / TOTALIZER: FULL ELECTRIC PORTAFLOW

w/ 20' OF SCH. 40 PVC 4" DIA PIPE

45.0'
7.2'
2.25'
5.15'
6.7'
2.5'
5.15'

ALUMINUM WRITING PAPER

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RileintheRain.com

No. 302

(121)

9/27/2007

C2-3 (CONT)

TIME	SWL (ft)	FLOW (GPM)	FREQUENCY (HZ)
0:45:00	31.71		
0:45:30	31.76		
0:46:00	31.80		
0:46:30	31.84		
0:47:00	31.92		
0:47:30	31.92		
0:48:00	31.92		
0:50:00	32.39		
0:51:00	↑ FLOW	290	59.16
0:53:30	~42.62	TOO MUCH WATER COMING	
0:57:00	↑ INTO THE SURFACE TOO MUCH FLOW & 80		23.77
1:00:00	↓ FLOW FOR SAMPLING 80		
1:06:00	REDUCE FLOW AND TURN OFF		
1:07:00	22.38	Ø	Ø
1:07:30	21.87		
1:08:00	21.70		
1:08:30	21.61		
1:09:00	21.53		
1:09:30	21.50		
1:10:00	21.47		
1:11:00	21.43		
1:12:00	21.40		

(122)

9/27/2008

60
+7.2
+0.7
66.5

60.4
60.5
3.9

1140 C2-3 PUMPING SETUP (CONST)

FLOW CONTROL: VFD, AC TECH, MC SERIES,

INTELLIGENT DRIVE:

GENERATOR: 3% INTERSTATE POWER SYSTEMS

SERIAL # 100028

1200 C2-1 PUMPING SETUP (SEE ORSD hrs, 9/23/2009)

ORSD PIPE: 4" DIA. SCH 40 PVC

" " LENGTH: 60.0'

" " STICKUP ABOVE M.P.: 0.7'

C2-1 T.D.: 70.4'

DISCHARGE PIPE: 4" SCH 40 PVC AND 4" PLAT HOSE

1" SWL PORT HEIGHT ABOVE M.P.: 0.46'

PUMP LENGTH, INCLUDING CHECK VALVE: 7.2'

PUMP TYPE: 3% 20 H.P. 250 G.P.M. W/

FRANKLIN ELECTRIC MOTOR

PUMP DISTANCE FROM BOTTOM: 3.9'

FLOW METER/TOTALIZER: FLSI ELECTRIC PORTAFLOW

W/20' OF SCH 40 PVC PIPE

FLOW CONTROL: VFD, AC TECH, MC SERIES,

INTELLIGENT DRIVE

GENERATOR: 3% INTERSTATE POWER SYSTEMS

SERIAL # 100028

1215 ~~START~~ PUMPING TEST SET UP IS 25009

TO GO AT C2-3

1216 START PUMP AT C2-3

ALUMINUM RAINING TUBES

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.RaininRain.com

No.

123

9/27/2009

C2-B

<u>TIME</u>	<u>SWL (Ft)</u>	<u>FLOW</u>
1:13:00	21.37'	Ø
1:14:00	21.35'	
1:15:00	21.34'	
1:30:00	21.23'	

(124)

9/27/2009

1230 PHOTO 634 PUMPING SETUP AT C2-3

1245 PHOTO 635 SEDIMENT FROM C2-3 SETTLING
OUT FAIRLY QUICKLY.

1305 C2-3 SAMPLE AND FIELD PARAMETERS

pH: 6.73

Temp (from pH meter): 7.2

S.C.: 1401

O.D.: 2.67 mg/L

Turbidity: 161

LAB SAMPLE TIME: 1310

LAB SAMPLE I.D.: C2-3-20090927

1322 TURN OFF PUMP AT C2-3

1348 PULL PUMP AT C2-3

1350 INSPECT RUNOFF FROM PUMPING. SOME

WATER HAS MADE IT DOWN THE ROAD V.

MINOR WATER MAKING IT TO THE CULVERT

PHOTO 636, 637 WATER ACCUMULATING

JUST ABOVE THE CULVERT ON THE

SOUTH-WEST CORNER OF THE SITE

1425 STAFF GAGE AT SEEP: 0.62'

1435 DOWNLOAD AND SAVE DATA FROM C2-2

LIUZLOGGER, FILE NAME:

"1044075-C2-2-START-0800-ON20090927...12V."

SWL READING IN C2-2: 18.6'

TRANSOMER READING IN C2-2: 13.18'

ALL WITH WRITING PAPER

J. L. DARLING CORP. TACOMA, WA 98424-1017
www.rileintherain.com

26

9/27/2021

1450 DOWNLOAD AND SAVE DATA FROM P2-025, RE-SET
TO READ GAGE EVERY 30 MINUTES. IN ADDITION,
I LEFT THE DIRECT READ CABLES ON THE
TRANSDUCER.

1455 DOWNLOAD DATA FROM BAROLOGGER, RE-SET
DATA, RE-SET TO READ ONCE EVERY 30
MINUTES

1500 RE-SET TRANSDUCER IN P2-025
SWL READING: 14.22'
TRANSDUCER READING: 14.22'

1505 DOWNLOAD AND SAVE DATA FROM P2-020, RE-SET
TO READ GAGE EVERY 30 MINUTES. DIRECT READ

CABLE IS IN THE CASING
1530 CHANGELAIN OFF-SITE

1545 PHOTO 638 WATER FROM C2-3 WITH
IRON OXIDE COLOR.

1615 COMPILE DAILY CONSTRUCTION LOG AND TABLE
OF WELL DATA

1620 OFFSITE, CHANGELAIN PUMP TRUCK AND
TRUCK IS STILL ON SITE, WILL ADD OFFSITE
TODAY AND LOCK GATE

APPENDIX C-2

DAILY CONSTRUCTION LOGS

DAILY LOG OF CONSTRUCTION – ACTIVITIES				REPORT NUMBER	
TO TOM HENDERSON – MINE WASTE CLEANUP BUREAU				DATE September 10, 2009	
PROJECT MCLAREN TAILINGS ABANDONED MINE SITE COOKE CITY, MONTANA				CONTRACT NUMBER 407053	
CONTRACTOR O'Keefe Drilling, Inc.				WEATHER; Clear with cool morning and warm afternoon	
				TEMPERATURE	
				MINIMUM 31	MAXIMUM 73
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				24 HOUR PRECIPITATION	
				INCHES 0.00	ENDING 1800
NUMBER OF CONTRACTOR'S EMPLOYEES				RIVER STAGE	
SUPERVISORY	OPERATORS 1	LABORERS 2	TOTAL 3	FEET	TIME
SUBCONTRACTORS ON SITE					
COMPANY NAME				TOTAL EMPLOYEES	
1. Bear Claw Construction				1. 1 2. 3. 4. 5.	
<p>List the major items of equipment idle or working.</p> <p>Working: Foremost DR-24HD Drill, Western Star Water Truck with drill steel and pipe, 1 Ton Dodge pickup, Cat 287 skid steer loader with forks and bucket and Deere excavator</p> <p>Idle: Pump truck and Cat 185 cfm compressor standby</p> <p>Note: Cat skid steer and Deere excavator owned and operated by Bear Claw Construction (Bob Smith) under contract to O'Keefe Drilling</p>					
<p>CONTRACTORS/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY:</p> <p>WORK PERFORMED TODAY: <i>(Indicate location and description of work performed. Refer to work performed by the prime contractor and/or subcontractor by letter above)</i></p> <p>O'Keefe Drilling responsible for drilling, completing and developing dewatering wells.</p> <p>Bear Claw Construction provides support to prepare drill pads by leveling area as necessary, removal of trees and unloading and onsite transport of pipe and well screen.</p>					
Reason for no work: Construct and develop dewatering wells in preparation for treatment and removal of McLaren Tailings					
<p>Information on progress of work, causes for delays and extent of delays, Plant, material, etc.</p> <p>Drilled holes C1-5, C1-4, C1-3 and C1-1. Due to absence of water plugged and abandoned all 4 holes. Total depth drilled 91.5 feet.</p>					

FILE NAME

<p>MATERIALS DELIVERED TO SITE: O'Keefe brought four 20-foot pieces of v-wire stainless steel well screen. Total length of well screen is 22.67 including top seal and 2-feet of small slots. Northwest Pipe delivered six 21-foot lengths of 8-inch ID steel pipe at 8:00 am. Trucking company delivered thirty lengths of 20-foot 8 inch ID steel pipe at 2:00pm.</p>			
<p>INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES None</p>			
<p>SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Samples of drill cutting visually examined and photographed.</p>			
<p>VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> None</p>			
<p>CONTROVERSIAL MATTERS IN DETAIL: None</p>			
<p>INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: None</p>			
<p>DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer</i> Will complete wells with top of well screen 10 or more feet below the ground surface even if little or no water detected during drilling per instructions from Mike Borduin.</p>			
<p>REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> No Visitors</p>			
<p>SAFETY: <i>(Include any infractions of approved safety) .</i> Conducted pre job safety meeting</p>			
OVERSIGHT SIGNATURE	DATE September 10, 2009	PROJECT MANAGER INTIALS JSM	DATE 9/17/09

Spotting Drill on Well C1-5




<p>MATERIALS DELIVERED TO SITE: O'Keefe delivered six 20-foot pieces of v-wire stainless steel well screen and one set of screen for 40-foot completions at 2:00 pm.</p>			
<p>INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES None</p>			
<p>SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Samples of drill cutting visually examined and photographed.</p>			
<p>VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> None</p>			
<p>CONTROVERSIAL MATTERS IN DETAIL: None</p>			
<p>INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: None</p>			
<p>DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> Will complete wells with top of well screen 10 or more feet below the ground surface even if little or no water detected during drilling.</p>			
<p>REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> Tom Henderson and John Koerth visited site briefly. Park Service, Forest Service, and representatives of the Bear Tooth Alliance and other groups visited the repository area from approximately 11:30 am to 2:00pm.</p>			
<p>SAFETY: <i>(Include any infractions of approved safety) .</i> Conducted short tailgate safety meeting.</p>			
OVERSIGHT SIGNATURE	DATE September 11, 2009	PROJECT MANAGER INTIALS JSM	DATE 9/18/09

Drill Cuttings Well A-1



MATERIALS DELIVERED TO SITE:			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Field Turbidity measurements after approximately 4 hours of development C3-10 11.2 NTU C1-2 1.07 NTU			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Samples of drill cuttings visually examined and photographed.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> None			
CONTROVERSIAL MATTERS IN DETAIL: None			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: None			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> No Visitors			
SAFETY: <i>(Include any infractions of approved safety).</i>			
OVERSIGHT SIGNATURE	DATE: September 12, 2009	PROJECT MANAGER INITIALS JSM	DATE 9/18/09

Surge blocking well A-1



Undocumented Visitor



MATERIALS DELIVERED TO SITE:			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Samples of drill cuttings visually examined and photographed.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> None			
CONTROVERSIAL MATTERS IN DETAIL: None			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: None			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> Ivan Tyson, National Park Service Road Maintenance Supervisor for highway from Silver Gate Entrance to top of the pass stopped to visit with Bob Smith and I gave him a short tour of the drilling operation. He was a former driller and interested in the rig. Asplund construction walked a Deere excavator onto the site and parked it near the location of the buried power line.			
SAFETY: <i>(Include any infractions of approved safety).</i>			
OVERSIGHT SIGNATURE	DATE September 13, 2009	PROJECT MANAGER INITIALS JSM	DATE 9/18/09

Controlling discharge line with excavator bucket at well C3-6



DAILY LOG OF CONSTRUCTION – ACTIVITIES				REPORT NUMBER	
TO TOM HENDERSON – MINE WASTE CLEANUP BUREAU				DATE September 14, 2009	
PROJECT MCLAREN TAILINGS ABANDONED MINE SITE COOKE CITY, MONTANA				CONTRACT NUMBER 407053	
CONTRACTOR O'Keefe Drilling, Inc.				WEATHER Mild, partly cloudy. Thunder shower Sunday evening around 8:30pm	
				TEMPERATURE	
				MINIMUM 41	MAXIMUM 63
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT? / <u>X</u> / NO / <u> </u> / YES				24 HOUR PRECIPITATION	
				INCHES 0.10 estimate	ENDING 1800
NUMBER OF CONTRACTOR'S EMPLOYEES				RIVER STAGE	
SUPERVISORY	OPERATORS 1	LABORERS 2	TOTAL 3	FEET	TIME
SUBCONTRACTORS ON SITE					
COMPANY NAME				TOTAL EMPLOYEES	
1. Bear Claw Construction				1. 1	
				2.	
				3.	
				4.	
				5.	
<p>List the major items of equipment idle or working.</p> <p>Working: Foremost DR-24HD Drill, Western Star Water Truck with drill steel and pipe, 1 Ton Dodge pickup, Pump truck and Cat 185 cfm compressor, Deere excavator and Cat 287 skid steer loader with forks and bucket</p> <p>Idle:</p> <p>Note:</p>					
<p>CONTRACTORS/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY:</p> <p>WORK PERFORMED TODAY: <i>(Indicate location and description of work performed. Refer to work performed by the prime contractor and/or subcontractor by letter above)</i></p> <p style="margin-left: 40px;">O'Keefe Drilling responsible for drilling, completing and developing dewatering wells.</p> <p style="margin-left: 40px;">Bear Claw Construction provides support to prepare drill pads by leveling area as necessary, removal of trees and unloading and onsite transport of pipe and well screen.</p>					
Reason for no work: Construct and develop dewatering wells in preparation for treatment and removal of McLaren Tailings					
<p>Information on progress of work, causes for delays and extent of delays, Plant, material, etc.</p> <p>Drilled and completed holes C3-6, C3-5 and C3-4 and drilled to 19-feet in C3-9. Developed wells C3-8 and C3-6 for 4-hours by surge blocking and compressed air and moved to C3-7 and began developing.</p> <p>Will need more well screen by mid day Tuesday the 15th. Screen was reportedly leaving Butte at 7 or 8 am on Tuesday.</p>					

FILE NAME

MATERIALS DELIVERED TO SITE:			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Samples of drill cuttings visually examined and photographed.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> None			
CONTROVERSIAL MATTERS IN DETAIL: None			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: None			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> Asplund Construction dug trench for power line. Arrived 11:15am and departed 12:30pm Mike Borduin arrived 12:30pm Tom Henderson arrived approximately 3:00pm Marty Bennett arrived approximately 5pm			
SAFETY: <i>(Include any infractions of approved safety).</i>			
OVERSIGHT SIGNATURE	DATE September 14, 2009	PROJECT MANAGER INTIALS JSM	DATE 9/18/09

Tailings in embankment along Soda Butte Creek



<p>MATERIALS DELIVERED TO SITE: Remainder of screen arrived today at 10 am, one hour ahead of schedule, along with approximately 450 feet of silt fence and staking materials.</p>			
<p>INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Well logs completed.</p>			
<p>SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Turbidity testing completed after 4 hours of development for C3-5 and C3-7.</p>			
<p>VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Instructed Larry of O'Keefe to complete C3-3 and C3-2 to 57' and C3-9 to 59' and set screen.</p>			
<p>CONTROVERSIAL MATTERS IN DETAIL: Installation of silt fence and staking to occur tomorrow morning at 8. Tom Henderson of DEQ talked with Bear Claw Construction about separating out site prep hours from silt fence and general site assistance hours.</p>			
<p>INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A</p>			
<p>DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None</p>			
<p>REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> Tom Henderson and Marty Bennett on site all day. Larry's wife (of O'Keefe) delivered screen to the site and remained within the delivery truck for the remainder of the day.</p>			
<p>SAFETY: <i>(Include any infractions of approved safety. Working with O'Keefe do develop a better way for the workers to connect the end of the discharge hose from the Dual Air Rotary rig to the cyclone. The end of the hose is very heavy to lift to the top of the cyclone, and a ladder is really not suitable for the loose surface conditions prevalent on site.</i></p>			
OVERSIGHT SIGNATURE 	DATE 9/15/2009	PROJECT MANAGER INITIALS JSM	DATE

INSERT DAILY PHOTO WITH CAPTION: Attaching discharge hose to cyclone (see safety section).



DAILY LOG OF CONSTRUCTION – ACTIVITIES				REPORT NUMBER 2	
TO TOM HENDERSON – MINE WASTE CLEANUP BUREAU				DATE 9/16/2009	
PROJECT MCLAREN TAILINGS ABANDONED MINE SITE COOKE CITY, MONTANA				CONTRACT NUMBER 407053	
CONTRACTOR O'Keefe Drilling Bear Claw Construction (sub to O'Keefe)				WEATHER Mostly Sunny	
				TEMPERATURE	
				MINIMUM Low 40's	MAXIMUM High 70's
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				24 HOUR PRECIPITATION	
				INCHES 0	ENDING
NUMBER OF CONTRACTOR'S EMPLOYEES				RIVER STAGE	
SUPERVISORY 3	OPERATORS 2	LABORERS 3	TOTAL 8	FEET	TIME
SUBCONTRACTORS ON SITE					
COMPANY NAME				TOTAL EMPLOYEES	
1. O'Keefe Drilling, Inc.				1. 4	
2. Bear Claw Construction, Inc.				2. 1	
3. DEQ				3. 1	
4. Pioneer Technical Services Inc.				4. 2	
				5.	
List the major items of equipment idle or working. Working: Drill Rig, support truck, pump truck, screen truck (O,Keefe), Mini-excavator, Bobcat (Bear Claw). Note:					
CONTRACTORS/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY: WORK PERFORMED TODAY: <i>(Indicate location and description of work performed. Refer to work performed by the prime contractor and/or subcontractor by letter above)</i> Work performed on 9/16/2009 includes: (1) Completion of C3-1 and C3-1, re-setting screen in C3-3. (2) Set up on C2-2. (3) Silt Fence (Bear Claw). (4) Complete development on C3-4 and C3-2. (5)					
Reason for no work:					
Information on progress of work, causes for delays and extent of delays, Plant, material, etc. Significant delay with the pump truck. Upon completing development of C3-3, operator pulled development apparatus out of the hole and brought the 20' section of screen with it. The screen could not be pushed back down as the whole hole had caved from 57 to 57 feet b.g.s. The dual air rotary rig was required to set up on the hole again, drill down, and set the screen. Due to the slightly different completion, the screen was set at 56'4" instead of 57'. Total delay today was approximately ½ hours for pump truck (likely more tomorrow as pump truck will have to re-develop C3-3) and 4 hours for dual air rotary rig.					

FILE NAME

MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Well logs completed.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Turbidity testing completed after 4 hours of development for C3-2 and C3-4.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Instructed Larry of O'Keefe to complete C3-1 to 57' and C2-1 to 73'.			
CONTROVERSIAL MATTERS IN DETAIL: Installation of silt fence completed today between 8 and 2, with interruptions for Bear Claw to help O'Keefe.			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> Marty Bennett and Tom Henderson off sit at approximately 2pm and 3pm, respectively.			
SAFETY: <i>(Include any infractions of approved safety)</i> . Cable on the water truck is frayed, have requested that O'Keefe repair the cable tomorrow during any available time.			
OVERSIGHT SIGNATURE 	DATE 9/16/2009	PROJECT MANAGER INTIALS JSM	DATE

INSERT DAILY PHOTO WITH CAPTION: Installation of silt fence by Bear Claw Construction.



MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Well logs completed.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Turbidity testing completed after 4 hours of development for C3-1 and C3-3, and partial completion of C3-9.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Instructed Larry of O'Keefe to complete C2-2 to 70'4" and C2-3 to 80'(later set at 58.5, see well log and "delays", above).			
CONTROVERSIAL MATTERS IN DETAIL:			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> C2-3 has been installed to a shallower elevation due to heaving sands.			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> O'Keefe, Bear Claw, and Pioneer packed up and offsite at 1945. O'Keefe and Pioneer to MOB offsite tomorrow morning, Bear Claw to return in morning to collect steel casing scrap and deliver to landfill. Pioneer and Chamberlain Pump to return to site Tuesday A.M. for continuation of development and 3-hour step-drawdown testing.			
SAFETY: <i>(Include any infractions of approved safety)</i> .Main discussions today included long work hours at the end of a long shift, how to safely reconnect to steel casing below the surface, and how to extract the screen from C2-3.			
OVERSIGHT SIGNATURE 	DATE 9/17/2009	PROJECT MANAGER INITIALS JSM	DATE


INSERT DAILY PHOTO WITH CAPTION: Re-attachment of steel casing by O'Keefe drilling.



MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Water levels recorded manually and with transducers.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Field parameters and samples taken for C1-2 and C1-4.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Directed contractor as to appropriate pumping rates for C1-2 and C1-4 and order of progression for work (i.e. perimeter wells first).			
CONTROVERSIAL MATTERS IN DETAIL:			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> Rocky Mtn. on-site completing power line installation. Have installed all poles to future building and have replaced one of three poles over by the west bridge site. Will Goldberg to resume oversight of Rocky Mtn. on 9-23-2009.			
SAFETY: <i>(Include any infractions of approved safety)</i> .Main discussions today included tailings, impacted waters, and discharge of water creating hazardous site conditions.			
OVERSIGHT SIGNATURE 	DATE 9/22/2009	PROJECT MANAGER INTIALS JSM	DATE

INSERT DAILY PHOTO WITH CAPTION: Pumping of C1-2 by O'Keefe drilling (Chamberlain pump). Note new power poles in background.




<p>MATERIALS DELIVERED TO SITE: None.</p>			
<p>INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Water levels recorded manually and with transducers.</p>			
<p>SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Field parameters and lab samples taken for C1-3, C1-1, and C3-8.</p>			
<p>VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Directed contractor as to appropriate pumping rates for C1-3, C1-1, and C3-8.</p>			
<p>CONTROVERSIAL MATTERS IN DETAIL: None</p>			
<p>INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A</p>			
<p>DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None</p>			
<p>REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i></p> <p>Rocky Mtn. on-site completing power line installation. Have installed all poles to future building and have replaced one of three poles over by the west bridge site. Will Goldberg to resume oversight of Rocky Mtn. on 9-23-2009.</p>			
<p>SAFETY: <i>(Include any infractions of approved safety)</i> .Main discussions today included tailings, impacted waters, discharge of water creating hazardous site conditions, and long working hours/working after the sun goes down.</p>			
<p>OVERSIGHT SIGNATURE</p> 	<p>DATE</p> <p>9/23/2009</p>	<p>PROJECT MANAGER INTIALS</p> <p>JSM</p>	<p>DATE</p>

INSERT DAILY PHOTO WITH CAPTION: Pumping of C3-8 by O'Keefe drilling (Chamberlain pump). Note new power pole in background and covered trench.




DAILY LOG OF CONSTRUCTION – ACTIVITIES				REPORT NUMBER 7	
TO TOM HENDERSON – MINE WASTE CLEANUP BUREAU				DATE 9/24/2009	
PROJECT MCLAREN TAILINGS ABANDONED MINE SITE COOKE CITY, MONTANA				CONTRACT NUMBER 407053	
CONTRACTOR O'Keefe Drilling (sub to Chamberlain Pump)				WEATHER Sunny	
				TEMPERATURE	
				MINIMUM 32	MAXIMUM 70
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				24 HOUR PRECIPITATION	
				INCHES 0	ENDING
NUMBER OF CONTRACTOR'S EMPLOYEES				RIVER STAGE	
SUPERVISORY 2	OPERATORS 2	LABORERS 0	TOTAL 4	FEET 1.65'	TIME 0750
SUBCONTRACTORS ON SITE					
COMPANY NAME				TOTAL EMPLOYEES	
1. Chamberlain Pump				1. 2	
2. Pioneer Technical Services Inc.				2. 2	
3. Asplundh				3. ?	
4. Rocky Mtn.				4. ?	
				5.	
List the major items of equipment idle or working. Working: 2 pump trucks, 3-phase generator trailer, RC pipe trailer (Chamberlain), backhoe, powerline trucks (Asplundh, Rocky Mtn.) Note: Will Goldberg conducting oversight for Asplundh, Rocky Mtn.					
CONTRACTORS/SUBCONTRACTORS AND AREA OF RESPONSIBILITY FOR WORK PERFORMED TODAY: WORK PERFORMED TODAY: (Indicate location and description of work performed. Refer to work performed by the prime contractor and/or subcontractor by letter above) Work performed includes: (1) Partial pumping of C3-10 and C3-1, and 3 hours pumping C3-7 at 43 gpm max. (2) Completed development of C2-2. (3) Will Goldberg on-site for oversight of powerline installation and step-drawdown testing.					
Reason for no work:					
Information on progress of work, causes for delays and extent of delays, Plant, material, etc. Steve Malkovich on site at 12:15 with second pumping truck, finishing well development at C2-2. Set up on C3-10, rated at 8-10 gpm with air development, made in excess of 45 gpm. Upon switching to 5HP pump, Mark of Chamberlain Pump discovered the 5HP fuse box was faulty. Work was stopped on C3-10 to set up 3-phase generator on C3-1 and start developing C2-2.					

FILE NAME

MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Water levels recorded manually and with transducers.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Field parameters and lab samples taken for C3-7 Turbidity taken for C2-2.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Directed contractor as to appropriate pumping rates for C3-10, C3-1, and C3-7.			
CONTROVERSIAL MATTERS IN DETAIL: None			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> <div style="color: blue;">Rocky Mtn. on-site completing power line installation. Will Goldberg overseeing Rocky Mtn..</div> <div style="color: red;">As per Will Goldberg: Rocky Mtn. off-site until Tuesday. Transformers have not arrived, and likely won't get hung at this time. Still need to pull wire across creek, one of the cross-arms on one of the previous poles was bad and will need to be replaced, this was likely a result of a fire at some previous point. Will energize the wires to the site next week to verify functionality. Disconnects will be pulled on the north side of S.B.C.</div>			
SAFETY: <i>(Include any infractions of approved safety)</i> .Main discussions today included overhead working conditions with pump truck, water and mud hazards from the pumped water, long working hours/working after the sun goes down, and electrical safety with generators, pumps, etc.			
OVERSIGHT SIGNATURE 	DATE 9/24/2009	PROJECT MANAGER INITIALS JSM	DATE


INSERT DAILY PHOTO WITH CAPTION: Pumping of C3-1 by Chamberlain pump with 3 phase setup and 4-inch discharge line. Pumping rate at time of photo: 80 gpm. Note sampling port and digital flow meter.



MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Water levels recorded manually and with transducers.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Field parameters and lab samples taken for C3-10, C3-1, C3-5, C3-6, and C3-3			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Directed contractor as to appropriate pumping rates for C3-10, C3-1, C3-5, C3-6, and C3-3			
CONTROVERSIAL MATTERS IN DETAIL: None			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i> None			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i>			
SAFETY: <i>(Include any infractions of approved safety .Main discussions today included cold weather/warm weather swing, water and mud hazards from the pumped water, long working hours/working after the sun goes down, and electrical safety with generators, pumps, etc.</i>			
OVERSIGHT SIGNATURE 	DATE 9/25/2009	PROJECT MANAGER INTIALS JSM	DATE


INSERT DAILY PHOTO WITH CAPTION: Pumping of C3-5 by Chamberlain pump with single phase setup, 5HP pump, 2-inch discharge line and totalizer. Setup of totalizer was improved for the next well so that the pipe sloped slightly upwards just after the totalizer (instead of downwards). Note setup of C3-3 in the right portion of the photo.



MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Water levels recorded manually and with transducers.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Field parameters and lab samples taken for C3-4 , C3-9, C3-2, and C2-2.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Directed contractor as to appropriate pumping rates for C3-4 , C3-9, C3-2, and C2-2.			
CONTROVERSIAL MATTERS IN DETAIL: Pumping is making too much water to keep up with, need to consider either larger impoundment or piping water to the existing settling pond. Chamberlain does not have enough materials to do the later. Water is not infiltrating into the channel below the culvert sufficiently and operations may need to be suspended until additional piping can be obtained to pipe the water into the settling pond.			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i>			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i>			
SAFETY: <i>(Include any infractions of approved safety)</i> .Main discussions today included sequencing of work, cold weather/warm weather swing, water and mud hazards from the pumped water, electrical safety with generators, pumps, and moose traffic. The site is getting very wet now from all of the pumping, and caution while driving around the southern half of the site is utmost.			
OVERSIGHT SIGNATURE 	DATE 9/26/2009	PROJECT MANAGER INTIALS JSM	DATE

INSERT DAILY PHOTO WITH CAPTION: Photograph of the staff gage below the dike – barely readable, note water at 0.60' with no crud line. I did not read this before the C2-2 pumping test, but from the crud line, the water level may have been drawn down approximately 0.02', however this is pure speculation. If pumping continues on C2-1 tomorrow, I will get a before and after reading.



MATERIALS DELIVERED TO SITE: None.			
INSPECTIONS AND TEST, DEFICIENCIES OBSERVED, ACTION TAKEN AND CORRECTIVE ACTION OF CONTRACTOR. INCLUDE COMMENT PERTAINING TO CONTRATORS ACTIVITIES Water levels recorded manually and with transducers.			
SAMPLES COLLECTED: <i>(Type, Sample ID, Results)</i> Field parameters and lab samples taken for C2-1 and C2-3.			
VERBAL INSTRUCTIONS GIVEN TO CONTRACTOR: <i>(Include names, reaction and remarks)</i> Directed contractor as to appropriate pumping rates for C2-1 and C2-3.			
CONTROVERSIAL MATTERS IN DETAIL: Because the step-drawdown tests were making too much water to keep up with, the length of the step tests were reduced to one hour, mostly to facilitate the sizing of pumps and to collect a sample. Both C2-1 and C2-3 have a fair amount of turbidity and may benefit from some overpumping. C2-3 in particular appears to have noticeable iron (see photo) and a specific conductivity that is significantly higher (1901 $\mu\text{S}/\text{cm}$) than other locations (next highest is C2-2 at 870 $\mu\text{S}/\text{cm}$, typical range is 270 to 420, with two wells in the 500 $\mu\text{S}/\text{cm}$ range, C3-2 and C2-1).			
INFORMATION, INSTRUCTION OR ACTION OR DISAGREEMENTS: N/A			
DESIGN MODIFICATIONS: <i>(Include description of modification, reason for modification and was it approved by Engineer)</i>			
REMARKS: <i>(Include visitors to project and miscellaneous remarks pertinent to work)</i> During pumping of C2-1, no noticeable change was observed in the water level reading at the bottom of the dike, however duration of pumping was abbreviated to one hour (see above). At this same location, the water level from yesterday (0.60') was lower than today (0.62') and is perhaps the effect of pumping C2-2 for three hours.			
SAFETY: <i>(Include any infractions of approved safety)</i> .Main discussions today included driving on site with large quantities of water and also dealing with the water from wells that are likely above standards.			
OVERSIGHT SIGNATURE 	DATE 9/27/2009	PROJECT MANAGER INTIALS JSM	DATE

INSERT DAILY PHOTO WITH CAPTION: Iron colored water from C2-3 with 1901 $\mu\text{S}/\text{cm}$ specific conductivity. Sample taken 1305 on 09/27/2009m photo taken at 1545 the same day (iron coloration is not visible until approximately 15 minutes after sample is taken).

