# McLaren Tailings Reclamation Project Status August 9, 2012

Tom Henderson

Montana Department of Environmental Quality
thenderson@mt.gov

## Project Team

- John Koerth and Tom Henderson, Montana DEQ
- Joe McElroy, Marty Bennett and Doug Richmond, Pioneer Technical Services, Inc.
- Van Hildreth and Tom Lester, Knife River

## 2012 Major Project Elements

- Construction Dewatering
- Water Treatment
- Tailings Excavation
- Lime Stabilization of Tailings
- Placement and Compaction in Repository


## Water Management



## Reclamation Design Groundwater Investigation



## Fluid Levels Under Tailings Impoundment 2009 - 2010




## Artesian Conditions Below Tailings



## Construction Dewatering Overview

- Construct pumping wells screened in the alluvial aquifer beneath the bottom of the tailings
- 14 pumping wells along the perimeter of the tailings impoundment
- 3 pumping wells within the tailings impoundment footprint
- Active water treatment and lined sediment pond
- Winter and summer O&M and water sampling schedules

## Construction Dewatering System




## Winter Dewatering

- Selected perimeter wells pumped to maintain water flow through sediment pond: protect liner, avoid freeze up
- No chemical treatment
- Began pumping mid October 2011
- 10 sampling events: October 14, 2011 to May 25, 2012
- All sample results below DEQ-7 standards
- Maximums: iron 0.12 mg/L, manganese 0.004 mg/L, barium 0.07 mg/L
- No other metals detected (arsenic, aluminum, cadmium, chromium, copper, lead, mercury, nickel, silver, zinc)

## Summer Dewatering

- Three pumping wells under the tailings activated
- Comparison of 2010 and 2012 fluid levels indicates 25 30 feet of drawdown achieved in the three pumping wells
- Approximately 300 gallons per minute water piped to water treatment plant and treated
- Approximately 3 million gallons treated per week
- Perimeter water mixed with treated water prior to discharge to Soda Butte Creek















## Tailings Stabilization

- Mix quicklime (CaO) with tailings
- Dry wet tailings to promote compaction and structural stability in repository
- Reduce metal mobility

## Metals Leaching From Tailings Pre and Post Lime Addition

Chemical	Target	<b>Pre-lime</b>	3 percent lime
Iron	0.3	24.5	< 0.01
Manganese	0.05	4.29	< 0.001
Aluminum	0.087	0.182	0.038
Copper	0.012	0.065	0.086
Cadmium	0.00033	0.091	< 0.010
Zinc	0.15	0.23	< 0.02

Target and Measured SPLP metals in mg/L
Target = DEQ-7 aquatic life or human health standards

## **Repository Construction**



## **Repository Construction**




## **Repository Construction**



## Water Treatment Design

- Pump groundwater from site margins and beneath tailings
- Apply hydrated lime and oxygen to precipitate metals
- Collect precipitated metals in a lined sediment basin equipped with filter curtains

## Water Treatment System Layout



## Rotating Cylinder Treatment System



#### Sediment Pond with Filter Curtains



### Water Quality vs. DEQ Standards

Chemical	Target	Tailings	Influent
Iron	0.3	1490	21.7
Manganese	0.05	19.6	0.47
Aluminum	0.087	13.9	< 0.03
Copper	0.012	1.86	0.1
Cadmium	0.00033	0.006	0.00011
Zinc	0.15	1.73	0.04

All concentrations in mg/L
Target = MT DEQ-7 aquatic life or human health standards


## System Discharge vs. DEQ Standards

Chemical	Target	Maximum	Average
Iron	0.3	1.2	0.59
Manganese	0.05	0.096	0.042
Aluminum	0.087	< 0.03	< 0.03
Copper	0.012	< 0.005	< 0.005
Cadmium	0.00033	0.002	< 0.00008
Zinc	0.15	< 0.01	< 0.01

All concentrations in mg/L

Eight weekly sampling events between June 13 and August 6 Aluminum, antimony, arsenic, chromium, copper, lead, mercury, nickel, silver, and zinc have not been not detected in Channel 5

## Channel 5 outlet to Soda Butte Creek



## Reduced AMD Discharges



## Soda Butte Creek below AMD seeps 2008



## Soda Butte Creek below seeps: 2012



## 2012 Project Status

- Approximately 120,000 bank cubic yards of tailings excavated and stabalized (71 percent)
- Stabilization and compaction of tailings in repository have been successful
- Project currently ahead of schedule

## Questions

