


# KRY SITE

## DEQ Construction Photos

### Field Season 2012



6/21/12—Installing liner in Western Stockpile Area on Western portion of the KRY Site.



6/21/12—Liner crew welding seams during liner installation in the Western Stockpile Area.



7/2/12—Envirocon spreading sand inside the Western Stockpile Area to protect the liner.



7/7/12—Contaminated soil stockpiled in Western Stockpile Area.



7/10/12—Rail spur removed (left) and surface soil excavation area (right).



7/27/12—Confirmation sampling in base of excavation on the western portion of the KRY Site.



9/10/12—Placing structural fill in the western cell of the PCP land treatment unit.



9/11/12—Clearing rocks from the leachate collection trench in the PCP land treatment unit.



9/11/12—Placing structural fill in the base of the PCP land treatment unit to prepare for liner installation.



9/13/12—Grading and compacting structural fill in the base of the PCP land treatment unit to prepare for liner installation.



9/20/12—BNSF's contractor placing geosynthetic clay liner in land treatment unit.



9/21/12—Screen plan for screening rocks out of the contaminated soils prior to placement in the land treatment unit.



9/22/12—BNSF's contractors placing valves and fittings at retention pond of the eastern cell of the land treatment unit.



9/22/12—BNSF's contractor finishing installation of high density polyethylene liner in western cell of land treatment unit.



10/9/12—BNSF's contractor blending oxidant into soils at the base of the deep excavation.



11/8/12—Fencing contractor replacing temporary fencing with permanent fencing prior to winter shutdown.