

APPENDIX D
LABORATORY DATA



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual	
Method: A2510 B								Analytical Run: COND_090930A			
Sample ID: CCV1_090930A	Continuing Calibration Verification Standard										09/30/09 14:55
Conductivity	724	umhos/cm	1.0	101	90	110					
Sample ID: CCV2_090930A	Continuing Calibration Verification Standard										09/30/09 15:23
Conductivity	724	umhos/cm	1.0	101	90	110					
Sample ID: CCV3_090930A	Continuing Calibration Verification Standard										09/30/09 15:47
Conductivity	722	umhos/cm	1.0	101	90	110					
Method: A2510 B								Batch: 090930A-COND-PROBE-W			
Sample ID: LCS1_090930A	Laboratory Control Sample										09/30/09 14:32
Conductivity	1400	umhos/cm	1.0	99	90	110	Run: COND_090930A				
Sample ID: H09090405-001ADUP	Sample Duplicate										09/30/09 15:11
Conductivity	345	umhos/cm	1.0				Run: COND_090930A	1	10		
Sample ID: H09090405-012ADUP	Sample Duplicate										09/30/09 15:40
Conductivity	326	umhos/cm	1.0				Run: COND_090930A	0.2	10		
Sample ID: H09090405-016ADUP	Sample Duplicate										09/30/09 15:54
Conductivity	543	umhos/cm	1.0				Run: COND_090930A	0.8	10		
Method: A2510 B								Analytical Run: MAN-TECH_091002A			
Sample ID: ICV	Initial Calibration Verification Standard										10/02/09 15:17
Conductivity	724	umhos/cm	1.0	101	90	110					
Method: A2510 B								Batch: R57276			
Sample ID: LCS	Laboratory Control Sample										10/02/09 15:19
Conductivity	1440	umhos/cm	1.0	102	90	110	Run: MAN-TECH_091002A				

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: A2540 C								Batch: 090930A-SLDS-TDS-W		
Sample ID: MBLK1_090930A	Method Blank					Run: SOLIDS_090930B			09/30/09 16:44	
Solids, Total Dissolved TDS @ 180 C		ND	mg/L	1.0						
Sample ID: LCS1_090930A	Laboratory Control Sample					Run: SOLIDS_090930B			09/30/09 16:45	
Solids, Total Dissolved TDS @ 180 C		997	mg/L	10	100	90	110			
Sample ID: H09090386-001BDUP	Sample Duplicate					Run: SOLIDS_090930B			09/30/09 16:45	
Solids, Total Dissolved TDS @ 180 C		198	mg/L	10				2	20	
Sample ID: H09090405-004AMS	Sample Matrix Spike					Run: SOLIDS_090930B			09/30/09 16:47	
Solids, Total Dissolved TDS @ 180 C		2240	mg/L	10	100	80	120			
Sample ID: H09090405-004AMSD	Sample Matrix Spike Duplicate					Run: SOLIDS_090930B			09/30/09 16:48	
Solids, Total Dissolved TDS @ 180 C		2210	mg/L	10	98	80	120	1.4	10	
Sample ID: H09090405-011AMS	Sample Matrix Spike					Run: SOLIDS_090930B			09/30/09 16:50	
Solids, Total Dissolved TDS @ 180 C		2200	mg/L	10	99	80	120			
Sample ID: H09090405-011AMSD	Sample Matrix Spike Duplicate					Run: SOLIDS_090930B			09/30/09 16:50	
Solids, Total Dissolved TDS @ 180 C		2200	mg/L	10	99	80	120	0	10	
Method: A4500-H B								Analytical Run: PH2_090930A		
Sample ID: CCV1_090930A	Continuing Calibration Verification Standard								09/30/09 15:41	
pH		10.1	s.u.	0.10	101	99	101			
Method: A4500-H B								Batch: 090930A-PH-W		
Sample ID: LCS1_090930A	Laboratory Control Sample					Run: PH2_090930A			09/30/09 14:51	
pH		7.04	s.u.	0.10	101	99	101			
Sample ID: H09090405-001ADUP	Sample Duplicate					Run: PH2_090930A			09/30/09 15:22	
pH		8.22	s.u.	0.10				0.1	2	
Sample ID: H09090405-012ADUP	Sample Duplicate					Run: PH2_090930A			09/30/09 15:52	
pH		7.94	s.u.	0.10				0	2	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: A2320 B										Batch: R57134
Sample ID: MBLK		Method Blank					Run: MAN-TECH_091005A			10/05/09 12:31
Alkalinity, Total as CaCO3		ND	mg/L	0.9						
Sample ID: LCS		Laboratory Control Sample					Run: MAN-TECH_091005A			10/05/09 12:39
Alkalinity, Total as CaCO3		560	mg/L	4.0	93	90	110			
Sample ID: H09090405-002AMS		Sample Matrix Spike					Run: MAN-TECH_091005A			10/05/09 13:28
Alkalinity, Total as CaCO3		720	mg/L	4.0	100	90	110			
Sample ID: H09090405-002AMSD		Sample Matrix Spike Duplicate					Run: MAN-TECH_091005A			10/05/09 13:35
Alkalinity, Total as CaCO3		710	mg/L	4.0	98	90	110	2.1	20	
Sample ID: H09090405-005ADUP		Sample Duplicate					Run: MAN-TECH_091005A			10/05/09 14:00
Alkalinity, Total as CaCO3		130	mg/L	4.0				0	20	
Sample ID: H09090405-009AMS		Sample Matrix Spike					Run: MAN-TECH_091005A			10/05/09 14:45
Alkalinity, Total as CaCO3		700	mg/L	4.0	91	90	110			
Sample ID: H09090405-009AMSD		Sample Matrix Spike Duplicate					Run: MAN-TECH_091005A			10/05/09 14:53
Alkalinity, Total as CaCO3		690	mg/L	4.0	90	90	110	0.7	20	
Sample ID: H09090405-014ADUP		Sample Duplicate					Run: MAN-TECH_091005A			10/05/09 15:30
Alkalinity, Total as CaCO3		170	mg/L	4.0				0.5	20	
Sample ID: H09100003-006AMS		Sample Matrix Spike					Run: MAN-TECH_091005A			10/05/09 16:53
Alkalinity, Total as CaCO3		710	mg/L	4.0	103	90	110			
Sample ID: H09100003-006AMSD		Sample Matrix Spike Duplicate					Run: MAN-TECH_091005A			10/05/09 17:00
Alkalinity, Total as CaCO3		700	mg/L	4.0	101	90	110	1.2	20	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: E200.7										Batch: B_41811
Sample ID: MB-41811	4	Method Blank				Run: SUB-B136977				10/02/09 23:58
Aluminum		ND	mg/L	0.008						
Cadmium		ND	mg/L	0.0009						
Iron		0.006	mg/L	0.002						
Manganese		ND	mg/L	0.0003						
Sample ID: LCS5-41811	4	Laboratory Control Sample				Run: SUB-B136977				10/03/09 00:02
Aluminum		2.64	mg/L	0.10	106	85	115			
Cadmium		0.254	mg/L	0.0010	102	85	115			
Iron		2.56	mg/L	0.030	102	85	115			
Manganese		2.54	mg/L	0.010	102	85	115			
Sample ID: B09092922-003AMS5	4	Sample Matrix Spike				Run: SUB-B136977				10/03/09 00:27
Aluminum		2.62	mg/L	0.10	104	70	130			
Cadmium		0.254	mg/L	0.0010	102	70	130			
Iron		4.06	mg/L	0.030	110	70	130			
Manganese		2.54	mg/L	0.010	101	70	130			
Sample ID: B09092922-003AMSD5	4	Sample Matrix Spike Duplicate				Run: SUB-B136977				10/03/09 00:31
Aluminum		2.64	mg/L	0.10	105	70	130	1	20	
Cadmium		0.254	mg/L	0.0010	102	70	130	0	20	
Iron		4.14	mg/L	0.030	113	70	130	2.1	20	
Manganese		2.56	mg/L	0.010	102	70	130	0.9	20	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: E200.7								Analytical Run: SUB-B136977		
Sample ID: ICV	4	Continuing Calibration Verification Standard								10/02/09 11:11
Aluminum		2.49	mg/L	0.10	100	95	105			
Cadmium		2.54	mg/L	0.010	102	95	105			
Iron		2.57	mg/L	0.030	103	95	105			
Manganese		2.54	mg/L	0.010	102	95	105			
Method: E200.7								Batch: B_R136977		
Sample ID: MB-SPDIS091002A	3	Method Blank								10/02/09 12:00
Aluminum		ND	mg/L	0.008						
Iron		ND	mg/L	0.002						
Manganese		0.0005	mg/L	0.0003						
Sample ID: LFB-SPDIS091002A	3	Laboratory Fortified Blank								10/02/09 12:04
Aluminum		5.04	mg/L	0.10	101	85	115			
Iron		5.06	mg/L	0.030	101	85	115			
Manganese		4.98	mg/L	0.010	100	85	115			
Sample ID: B09100118-002CMS2	3	Sample Matrix Spike								10/02/09 15:51
Aluminum		31.9	mg/L	0.10		70	130			A
Iron		531	mg/L	0.15		70	130			A
Manganese		19.5	mg/L	0.010	90	70	130			
Sample ID: B09100118-002CMSD	3	Sample Matrix Spike Duplicate								10/02/09 15:55
Aluminum		31.6	mg/L	0.10		70	130	0.9	20	A
Iron		535	mg/L	0.15		70	130	0.6	20	A
Manganese		19.7	mg/L	0.010	94	70	130	1	20	
Sample ID: B09100167-001BMS2	3	Sample Matrix Spike								10/02/09 22:07
Aluminum		4.69	mg/L	0.10	93	70	130			
Iron		4.66	mg/L	0.030	92	70	130			
Manganese		4.60	mg/L	0.010	92	70	130			
Sample ID: B09100167-001BMSD	3	Sample Matrix Spike Duplicate								10/02/09 22:11
Aluminum		4.77	mg/L	0.10	95	70	130	1.9	20	
Iron		4.76	mg/L	0.030	94	70	130	2.1	20	
Manganese		4.63	mg/L	0.010	92	70	130	0.7	20	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.

A - The analyte level was greater than four times the spike level. In accordance with the method % recovery is not calculated.



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: E200.8										Batch: B_41811
Sample ID: MB-41811	4	Method Blank				Run: SUB-B136984				10/03/09 11:53
Aluminum		0.002	mg/L	0.0001						
Cadmium		ND	mg/L	1E-05						
Copper		0.0006	mg/L	8E-05						
Zinc		0.002	mg/L	0.0001						
Sample ID: LCS5-41811	4	Laboratory Control Sample				Run: SUB-B136984				10/03/09 11:57
Aluminum		2.34	mg/L	0.10	93	85	115			
Cadmium		0.253	mg/L	0.0010	101	85	115			
Copper		0.452	mg/L	0.010	90	85	115			
Zinc		0.483	mg/L	0.010	96	85	115			
Sample ID: B09092922-003AMS5	4	Sample Matrix Spike				Run: SUB-B136984				10/03/09 12:29
Aluminum		2.29	mg/L	0.10	91	70	130			
Cadmium		0.254	mg/L	0.0010	102	70	130			
Copper		0.477	mg/L	0.010	88	70	130			
Zinc		0.612	mg/L	0.010	96	70	130			
Sample ID: B09092922-003AMSD5	4	Sample Matrix Spike Duplicate				Run: SUB-B136984				10/03/09 12:32
Aluminum		2.31	mg/L	0.10	92	70	130	0.7	20	
Cadmium		0.257	mg/L	0.0010	103	70	130	0.9	20	
Copper		0.476	mg/L	0.010	88	70	130	0.3	20	
Zinc		0.613	mg/L	0.010	96	70	130	0.2	20	
Method: E200.8										Analytical Run: SUB-B136984
Sample ID: QCS - 090602A,09060	4	Initial Calibration Verification Standard								10/03/09 00:22
Aluminum		0.244	mg/L	0.10	98	90	110			
Cadmium		0.0257	mg/L	0.0010	103	90	110			
Copper		0.0505	mg/L	0.010	101	90	110			
Zinc		0.0494	mg/L	0.010	99	90	110			
Sample ID: QCS - 090602A,09060	4	Initial Calibration Verification Standard								10/03/09 08:13
Aluminum		0.248	mg/L	0.10	99	90	110			
Cadmium		0.0256	mg/L	0.0010	102	90	110			
Copper		0.0509	mg/L	0.010	102	90	110			
Zinc		0.0496	mg/L	0.010	99	90	110			
Sample ID: QCS - 090602A,09060	4	Initial Calibration Verification Standard								10/02/09 11:32
Aluminum		0.241	mg/L	0.10	96	90	110			
Cadmium		0.0251	mg/L	0.0010	100	90	110			
Copper		0.0490	mg/L	0.010	98	90	110			
Zinc		0.0487	mg/L	0.010	97	90	110			

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Client: MT DEQ

Report Date: 10/21/09

Project: McLaren Tailings Abandoned Mine Site

Work Order: H09090405

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: E200.8								Analytical Run: SUB-B137119		
Sample ID: QCS - 090602A,09060	3	Initial Calibration Verification Standard							10/06/09 23:17	
Cadmium		0.0257	mg/L	0.0010	103	90	110			
Copper		0.0512	mg/L	0.010	102	90	110			
Zinc		0.0500	mg/L	0.010	100	90	110			
Sample ID: QCS - 090602A,09060	3	Initial Calibration Verification Standard							10/06/09 13:54	
Cadmium		0.0258	mg/L	0.0010	103	90	110			
Copper		0.0522	mg/L	0.010	104	90	110			
Zinc		0.0517	mg/L	0.010	103	90	110			
Method: E200.8								Batch: B_R137119		
Sample ID: LRB	3	Method Blank				Run: SUB-B137119		10/06/09 14:20		
Cadmium		ND	mg/L	1E-05						
Copper		ND	mg/L	8E-05						
Zinc		ND	mg/L	0.0001						
Sample ID: LFB	3	Laboratory Fortified Blank				Run: SUB-B137119		10/06/09 14:24		
Cadmium		0.0515	mg/L	0.0010	103	85	115			
Copper		0.0536	mg/L	0.010	107	85	115			
Zinc		0.0533	mg/L	0.010	106	85	115			
Sample ID: H09090404-001B	3	Sample Matrix Spike				Run: SUB-B137119		10/07/09 00:01		
Cadmium		0.0517	mg/L	0.0010	103	70	130			
Copper		0.0501	mg/L	0.010	99	70	130			
Zinc		0.626	mg/L	0.010		70	130			A
Sample ID: H09090404-001B	3	Sample Matrix Spike Duplicate				Run: SUB-B137119		10/07/09 00:04		
Cadmium		0.0514	mg/L	0.0010	103	70	130	0.5	20	
Copper		0.0492	mg/L	0.010	97	70	130	1.8	20	
Zinc		0.621	mg/L	0.010		70	130	0.8	20	A
Sample ID: H09090400-001B	3	Sample Matrix Spike				Run: SUB-B137119		10/06/09 20:41		
Cadmium		0.0472	mg/L	0.0010	94	70	130			
Copper		0.0636	mg/L	0.010	95	70	130			
Zinc		0.0706	mg/L	0.010	89	70	130			
Sample ID: H09090400-001B	3	Sample Matrix Spike Duplicate				Run: SUB-B137119		10/06/09 20:45		
Cadmium		0.0469	mg/L	0.0010	94	70	130	0.7	20	
Copper		0.0633	mg/L	0.010	95	70	130	0.6	20	
Zinc		0.0697	mg/L	0.010	87	70	130	1.3	20	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.

A - The analyte level was greater than four times the spike level. In accordance with the method % recovery is not calculated.



LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-001
Client Sample ID: C1-4-20090922

Report Date: 10/21/09
Collection Date: 09/22/09 14:20
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	8.2	s.u.		0.1		A4500-H B	09/30/09 15:21 / JG
Conductivity	348	umhos/cm		1		A2510 B	09/30/09 15:12 / JG
Solids, Total Dissolved TDS @ 180 C	203	mg/L	H	10		A2540 C	09/30/09 16:46 / hm
INORGANICS							
Alkalinity, Total as CaCO3	170	mg/L		4		A2320 B	10/05/09 13:14 / hm
METALS, TOTAL							
Aluminum	2.4	mg/L		0.1		E200.8	10/03/09 12:44 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 00:39 / eli-b
Copper	0.06	mg/L		0.01		E200.8	10/03/09 12:44 / eli-b
Iron	2.34	mg/L		0.03		E200.7	10/03/09 00:39 / eli-b
Manganese	0.06	mg/L		0.01		E200.7	10/03/09 00:39 / eli-b
Zinc	0.05	mg/L		0.01		E200.8	10/03/09 12:44 / eli-b

**Report
Definitions:**

RL - Analyte reporting limit.
QCL - Quality control limit.
H - Analysis performed past recommended holding time.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-002
Client Sample ID: C1-3-20090923

Report Date: 10/21/09
Collection Date: 09/23/09 11:10
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	8.2	s.u.		0.1		A4500-H B	09/30/09 15:24 / JG
Conductivity	282	umhos/cm		1		A2510 B	09/30/09 15:14 / JG
Solids, Total Dissolved TDS @ 180 C	169	mg/L		10		A2540 C	09/30/09 16:47 / hm
INORGANICS							
Alkalinity, Total as CaCO3	120	mg/L		4		A2320 B	10/05/09 13:21 / hm
METALS, TOTAL							
Aluminum	5.0	mg/L		0.1		E200.7	10/03/09 00:43 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 00:43 / eli-b
Copper	0.06	mg/L		0.01		E200.8	10/03/09 12:48 / eli-b
Iron	4.62	mg/L		0.03		E200.7	10/03/09 00:43 / eli-b
Manganese	0.16	mg/L		0.01		E200.7	10/03/09 00:43 / eli-b
Zinc	0.03	mg/L		0.01		E200.8	10/03/09 12:48 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-003
Client Sample ID: C1-2-20090922

Report Date: 10/21/09
Collection Date: 09/22/09 18:40
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	8.0	s.u.		0.1		A4500-H B	09/30/09 15:29 / JG
Conductivity	314	umhos/cm		1		A2510 B	09/30/09 15:18 / JG
Solids, Total Dissolved TDS @ 180 C	180	mg/L	H	10		A2540 C	09/30/09 16:47 / hm
INORGANICS							
Alkalinity, Total as CaCO3	150	mg/L		4		A2320 B	10/05/09 13:41 / hm
METALS, TOTAL							
Aluminum	0.3	mg/L		0.1		E200.7	10/03/09 00:47 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 00:47 / eli-b
Copper	0.06	mg/L		0.01		E200.8	10/03/09 12:52 / eli-b
Iron	0.30	mg/L		0.03		E200.7	10/03/09 00:47 / eli-b
Manganese	ND	mg/L		0.01		E200.7	10/03/09 00:47 / eli-b
Zinc	0.02	mg/L		0.01		E200.8	10/03/09 12:52 / eli-b

Report Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.
H - Analysis performed past recommended holding time.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-004
Client Sample ID: C1-1-20090923

Report Date: 10/21/09
Collection Date: 09/23/09 15:45
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.9	s.u.		0.1		A4500-H B	09/30/09 15:30 / JG
Conductivity	428	umhos/cm		1		A2510 B	09/30/09 15:22 / JG
Solids, Total Dissolved TDS @ 180 C	250	mg/L		10		A2540 C	09/30/09 16:47 / hm
INORGANICS							
Alkalinity, Total as CaCO3	200	mg/L		4		A2320 B	10/05/09 13:48 / hm
METALS, TOTAL							
Aluminum	0.6	mg/L		0.1		E200.8	10/03/09 12:56 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 00:51 / eli-b
Copper	0.02	mg/L		0.01		E200.8	10/03/09 12:56 / eli-b
Iron	0.58	mg/L		0.03		E200.7	10/03/09 00:51 / eli-b
Manganese	0.03	mg/L		0.01		E200.7	10/03/09 00:51 / eli-b
Zinc	ND	mg/L		0.01		E200.8	10/03/09 12:56 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-005
Client Sample ID: C3-8-20090923

Report Date: 10/21/09
Collection Date: 09/23/09 20:20
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	8.0	s.u.		0.1		A4500-H B	09/30/09 15:32 / JG
Conductivity	286	umhos/cm		1		A2510 B	09/30/09 15:26 / JG
Solids, Total Dissolved TDS @ 180 C	165	mg/L		10		A2540 C	09/30/09 16:48 / hm
INORGANICS							
Alkalinity, Total as CaCO3	130	mg/L		4		A2320 B	10/05/09 13:54 / hm
METALS, TOTAL							
Aluminum	0.1	mg/L		0.1		E200.8	10/03/09 13:00 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 00:55 / eli-b
Copper	ND	mg/L		0.01		E200.8	10/03/09 13:00 / eli-b
Iron	0.17	mg/L		0.03		E200.7	10/03/09 00:55 / eli-b
Manganese	0.01	mg/L		0.01		E200.7	10/03/09 00:55 / eli-b
Zinc	ND	mg/L		0.01		E200.8	10/03/09 13:00 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-006
Client Sample ID: C3-7-20090924

Report Date: 10/21/09
Collection Date: 09/24/09 20:50
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.8	s.u.		0.1		A4500-H B	09/30/09 15:35 / JG
Conductivity	287	umhos/cm		1		A2510 B	09/30/09 15:28 / JG
Solids, Total Dissolved TDS @ 180 C	168	mg/L		10		A2540 C	09/30/09 16:49 / hm
INORGANICS							
Alkalinity, Total as CaCO3	140	mg/L		4		A2320 B	10/05/09 14:06 / hm
METALS, TOTAL							
Aluminum	11.6	mg/L		0.1		E200.7	10/03/09 00:59 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 00:59 / eli-b
Copper	0.09	mg/L		0.01		E200.8	10/03/09 13:04 / eli-b
Iron	14.5	mg/L		0.03		E200.7	10/03/09 00:59 / eli-b
Manganese	0.73	mg/L		0.01		E200.7	10/03/09 00:59 / eli-b
Zinc	0.06	mg/L		0.01		E200.8	10/03/09 13:04 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-007
Client Sample ID: C3-10-20090925

Report Date: 10/21/09
Collection Date: 09/25/09 09:50
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	8.0	s.u.		0.1		A4500-H B	09/30/09 15:37 / JG
Conductivity	265	umhos/cm		1		A2510 B	09/30/09 15:28 / JG
Solids, Total Dissolved TDS @ 180 C	150	mg/L		10		A2540 C	09/30/09 16:49 / hm
INORGANICS							
Alkalinity, Total as CaCO3	130	mg/L		4		A2320 B	10/05/09 14:26 / hm
METALS, TOTAL							
Aluminum	ND	mg/L		0.1		E200.7	10/02/09 15:35 / eli-b
Cadmium	ND	mg/L		0.001		E200.8	10/06/09 23:49 / eli-b
Copper	ND	mg/L		0.01		E200.8	10/06/09 23:49 / eli-b
Iron	ND	mg/L		0.03		E200.7	10/02/09 15:35 / eli-b
Manganese	ND	mg/L		0.01		E200.7	10/02/09 15:35 / eli-b
Zinc	ND	mg/L		0.01		E200.8	10/06/09 23:49 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-008
Client Sample ID: C3-1-20090925

Report Date: 10/21/09
Collection Date: 09/25/09 13:40
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	8.0	s.u.		0.1		A4500-H B	09/30/09 15:39 / JG
Conductivity	376	umhos/cm		1		A2510 B	09/30/09 15:30 / JG
Solids, Total Dissolved TDS @ 180 C	242	mg/L		10		A2540 C	09/30/09 16:49 / hm
INORGANICS							
Alkalinity, Total as CaCO3	150	mg/L		4		A2320 B	10/05/09 14:32 / hm
METALS, TOTAL							
Aluminum	0.1	mg/L		0.1		E200.8	10/03/09 13:24 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:11 / eli-b
Copper	ND	mg/L		0.01		E200.8	10/03/09 13:24 / eli-b
Iron	0.20	mg/L		0.03		E200.7	10/03/09 01:11 / eli-b
Manganese	0.01	mg/L		0.01		E200.7	10/03/09 01:11 / eli-b
Zinc	0.01	mg/L		0.01		E200.8	10/03/09 13:24 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-009
Client Sample ID: C3-5-20090925

Report Date: 10/21/09
Collection Date: 09/25/09 14:50
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.9	s.u.		0.1		A4500-H B	09/30/09 15:43 / JG
Conductivity	331	umhos/cm		1		A2510 B	09/30/09 15:32 / JG
Solids, Total Dissolved TDS @ 180 C	198	mg/L		10		A2540 C	09/30/09 16:49 / hm
INORGANICS							
Alkalinity, Total as CaCO3	150	mg/L		4		A2320 B	10/05/09 14:38 / hm
METALS, TOTAL							
Aluminum	6.1	mg/L		0.1		E200.7	10/03/09 01:15 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:15 / eli-b
Copper	0.08	mg/L		0.01		E200.8	10/03/09 13:28 / eli-b
Iron	6.89	mg/L		0.03		E200.7	10/03/09 01:15 / eli-b
Manganese	0.32	mg/L		0.01		E200.7	10/03/09 01:15 / eli-b
Zinc	0.04	mg/L		0.01		E200.8	10/03/09 13:28 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-010
Client Sample ID: C3-6-20090925

Report Date: 10/21/09
Collection Date: 09/25/09 19:55
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.9	s.u.		0.1		A4500-H B	09/30/09 15:46 / JG
Conductivity	303	umhos/cm		1		A2510 B	09/30/09 15:33 / JG
Solids, Total Dissolved TDS @ 180 C	179	mg/L		10		A2540 C	09/30/09 16:50 / hm
INORGANICS							
Alkalinity, Total as CaCO3	140	mg/L		4		A2320 B	10/05/09 14:59 / hm
METALS, TOTAL							
Aluminum	1.1	mg/L		0.1		E200.8	10/03/09 13:32 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:19 / eli-b
Copper	0.03	mg/L		0.01		E200.8	10/03/09 13:32 / eli-b
Iron	1.56	mg/L		0.03		E200.7	10/03/09 01:19 / eli-b
Manganese	0.10	mg/L		0.01		E200.7	10/03/09 01:19 / eli-b
Zinc	0.02	mg/L		0.01		E200.8	10/03/09 13:32 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-011
Client Sample ID: C3-3-20090925

Report Date: 10/21/09
Collection Date: 09/25/09 20:15
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.9	s.u.		0.1		A4500-H B	09/30/09 15:47 / JG
Conductivity	356	umhos/cm		1		A2510 B	09/30/09 15:35 / JG
Solids, Total Dissolved TDS @ 180 C	220	mg/L		10		A2540 C	09/30/09 16:50 / hm
INORGANICS							
Alkalinity, Total as CaCO3	150	mg/L		4		A2320 B	10/05/09 15:05 / hm
METALS, TOTAL							
Aluminum	ND	mg/L		0.1		E200.8	10/03/09 13:36 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:24 / eli-b
Copper	ND	mg/L		0.01		E200.8	10/03/09 13:36 / eli-b
Iron	0.13	mg/L		0.03		E200.7	10/03/09 01:24 / eli-b
Manganese	0.02	mg/L		0.01		E200.7	10/03/09 01:24 / eli-b
Zinc	0.02	mg/L		0.01		E200.8	10/03/09 13:36 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-012
Client Sample ID: C3-4-20090926

Report Date: 10/21/09
Collection Date: 09/26/09 11:30
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.9	s.u.		0.1		A4500-H B	09/30/09 15:50 / JG
Conductivity	327	umhos/cm		1		A2510 B	09/30/09 15:40 / JG
Solids, Total Dissolved TDS @ 180 C	190	mg/L		10		A2540 C	09/30/09 16:51 / hm
INORGANICS							
Alkalinity, Total as CaCO3	140	mg/L		4		A2320 B	10/05/09 15:11 / hm
METALS, TOTAL							
Aluminum	ND	mg/L		0.1		E200.7	10/02/09 15:39 / eli-b
Cadmium	ND	mg/L		0.001		E200.8	10/06/09 23:53 / eli-b
Copper	0.02	mg/L		0.01		E200.8	10/06/09 23:53 / eli-b
Iron	ND	mg/L		0.03		E200.7	10/02/09 15:39 / eli-b
Manganese	ND	mg/L		0.01		E200.7	10/02/09 15:39 / eli-b
Zinc	ND	mg/L		0.01		E200.8	10/06/09 23:53 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-013
Client Sample ID: C3-9-20090926

Report Date: 10/21/09
Collection Date: 09/26/09 13:45
DateReceived: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.9	s.u.		0.1		A4500-H B	09/30/09 15:54 / JG
Conductivity	297	umhos/cm		1		A2510 B	09/30/09 15:43 / JG
Solids, Total Dissolved TDS @ 180 C	166	mg/L		10		A2540 C	09/30/09 16:51 / hm
INORGANICS							
Alkalinity, Total as CaCO3	130	mg/L		4		A2320 B	10/05/09 15:17 / hm
METALS, TOTAL							
Aluminum	0.1	mg/L		0.1		E200.8	10/03/09 13:40 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:28 / eli-b
Copper	ND	mg/L		0.01		E200.8	10/03/09 13:40 / eli-b
Iron	0.14	mg/L		0.03		E200.7	10/03/09 01:28 / eli-b
Manganese	ND	mg/L		0.01		E200.7	10/03/09 01:28 / eli-b
Zinc	0.01	mg/L		0.01		E200.8	10/03/09 13:40 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-014
Client Sample ID: C3-2-20090926

Report Date: 10/21/09
Collection Date: 09/26/09 16:15
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.8	s.u.		0.1		A4500-H B	09/30/09 15:57 / JG
Conductivity	542	umhos/cm		1		A2510 B	09/30/09 15:45 / JG
Solids, Total Dissolved TDS @ 180 C	342	mg/L		10		A2540 C	09/30/09 16:52 / hm
INORGANICS							
Alkalinity, Total as CaCO3	170	mg/L		4		A2320 B	10/05/09 15:24 / hm
METALS, TOTAL							
Aluminum	2.0	mg/L		0.1		E200.8	10/03/09 13:44 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:32 / eli-b
Copper	0.01	mg/L		0.01		E200.8	10/03/09 13:44 / eli-b
Iron	2.10	mg/L		0.03		E200.7	10/03/09 01:32 / eli-b
Manganese	0.13	mg/L		0.01		E200.7	10/03/09 01:32 / eli-b
Zinc	0.01	mg/L		0.01		E200.8	10/03/09 13:44 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-015
Client Sample ID: C2-2-20090926

Report Date: 10/21/09
Collection Date: 09/26/09 18:55
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.6	s.u.		0.1		A4500-H B	09/30/09 15:58 / JG
Conductivity	888	umhos/cm		1		A2510 B	10/02/09 15:20 / hm
Solids, Total Dissolved TDS @ 180 C	620	mg/L		10		A2540 C	09/30/09 16:52 / hm
INORGANICS							
Alkalinity, Total as CaCO3	180	mg/L		4		A2320 B	10/05/09 15:37 / hm
METALS, TOTAL							
Aluminum	0.2	mg/L		0.1		E200.8	10/03/09 13:48 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:36 / eli-b
Copper	0.01	mg/L		0.01		E200.8	10/03/09 13:48 / eli-b
Iron	1.83	mg/L		0.03		E200.7	10/03/09 01:36 / eli-b
Manganese	0.43	mg/L		0.01		E200.7	10/03/09 01:36 / eli-b
Zinc	0.02	mg/L		0.01		E200.8	10/03/09 13:48 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-016
Client Sample ID: C2-1-20090927

Report Date: 10/21/09
Collection Date: 09/27/09 09:45
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	7.6	s.u.		0.1		A4500-H B	09/30/09 16:00 / JG
Conductivity	548	umhos/cm		1		A2510 B	09/30/09 15:52 / JG
Solids, Total Dissolved TDS @ 180 C	352	mg/L		10		A2540 C	09/30/09 16:52 / hm
INORGANICS							
Alkalinity, Total as CaCO3	160	mg/L		4		A2320 B	10/05/09 15:43 / hm
METALS, TOTAL							
Aluminum	4.1	mg/L		0.1		E200.7	10/03/09 01:40 / eli-b
Cadmium	ND	mg/L		0.001		E200.7	10/03/09 01:40 / eli-b
Copper	0.41	mg/L		0.01		E200.8	10/03/09 13:52 / eli-b
Iron	29.4	mg/L		0.03		E200.7	10/03/09 01:40 / eli-b
Manganese	0.17	mg/L		0.01		E200.7	10/03/09 01:40 / eli-b
Zinc	0.07	mg/L		0.01		E200.8	10/03/09 13:52 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



ENERGY LABORATORIES, INC. * 3161 E Lyndale (59604) * PO Box 5688 * Helena, MT 59601
* 406.442.0711 * FAX 406.442.0712 * helena@energylab.com

LABORATORY ANALYTICAL REPORT

Client: MT DEQ
Project: McLaren Tailings Abandoned Mine Site
Lab ID: H09090405-017
Client Sample ID: C2-3-20090927

Report Date: 10/21/09
Collection Date: 09/27/09 13:10
Date Received: 09/30/09
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
PHYSICAL PROPERTIES							
pH	6.3	s.u.		0.1		A4500-H B	09/30/09 16:02 / JG
Conductivity	1670	umhos/cm		1		A2510 B	09/30/09 15:56 / JG
Solids, Total Dissolved TDS @ 180 C	1570	mg/L		10		A2540 C	09/30/09 16:52 / hm
INORGANICS							
Alkalinity, Total as CaCO3	38	mg/L		4		A2320 B	10/05/09 16:02 / hm
METALS, TOTAL							
Aluminum	3.3	mg/L		0.1		E200.8	10/03/09 13:56 / eli-b
Cadmium	ND	mg/L		0.001		E200.8	10/03/09 13:56 / eli-b
Copper	0.02	mg/L		0.01		E200.8	10/03/09 13:56 / eli-b
Iron	163	mg/L		0.03		E200.7	10/03/09 01:44 / eli-b
Manganese	1.68	mg/L		0.01		E200.7	10/03/09 01:44 / eli-b
Zinc	0.03	mg/L		0.01		E200.8	10/03/09 13:56 / eli-b

Report
Definitions: RL - Analyte reporting limit.
QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.

APPENDIX E

AS-BUILT DRAWINGS

DECEMBER 2009

SOURCE:

NOTES

1. CONTRACTOR SHALL NOTIFY IN WRITING ALL UTILITY COMPANIES AND UTILITY OWNERS AND DETERMINE EXACT LOCATION OF ALL UNDERGROUND UTILITIES BEFORE COMMENCING WORK. NOTICE TO UTILITIES SHALL BE SUBMITTED TO OWNER; 48-HOUR NOTICE IS REQUIRED. CONTRACTOR IS RESPONSIBLE FOR PROTECTING AND REPAIRING ANY DAMAGED UTILITIES. CONTRACTOR SHALL NOTIFY ONE-CALL UTILITY LOCATE AT (800) 424-5555 AT LEAST 48-HOURS PRIOR TO CONSTRUCTION.
2. UTILITY LOCATIONS SHOWN ON THE DRAWINGS ARE APPROXIMATED BASED ON RECORDS PROVIDED BY THE UTILITY OWNERS. ALL UTILITY LOCATIONS SHOWN ARE SUBJECT TO THE ACCURACY OF THE LOCATION METHODS AND RECORDS EMPLOYED BY THE UTILITY OWNERS. UTILITIES ARE ALSO SUBJECT TO RELOCATION SINCE THE DRAWINGS WERE PREPARED. NO EXCAVATION WAS PERFORMED IN LOCATING THESE UTILITIES. UTILITY LOCATIONS SHOWN SHOULD BE CONSIDERED APPROXIMATE AND ACTUAL DEPTHS MAY VARY.
3. CONTRACTOR IS TO PROVIDE HIS OWN WATER FOR DUST CONTROL AND DECONTAMINATION.


SHEET INDEX

SHEET NUMBER	SHEET TITLE
G-1	COVER SHEET, SITE VICINITY MAP
G-2	NOTES/SHEET INDEX/LEGEND
GW-1	PUMPING WELL LAYOUT
GWD-1	6-INCH DIAMETER WELL INSTALLATION
GWD-2	8-INCH DIAMETER WELL INSTALLATION

LEGEND

EXISTING - PLAN VIEW

 INDEX CONTOURS

 INTERMEDIATE CONTOURS

 CULVERT

 EXISTING ROAD

 STREAM CHANNEL/SURFACE WATER

 ELECTRICAL LINE

 WATER LINE

 WET AREA

PROPOSED - PLAN VIEW

C3-10 60 GPM WELL IDENTIFICATION NUMBER

 WELL LOCATION

 ALTERNATE WELL LOCATION

 APPROVED GROUNDWATER DISCHARGE AREA AND DECONTAMINATION AREA

ABBREVIATIONS

GPM - GALLONS PER MINUTE
FT - LINEAL FEET

REVISION
DATE BY DESC

DRAWN BY: CL

DESIGNED BY: JSM\MWB\ACB

CHECKED BY: JSM\MWB\ACB

APPROVED BY: MWB

PROJECT NO: 10140

DATE: 7/21/09

DISPLAYED AS:

COORD SYS/ZONE: NA

DATUM: NA

UNITS: NA

SOURCE: PIONEER

SCALE IN FEET

0

MDEQ/MWCB


MCLAREN TAILINGS ABANDONED MINE

SITE PUMPING WELL INSTALLATION

NOTES/
SHEET INDEX/
LEGEND

PIONEER
TECHNICAL SERVICES, INC.
63-1/2 WEST BROADWAY
BUTTE, MONTANA 59701
(406) 782-5177


SHEET
G-2



REVISION	DATE	BY	DESC

DRAWN BY:	CIA
DESIGNED BY:	MWB
CHECKED BY:	JSA
APPROVED BY:	MWB
PROJECT NO:	10149
DATE:	7/21/09

DISPLAYED AS:	
COORD SYS/ZONE:	MSP
DATUM:	NAD83
UNITS:	FEET
SOURCE:	PIONEER




MDEQ/MWCB
MCLAREN TAILINGS ABANDONED MINE
SITE PUMPING WELL INSTALLATION

LOCATIONS OF
PUMPING
WELLS

PIONEER
TECHNICAL SERVICES, INC.
63-1/2 WEST BROADWAY
BUTTE, MONTANA 59701
(406) 782-5177


SHEET
GW-1



REVISION	DATE	BY	DESC.

DRAWN BY: CL
DESIGNED BY: MWS
CHECKED BY: JSM
APPROVED BY: MWS
PROJECT NO: 10140
DATE: 12/2/09

DISPLAYED AS:
COORD SYS/ZONE: MSP
DATUM: NAD83
UNITS: FEET
SOURCE: PIONEER




MDEQ/MWCB
MCLAREN TAILINGS ABANDONED MINE
SITE PUMPING WELL INSTALLATION

LOCATIONS OF
PUMPING
WELLS

PIONEER
TECHNICAL SERVICES, INC.
63-1/2 WEST BROADWAY
BUTTE, MONTANA 59701
(406) 782-5177

SHEET
GW-1 AB



- NOTES:
1. IF BEDROCK IS ENCOUNTERED BEFORE DRILLING THROUGH 25 FEET OF SATURATED ALLUVIUM, MAXIMIZE PUMPING PERFORMANCE BY EXTENDING EACH WELL APPROXIMATELY 10 FEET INTO BEDROCK THROUGH UTILIZATION OF A SUMP CONSTRUCTED WITH 6" PVC CASING AND A THREADED PVC END-CAP AT THE BOTTOM OF THE PVC SUMP.
 2. VERIFICATION OF GENERAL PRODUCTION RATE OF EACH PUMPING WELL WILL BE ESTIMATED BY A STEP-DRAWDOWN TEST TO BE PERFORMED FOLLOWING THE COMPLETION AND DEVELOPMENT OF EACH WELL.

6-INCH DIAMETER WELL INSTALLATION DETAIL (GW1)
N.T.S.

TABLE GWD-1		
LOCATION	ESTIMATED PRODUCTIVITY (gpm)	APPROXIMATE DEPTH FROM GROUND SURFACE (ft)
C1-1	30-60	30-40
C1-2	30-60	30-40
C1-3	30-60	30-40
C1-4	30-60	30-40
C1-5	30-60	30-40
C3-1	30-60	30-40
C3-2	30-60	30-40
C3-3	30-60	30-40
C3-4	30-60	30-40
C3-5	30-60	30-40
C3-6	30-60	30-40
C3-7	30-60	30-40
C3-8	30-60	30-40
C3-10	60-120	30-40
A1	30-60	30-40
A2	30-60	30-40
A3	30-60	30-40

REVISION	DATE	BY	DESC.
1		MCB	MODS TO BID PACKAGE

DRAWN BY:	SKL
DESIGNED BY:	MWB
CHECKED BY:	JSM
APPROVED BY:	MWB
PROJECT NO:	10140
DATE:	7/21/09


DISPLAYED AS:	
COORD SYS./ZONE:	NA
DATUM:	NA
UNITS:	FEET
SOURCE:	PIONEER



MDEQ/MWCB
MCLAREN TAILINGS ABANDONED MINE
SITE PUMPING WELL INSTALLATION

TYPICAL
6-INCH DIAMETER
PUMPING WELL
DETAILS

PIONEER
TECHNICAL SERVICES, INC.
63-1/2 WEST BROADWAY
BUTTE, MONTANA 59701
(406) 782-5177



TEMPORARY DISCHARGE HOSE 500' OF FLAT HOSE TO SOUTH SIDE OF MCLAREN TAILINGS, SEE SHEET GW-1. CONTRACTOR SHALL NOT ALLOW PUMPED GROUNDWATER TO FLOW INTO SODA BUTTE CREEK

QUICK-CONNECT

PIPE SUPPORT

ELECTRICAL CABLE TO GENERATOR

SEE TABLE FOR DEPTH

2" I.D. DIAMETER PVC PIPE FOR SNOW POST. INSTALL AND COMPACT SURROUNDING SOIL

BUNZL EXTRUSION SNOW POST, MODEL 2-549B, 10' LENGTH, OR ENGINEER-APPROVED EQUIVALENT
FLOW CONTROL DEVICE (IF VFD IS UTILIZED FOR FLOW CONTROL, PROVIDE GATE VALVE TO ENSURE FULL-PIPE FLOW AT FLOW METER)
TEMPORARY DIGITAL FLOW METER AND TOTALIZER CAPABLE OF ACCURATELY MEASURING FLOWS OF 30 TO 120 GPM (CONTRACTOR SHALL PROVIDE APPROPRIATE LENGTH OF PVC PIPE LOCATED UPSTREAM AND DOWNSTREAM OF FLOW METER)

SAMPLING PORT FOR FIELD PARAMETERS

ENGINEER PROVIDED DIRECT READ CABLE (TO ENGINEER SPECIFIED LOCATION)

PIPE VISE

MAASS VENTED ALUMINUM WELL CAP MODEL 16WTA OR ENGINEER APPROVED EQUIVALENT (INSTALL WHEN WELL IS NOT IN USE)

EXISTING GROUND

STEEL CASING 16" DIAMETER, PULL BACK TO EXPOSE SCREEN, LEAVE REMAINDER IN HOLE

INSTALL BENTONITE CRUMBLE AROUND THE OUTSIDE ANNULAR SPACE OF THE STEEL CASING

THREADED FLUSH JOINT PVC CASING 6" WITH FLUSH JOINT THREAD EXTEND FROM TOP OF SCREEN TO A DEPTH INDICATED ON TABLE GWD-1 OR AS APPROVED BY ENGINEER

INSTALL BENTONITE CHIPS OR GROUT FOR A MINIMUM THICKNESS OF 5' STARTING AT 2' ABOVE TOP OF SCREEN AND EXTENDING INTO THE STEEL CASING

INSTALL TOP OF SCREEN 5' BELOW FIRST ENCOUNTERED GROUNDWATER IN NATIVE ALLUVIUM OR 2' BELOW SATURATED TAILINGS/ALLUVIUM CONTACT (DO NOT COMPLETE SCREEN IN TAILINGS.)

INSTALL K-PACKER

5'-0"

5'-0"

2'-0"

PVC SCREEN/CASING JOINT FEMALE NPT FOR PVC SCREEN, MALE NPT (FACTORY SPECIFIED) FOR PVC CASING

FILTER PACK: #10-20 COLORADO SILICA SAND

TEMPORARY 2" PVC DROP PIPE
20' CONTINUOUS SLOT PVC WIRE WELL SCREEN 6" - 0.039 SLOT IF THICKNESS OF SATURATED ALLUVIUM LESS THAN 25 FEET, SEE NOTE 1
6.8", 0.025

STAINLESS STEEL

TEMPORARY ELECTRIC PUMP CABLE

CONTRACTOR SHALL INSTALL AND SECURE TRANSDUCER AND DIRECT READ CABLE PROVIDED BY ENGINEER

PUMPING WATER LEVEL

ALLUVIUM
BEDROCK

TEMPORARY PUMP WITH CHECK VALVE, CAPABLE OF PUMPING AT 15, 30, AND 60 GPM OR 60, 120, AND 240 GPM FOR LOCATION C1-10 (SEE TABLE)

FLOW INTAKE SCREEN

FLUSH JOINT PVC END CAP, SEE NOTE 1

FINAL DEPTH OF WELL

40-FOOT SCREENED LENGTH
6-INCH DIAMETER WELL INSTALLATION DETAIL

N.T.S.

GW1

20' SCREENED LENGTH

TABLE GWD-1

LOCATION	ESTIMATED PRODUCTIVITY (gpm)	APPROXIMATE DEPTH FROM GROUND SURFACE (ft)	DEPTH FROM GROUND SURFACE TO TOP OF THREADED FLUSH JOINT PVC CASING (ft)
C1-1	30-60	30-40	10
C1-2	30-60	30-40	≥15
C1-3	30-60	30-40	10
C1-4	30-60	30-40	10
C1-5	30-60	30-40	10
C3-1	30-60	30-40	10
C3-2	30-60	30-40	10
C3-3	30-60	30-40	10
C3-4	30-60	30-40	≥10
C3-5	30-60	30-40	10
C3-6	30-60	30-40	10
C3-7	30-60	30-40	10
C3-8	30-60	30-40	10
C3-10	60-120	30-40	10
A1	30-60	30-40	10
A2	30-60	30-40	≥11
A3	30-60	30-40	≥11

- NOTES:
- IF BEDROCK IS ENCOUNTERED BEFORE DRILLING THROUGH 25 FEET OF SATURATED ALLUVIUM, MAXIMIZE PUMPING PERFORMANCE BY EXTENDING EACH WELL APPROXIMATELY 10 FEET INTO BEDROCK THROUGH UTILIZATION OF A SUMP CONSTRUCTED WITH 6" PVC CASING AND A THREADED PVC END CAP AT THE BOTTOM OF THE PVC SUMP.
 - VERIFICATION OF GENERAL PRODUCTION RATE OF EACH PUMPING WELL WILL BE ESTIMATED BY A STEP-DRAWDOWN TEST TO BE PERFORMED FOLLOWING THE COMPLETION AND DEVELOPMENT OF EACH WELL.

REVISION	DATE	BY	DESC.
1		MCB	MODS TO BID PACKAGE

DRAWN BY: SKL
DESIGNED BY: MWB
CHECKED BY: JSM
APPROVED BY: MWB
PROJECT NO: 10140
DATE: 7/21/09 9/3/09

DISPLAYED AS:
COORD SYS/ZONE: NA
DATUM: NA
UNITS: FEET
SOURCE: PIONEER


SCALE IN FEET
0 N.T.S.

MDEQ/MWCB
MCLAREN TAILINGS ABANDONED MINE
SITE PUMPING WELL INSTALLATION

TYPICAL
6-INCH DIAMETER
PUMPING WELL
DETAILS

PIONEER
TECHNICAL SERVICES, INC.
63-1/2 WEST BROADWAY
BUTTE, MONTANA 59701
(406) 782-5177

SHEET
GWD-1 AB



- NOTES:**
- IF BEDROCK IS ENCOUNTERED BEFORE DRILLING THROUGH 45 FEET OF SATURATED ALLUVIUM, MAXIMIZE PUMPING PERFORMANCE BY EXTENDING EACH WELL APPROXIMATELY 10 FEET INTO BEDROCK THROUGH UTILIZATION OF A SUMP CONSTRUCTED WITH 8" PVC CASING AND A THREADED PVC END-CAP AT THE BOTTOM OF THE PVC SUMP.
 - VERIFICATION OF GENERAL PRODUCTION RATE OF EACH PUMPING WELL WILL BE ESTIMATED BY A STEP-DRAWDOWN TEST TO BE PERFORMED FOLLOWING THE COMPLETION AND DEVELOPMENT OF EACH WELL.

TABLE GWD-2			
LOCATION	ESTIMATED PRODUCTIVITY (gpm)	APPROXIMATE DEPTH FROM GROUND SURFACE (ft)	DROP PIPE DIA. (in)
C2-1	100-200	70-80	3
C2-2	100-200	70-80	3
C2-3	100-200	70-80	3
C3-9	100-200	70-80	3-4

8-INCH DIAMETER WELL INSTALLATION DETAIL GW2
N.T.S.

REVISION	DATE	BY	DESC.
1	9/2/09	MCB	MODS TO BID PACKAGE

DRAWN BY:	SKL
DESIGNED BY:	MWB
CHECKED BY:	JSM
APPROVED BY:	MWB
PROJECT NO.:	10140
DATE:	7/21/09

DISPLAYED AS:	
COORD SYS / ZONE:	NA
DATUM:	NA
UNITS:	FEET
SOURCE:	PIONEER



MDEQ/MWCB
MCLAREN TAILINGS ABANDONED MINE
SITE PUMPING WELL INSTALLATION

TYPICAL
8-INCH DIAMETER
PUMPING WELL
DETAILS






TABLE GWD-2			
LOCATION	ESTIMATED PRODUCTIVITY (gpm)	APPROXIMATE DEPTH FROM GROUND SURFACE (ft)	DROP PIPE DIA. (in)
C2-1	100-200	70-80	3
C2-2	100-200	70-80	3
C2-3	100-200	70-80	3
C3-9	100-200	70-80	3-4

REVISION	DATE	BY	DESC.
1	9/2/09	MCB	MODS TO BID PACKAGE

DRAWN BY:	SKL
DESIGNED BY:	MWB
CHECKED BY:	JSM
APPROVED BY:	MWB
PROJECT NO:	10140
DATE:	9/2/09

DISPLAYED AS:	
COORD SYS/ZONE:	NA
DATUM:	NA
UNITS:	FEET
SOURCE:	PIONEER

SCALE IN FEET	
0	N.T.S.

MDEQ/MW/CB
MCLAREN TAILINGS ABANDONED MINE
SITE PUMPING WELL INSTALLATION

TYPICAL
8-INCH DIAMETER
PUMPING WELL
DETAILS

PIONEER
TECHNICAL SERVICES, INC.
63-1/2 WEST BROADWAY
BUTTE, MONTANA 59702
(406) 782-5177

SHEET
GWD-2 AB


APPENDIX F

WELL LOGS AND ABANDONED BOREHOLES LOGS

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C1-1
Location: _____ Date: 9/11-9/12 Time Start/Finish: 1510/0900
Driller: Larry Drilling Company: O'Keefe
Drilling Method: Air Rotary

Depth to Water: 11' bgs on 9/12/09 Logged By: Will Goldberg




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C1-2
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Air Rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C1-3
Location: _____ Date: 9/12/09 Time Start/Finish: 0930
Driller: Larry Drilling Company: _____
Drilling Method: Air Rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McHaren Soil Boring/Well Number: C1-4
Location: _____ Date: 9/11/09 Time Start/Finish: 7:20/11:30
Driller: Larry Drilling Company: O'Keefe
Drilling Method: Air Rotary
905 bgs E 1200 9/11/09
Depth to Water: 9'62" Top Casing on 9/12/09 Logged By: Will Goldberg



Remarks: _____


Signature: _____



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C2-1
Location: Cooke City Date: 9/16/2009 Time Start/Finish: 0950/1505
Driller: Larry Drilling Company: O'Keefe
Drilling Method: Dual Air Rotary

Depth to Water: _____ Logged By: Mike Bradman




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C2-1
Location: _____ Date: _____ Time Start/Finish: _____
Driller: _____ Drilling Company: _____
Drilling Method: _____

Depth to Water: _____ Logged By: _____



Remarks: LARRY INDICATED PRODUCTIVITY AT APPROXIMATELY 75 GPM.

* ZERO WRAP SECTION ON THIS PORTION OF SCREEN (TOP) WAS MORE LIKE 0.012 SLOT, EFFECTUALLY ADDING
ANOTHER 2' OF SCREEN


Signature: _____



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C2-1
Location: _____ Date: _____ Time Start/Finish: _____
Driller: _____ Drilling Company: _____
Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C2-2
 Location: Cooke City Date: 9/17/2009 Time Start/Finish: 0635/1400
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual Air Rotary (24 HP)

Depth to Water: _____ Logged By: Mike Borden



Remarks: SCREEN COMPLETED FROM 30.3' TO 70.3', TOP OF K-PACKER AT 27.8', AND
BOTTOM OF STEEL CASING AT 30.3'


Signature: _____



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C2-2
Location: _____ Date: _____ Time Start/Finish: _____
Driller: _____ Drilling Company: _____
Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C2-3
Location: Cooke City Date: 9/17/2009 Time Start/Finish: _____
Driller: Larry Drilling Company: O'Keefe
Drilling Method: Dual Air Rotary (24 HD)


Depth to Water: _____ Logged By: Mike Borden



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C2-3
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C2-3
Location: _____ Date: _____ Time Start/Finish: _____
Driller: _____ Drilling Company: _____
Drilling Method: _____
Depth to Water: _____ Logged By: _____




Remarks: * NO BEORCK CHIPS WERE GENERATED AS MINIMAL DRILLING INTO BEORCK WAS CONDUCTED.
† SCREEN ORIGINALLY SET AT 80' (40-80'), HEAVING SANDS PUSHED SCREEN TO 58.5'

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-1
 Location: Cooke City Date: _____ Time Start/Finish: 0710 TO 0930
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual Air Rotary

Depth to Water: _____ Logged By: Mike Bordman



Remarks: _____


Signature: _____



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C3-1
Location: _____ Date: _____ Time Start/Finish: _____
Driller: _____ Drilling Company: _____
Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: LARGE ESTIMATED ~100 GPM WITH AIR ON OPEN HOLE AT 55 TO 57' BGS.

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLeran Soil Boring/Well Number: C3-2
 Location: Cooke City Date: 9/15/2009 Time Start/Finish: 1410/1700
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual Air Rotary

Depth to Water: _____ Logged By: Mike Borduin




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C3-2
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: SCREEN SEATED RIGHT ON THE BOTTOM OF THE HOLE, AND HEAVY SANDS.

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McHaren Soil Boring/Well Number: C3-3
 Location: Cooke City Date: 9/15/09 Time Start/Finish: _____
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual Air Rotary

Depth to Water: _____ Logged By: Mike Bordin




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C3-3
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: 5 BAGS OF BENTONITE UTILIZED IN ANNULAR SPACE BETWEEN 8" STEEL CASING AND SURROUNDING SOIL.

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-4
 Location: McLaren Tailings Abandoned Date: 9-15-2009 Time Start/Finish: 1400-1700
 Driller: Harry Drilling Company: O'Keefe
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Mike Baldwin




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: Melhorn Soil Boring/Well Number: C3-4
 Location: Cooke City Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-5
 Location: _____ Date: 9/14/09 Time Start/Finish: 1025/1300
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldley




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-5
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-6
 Location: _____ Date: 9/13/09 - 9/14/09 Time Start/Finish: 1410 / 0810
 Driller: Larry Drilling Company: _____
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: **C3-6**
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: **Will Goldberg**




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-7
 Location: _____ Date: 9/13/09 Time Start/Finish: 1010/1300
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual Air Rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-7
 Location: _____ Date: 9/13/09 Time Start/Finish: _____
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: Mc Laren Soil Boring/Well Number: C3-B
 Location: _____ Date: 12/12/09-12/13 Time Start/Finish: 1650/0900
 Driller: Larry Drilling Company: O'Keefe
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldbergs




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-8
 Location: _____ Date: _____ Time Start/Finish: _____
 Driller: _____ Drilling Company: _____
 Drilling Method: _____

Depth to Water: _____ Logged By: _____




Remarks: _____

Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Soil Boring/Well Number: C3-9
 Location: Cooke City Date: 9/14/09-9/15 Time Start/Finish: _____
 Driller: O'Keefe's Harry Drilling Company: O'Keefe
 Drilling Method: Dual Air Rotary

Depth to Water: _____ Logged By: Mike Bordura




Remarks: _____

Signature: _____



SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: _____ Soil Boring/Well Number: C3-9
Location: _____ Date: _____ Time Start/Finish: _____
Driller: _____ Drilling Company: _____
Drilling Method: _____
Depth to Water: _____ Logged By: _____




Remarks: _____
Signature: _____

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Tailings Soil Boring/Well Number: A-1
 Location: Cooke City, Montana Date: 9/10/2009 Time Start/Finish: 1335/1430
 Driller: Larry Gagnon Drilling Company: O'Keefe Drilling
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: _____

Signature: Will Goldberg

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Tailings Soil Boring/Well Number: A-2
 Location: Cooke City, Montana Date: 9/10/2009 Time Start/Finish: 1505/1634
 Driller: Larry Gagnon Drilling Company: O'Keefe Drilling
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: Drilled bedrock open hole - no water produced. Driller estimated alluvium would produce 1-2 gpm

Signature: Will Goldberg

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Tailings Soil Boring/Well Number: A-3
 Location: Cooke City, Montana Date: 9/10/2009 Time Start/Finish: 1145/1220
 Driller: Larry Gagnon Drilling Company: O'Keefe Drilling
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldberg




Remarks: At 19 feet bgs turned off air and waited 15 minutes, then ran bit to bottom with air on - no water produced. Bottom 8 feet casing were wet when pulled

Signature: Will Goldberg

SOIL BORING LOG & WELL CONSTRUCTION DETAILS

Project: McLaren Tailings Soil Boring/Well Number: A-4
 Location: Cooke City, Montana Date: 9/10/2009 Time Start/Finish: 0940/1050
 Driller: Larry Gagnon Drilling Company: O'Keefe Drilling
 Drilling Method: Dual air rotary

Depth to Water: _____ Logged By: Will Goldberg



Remarks: Pulled steel casing & plugged bottom with 4 bags bentonite & drill cuttings. Add bentonite to top of hole, last 1 foot filled with cuttings

Signature: Will Goldberg

APPENDIX G

PUMPING TEST RESULTS

(THIS DATA IS INCLUDED WITH THE HARD COPY OF THE *FINAL MCLAREN TAILINGS ABANDONED MINE SITE PUMPING WELL INSTALLATION PROJECT CCR*, OR AVAILABLE UPON REQUEST)

APPENDIX H

PHOTO LOG



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Rig set on C1-5 (abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Casing shoe

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Drill bit & reamer (length 4.2')

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Cuttings from C1-5 (later abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Drilling bedrock C1-4 (later abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Cuttings from C1-4 (later abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Photo O'Keefe setup at C1-1 (later abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Sample C1-1 (later abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/10/2009

Description: Cuttings from C1-3 (later abandoned)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/11/2009

Description: Screen going into hole. Kpacker gaskets hang up on casing at surface. Will push screen down with drill rods and hold on bottom while casing is pulled back.

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/11/2009

Description: Screen going into hole. Kpacker gaskets hang up on casing at surface. Will push screen down with drill rods and hold on bottom while casing is pulled back.

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/11/2009

Description: A-1 Cuttings (A-1 later re-named to C1-4)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/11/2009

Description: A-1 Cuttings (A-1 later re-named to C1-4)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/11/2009

Description: Cuttings from C3-10

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/11/2009

Description: Surge blocking A-1 (A-1 later re-named to C1-4)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/12/2009

Description: Cuttings from C1-2 (C1-2 later re-named to C1-1)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/12/2009

Description: Cuttings from A-2 (A-2 later re-named C1-3)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Cuttings from A-2 (A-2 later re-named C1-3)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Cuttings from A-3 (A-3 later re-named C1-2)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Rig developing A-3 (A-3 re-named to C1-2). Lots of water

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Cuttings from C3-8 (0'-14')

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Cuttings from C3-8 (14'-39')

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Excavator with thumb controlling discharge hose

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/13/2009

Description: Excavator with thumb controlling discharge hose

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/14/2009

Description: Cuttings C3-5 coarse gravel 42-25'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/14/2009

Description: Tailings from C3-5 (6'-8')

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: Photos 9-10 thru 9-14.doc

Date: 9/14/2009

Description: Mud pit at C3-5 (TD=50') with gravel and mud

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9562.jpg

Date: 9/14/2009

Description: Surge block equipment

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9563.jpg

Date: 9/14/2009

Description: Bear Claw Construction transporting section of screen

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9564.jpg

Date: 9/14/2009

Description: Front end loader, Komatsu WA 450

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9566.jpg

Date: 9/14/2009

Description: Cutting shoe on end of drill steel

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9567.jpg

Date: 9/15/2009

Description: Cuttings from C3-9, 51' to 59' Bedrock

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9568.jpg

Date: 9/15/2009

Description: Cuttings from C3-9, 55' Fracture

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9570.jpg

Date: 9/15/2009

Description: O'Keefe hooking discharge hose to cyclone

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9571.jpg

Date: 9/15/2009

Description: O'Keefe hooking discharge hose to cyclone

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9572.jpg

Date: 9/15/2009

Description: Bear Claw Construction clearing drill pad for C3-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9573.jpg

Date: 9/15/2009

Description: Cuttings from C3-3, 47'-57'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9574.jpg

Date: 9/15/2009

Description: Cuttings from C3-3, 39'-47'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9575.jpg

Date: 9/15/2009

Description: Cuttings from C3-3, 22'-39'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9577.jpg

Date: 9/15/2009

Description: Cuttings from C3-2, 45'-51'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9578.jpg

Date: 9/15/2009

Description: Cuttings from C3-2, 51'-56.5'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9579.jpg

Date: 9/15/2009

Description: Cuttings from 0' to 57', C3-2

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9580.jpg

Date: 9/15/2009

Description: Cuttings from C3-3, one row per casing flight, 1st flight is on top of photo, progressing in depth from left to right

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9581.jpg

Date: 9/15/2009

Description: Drills hole, join between green and rig set at approximately 2'. Added rock and re-set. Did not blow on this hole because water would likely get into this instability

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #:	IMG_9583.jpg
Date:	9/16/2009
Description:	Cuttings from C3-1, 44'-47'
Project:	McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9584.jpg

Date: 9/16/2009

Description: Cuttings from C3-1, 47'-54'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9585.jpg

Date: 9/16/2009

Description: Cuttings from C3-1, 54'-57'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9586.jpg

Date: 9/16/2009

Description: Cuttings from C3-1, flights progress from left to right, top to bottom

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9587.jpg

Date: 9/16/2009

Description: Installation of silt fence by Bear Claw Construction

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9588.jpg

Date: 9/16/2009

Description: O'Keefe Drilling set up on McLaren tailings dike

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9590.jpg

Date: 9/16/2009

Description: Installed silt fence near northwestern corner of site

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9591.jpg

Date: 9/16/2009

Description: Cuttings from C2-1, 30'-32'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9592.jpg

Date: 9/16/2009

Description: Cuttings from C2-1, 32'-34', 34'-36', and 36'-38'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9593.jpg

Date: 9/16/2009

Description: First drill stem cuttings from C2-1.

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9594.jpg

Date: 9/16/2009

Description: All cuttings from C2-1. 2nd drill stem is in the middle, third stem is on the left, fourth stem is on the right

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9595.jpg

Date: 9/16/2009

Description: Bedrock cuttings from C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9596.jpg

Date: 9/16/2009

Description: O'Keefe drill rig, de-mobing from C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9597.jpg

Date: 9/16/2009

Description: Cuttings from C2-1, 63'-73', Bedrock

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9598.jpg

Date: 9/16/2009

Description: Welding clamp on casing or C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9599.jpg

Date: 9/16/2009

Description: Installing screen on well C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9600.jpg

Date: 9/16/2009

Description: Installing screen on well C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9602.jpg

Date: 9/18/2009

Description: Cuttings from C2-2

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9603.jpg

Date: 9/18/2009

Description: Welding on casing for C2-2 (after break)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9604.jpg

Date: 9/18/2009

Description: Welding on casing for C2-2 (after break)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9605.jpg

Date: 9/18/2009

Description: Clamp marks from dual auger rig table, C2-2

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9606.jpg

Date: 9/18/2009

Description: Weld, C2-2

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9607.jpg

Date: 9/18/2009

Description: Blowing on C2-2

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9608.jpg

Date: 9/18/2009

Description: Cuttings from C2-2, 32'-40'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping




Picture #: IMG_9609.jpg

Date: 9/18/2009

Description: Cuttings from C2-2, 40'-60'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9610.jpg

Date: 9/18/2009

Description: C2-2 Bedrock

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9611.jpg

Date: 9/18/2009

Description: All cuttings from C2-2. From left to right, casing sequence is 4, 1, 2, 3. Depth increases from top to bottom.

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9612.jpg

Date: 9/18/2009

Description: Cuttings from C2-3, 50'-60'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9613.jpg

Date: 9/18/2009

Description: Cuttings from C2-3, 60'-70'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9614.jpg

Date: 9/18/2009

Description: Cuttings from C2-3, 70'-79'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9615.jpg

Date: 9/18/2009

Description: All cuttings from C2-3. From left to right, casing sequence is 5, 4, 3, 2, 1. Depth increases from top to bottom.

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9616.jpg

Date: 9/18/2009

Description: Cuttings from C2-3, 40'-48'

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9618.jpg

Date: 9/22/2009

Description: Chamberlain Pump rig set up on C1-3

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9619.jpg

Date: 9/22/2009

Description: Development truck set up on C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9620.jpg

Date: 9/23/2009

Description: Chamberlain small Pump rig set up on C3-8

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9621.jpg

Date: 9/24/2009

Description: Chamberlain large Pump rig set up on C3-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9622.jpg

Date: 9/24/2009

Description: Pumping setup on C3-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #:	IMG_9623.jpg
Date:	9/24/2009
Description:	Development on C2-2, Steve Malkovicyh (no vest as per driller's safety)
Project:	McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #:	IMG_9626.jpg
Date:	9/25/2009
Description:	Chamberlain (sub to O'Keefe) setup on C3-5 and C3-3
Project:	McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9627.jpg

Date: 9/25/2009

Description: Chamberlain (sub to O'Keefe) setup on C3-5 and C3-3

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9628.jpg

Date: 9/25/2009

Description: Re-installation of upper staff gage

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9629.jpg

Date: 9/25/2009

Description: Chamberlain (sub to O'Keefe) setup on C3-7

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9630.jpg

Date: 9/26/2009

Description: Lower staff gage (at main seep) after scraping off ferricrete

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9631.jpg

Date: 9/27/2009

Description: Retaining structure located just upstream of the culvert (culvert is located on southwest corner of site). Structure water level is still mostly full after sitting for the night.

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9632.jpg

Date: 9/27/2009

Description: Main seep staff gage at 0820, 9/27/2009

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9633.jpg

Date: 9/27/2009

Description: Chamberlain (sub to O'Keefe) setup on C2-1

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9634.jpg

Date: 9/27/2009

Description: Chamberlain (sub to O'Keefe) setup on C2-3

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9635.jpg

Date: 9/27/2009

Description: Sediment from C2-3 settling out fairly quickly

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9636.jpg

Date: 9/27/2009

Description: Water accumulating just above the culvert located on the southwest corner of the site (photo looking to the east)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9637.jpg

Date: 9/27/2009

Description: Water accumulating just above the culvert located on the southwest corner of the site (photo looking to the east)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping



Picture #: IMG_9638.jpg

Date: 9/27/2009

Description: Water from C2-3 with iron oxide color (1545 on 9/27/2009)

Project: McLaren Tailings Pumping Well Installation, Development, and Pumping