
McLaren Tailings
Project Update
September 3, 2014


Tom Henderson

Montana Department of Environmental Quality
thenderson@mt.gov

Tailings Impoundment - 2008




Soda Butte Creek – May 2009



Soda Butte Creek – August 2009



Tailings Dam Cross-Section



Reclamation Challenges











Site Reclamation Overview

- Dewater the tailings by pumping the underlying aquifer
 - Intercept clean water
 - Treat contaminated water to DEQ water quality standards
- Stabilize tailings using lime
 - Reduce moisture and strengthen tailings
 - Reduce metal mobility
- Implement seasonal shut down BMPs
 - Interim repository liner
 - Water and sediment control
- Complete site reclamation
 - Soil amendment and revegetation
 - Stream reconstruction

Construction Dewatering



Construction Dewatering System





Water Treatment System



System Discharge vs. DEQ Standards

		2012	2012	2013	2013
Chemical	Target	Maximum	Average	Maximum	Average
Iron	1.0	1.2	0.50	0.60	0.34
Manganese	(0.050)	0.096	0.028	0.14	0.059
Aluminum	0.087	< 0.03	< 0.03	0.050	< 0.03
Copper	0.012	< 0.005	< 0.005	0.018	0.0053
Cadmium	0.00033	0.002	< 0.00008	0.00008	< 0.00008
Zinc	0.15	< 0.01	< 0.01	0.01	< 0.01

Concentrations in mg/L

26 weekly sampling events between June 13, 2012 and October 10, 2012 and from June 5, 2013 to July 24, 2013

Antimony, arsenic, barium, chromium, lead, mercury, nickel, and silver have not been not detected in discharge

2013 Project Milestones

- August 28 29: Soda Butte Creek diverted into its reconstructed channel
- September 7: Final section on tailings excavated and placed in the repository
- September 12: Miller Creek diverted into its reconstructed channel
- October 2: Repository HDPE liner installation complete

Soda Butte Creek



2008 2013

2014 Reclamation Work

- Install repository cap 3 feet of soil
- Improve soil productivity using compost
- Cover project with one foot of compost-amended soil
- Monitor performance of reconstructed stream channels
- Construct water collection features
- Seed in September

Repository Construction

- Contains approximately 240,000 cubic yards of compacted lime-stabilized tailings and ore rock
- Capped with a geochusion, 60-ml HDPE liner, drainage geocomposite, and 3 feet of cover soil.
- Side slopes are 5:1 horizontal to vertical based on seismic stability analysis for the area

Repository Compaction



Repository Compaction



Repository – Final Grading and Compaction



Repository – Liner Installation



Repository - Liner Installation




Repository – Soil Cap



Repository – Surface Water Control




Repository – Pending Seeding



Stream Reconstruction


- Initiated in July 2013
- Approximately 1,500 linear feet of Soda Butte Creek
- Approximately 525 linear feet of Miller Creek
- Willow brush, root wads and boulder clusters
- Coconut fabric to stabilize banks
- Riparian seeding
- Planting of willow stakes















Miller Creek Reconstruction



Water Features



Water Features



2014 Project Status

- Sampling indicates water quality in Soda Butte Creek meets DEQ water quality standards with majority of metals below laboratory detection limits
- Expect work to approach completion in 2014 as always weather dependent
- Received reports of significantly improved fishing in Soda Butte Creek
- Remaining work includes seeding and the planting of aspen, fir, and thimbleberry

Remaining work

- Seeding grass species and mulching
- Planting of aspen, fir, and thimbleberry
- Construction of final surface water control features
- Continued monitoring of water quality
- Monitoring of vegetation and general reclamation work

Conceptual Project Completion



Questions



McLaren Tailings Contribution to Total Loads in Soda Butte Creek

Monitoring point SBC-2 near Cooke City

Metal	Low Flow	High Flow
Copper	60 - 90 %	> 5 %
Iron	70 - 95 %	20 - 40 %
Manganese	80 - 95 %	20 - 40 %

Monitoring point SBC-4 near Yellowstone National Park

Metal	Low Flow	High Flow
Copper	? - 90 %	?
Iron	25 -30 %	5 - 10 %
Manganese	80 - 95 %	< 5 %

DEQ Water Quality Restoration Plan for the Cooke City TMDL Planning Area