


Silver Bow Creek Streamside Tailings Operable Unit Overview Remedial Action Conducted by Montana Department of Environmental Quality



Estimates to Date
85% of Tailings/Impacted Soils Removed
55% of Stream Channel Reconstructed
Cost: \$18.08 per cubic yard - Includes all remediation expenses i.e. design, construction, weed control, revegetation, monitoring, overhead, etc.

Subarea 4

2003 Reach R Parcel 152 constructed, 103,064 cubic yards, 53 acres revegetated
 2004-2005 Reach R Phase 1 constructed, 252,270 cubic yards, 173 acres revegetated
 2005 Reach R Phase 2 constructed, 359,782 cubic yards, 102 acres revegetated
 2006 Reach Q Phases 3 and 4 constructed, 333,088 cubic yards, 138 acres revegetated
 2007 Phase 5, installation of instream sediment pond
 2008-2009 Phase 6 & 7 Reach P constructed & Revegetated .
 ~ 2.4 river miles, 120 acres, Reach Q under construction 457,603 cubic yards tailings removed to date.

Subarea 3


2010 Reach K,
 265,070 c.y. ~ 1 River Mile

Subarea 2

2004 Reach F constructed and revegetated, ~ 1 river mile, 44 acres
 2005 Reach G constructed and revegetated, ~ 1 river mile, 86 acres
 2006 Reach H constructed and revegetated, ~ 1 river mile, 96 acres
 Total of 1,258,013 yards removed from F,G and H
 2008 Reach I and J, constructed & regulated ~ 2 river miles, 163 acres 519,398 yards.

Subarea 1

1999-2003 Reaches A-E, constructed and revegetated
 Reach A ~ 1 river mile, 36.6 acres, 166,562 cubic yards
 Reaches B&C ~2 river miles, 58 acres, 347,253 cubic yards
 Reaches D&E ~2 river miles, 54.8 acres, 252,939 cubic yards



Legend

Remediated
 NO
 YES

