

OVERFILL ALARM OPERATION INSPECTION				
Facility Name:		Owner:		
Facility Address:		Address:		
City, State, Zip Code:		City, State, Zip Code:		
Montana Facility I.D. #:		Owner Phone #:		
Testing Company:		Phone #:	Date:	
This procedure is to determine whether the high level alarm is operational and will trigger when the tank is no more than 90% full. See PEI/RP1200 Section 7.3 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.				
Tank Tag ID Number				
Product Stored				
ATG Make and Model				
1. Tank Volume, gallons				
2. Tank Diameter, inches				
3. Overfill alarm activates in the test mode at the console?	Yes No	Yes No	Yes No	Yes No
4. When activated, overfill alarm can be heard or seen while delivering to the tank?	Yes No	Yes No	Yes No	Yes No
5. After removing the probe from the tank, it has been inspected and any damaged or missing parts replaced?	Yes No	Yes No	Yes No	Yes No
6. Float moves freely on the stem without binding?	Yes No	Yes No	Yes No	Yes No
7. Moving product level float up the stem trigger alarm?	Yes No	Yes No	Yes No	Yes No
8. Inch level from bottom of stem when 90% alarm is triggered.				
9. Tank volume at inch level in Line 8.				
10. Calculate (Line 9 / Line 1) x 100				
11. Is Line 10 90% or less?	Yes No	Yes No	Yes No	Yes No
12. Fuel float level on the console agrees with the gauge stick reading?	Yes No	Yes No	Yes No	Yes No
13. Overfill alarm activates at a maximum product level of 90% tank capacity?	Yes No	Yes No	Yes No	Yes No
If any answers in Lines 3, 4, 5, 6, 7, 11, 12 or 13 are "No", the system has failed the test.				
Test Results	Pass Fail	Pass Fail	Pass Fail	Pass Fail
Comments:				

Tester's Name (print) _____ Tester's Signature _____