

## Facility Summary in Broadwater County in the City of Townsend

**Location:** ROCKY MOUNTAIN SUPPLY  
7847 US Highway 287  
Townsend, MT 59644 Broadwater

System Facility ID: 60-15352

Facility Code: 32438  
Last Inspected On: 08/11/2025  
Operating Permit Renewal Date: 11/14/2028

**Note:** Inspection is due 90 days before the Operating Permit Renewal Date.

**Owner Operator Contact:** Rocky Mountain Supply Inc (406) 388-4009 billballiet@rmsi.coop

**Operator Contact:** Jason Rorabaugh;Rocky Mountain Supply Inc Belgrade (406) 388-6116 jasonrorabaugh@rmsi.coop

**Owner/Operator:** Rocky Mountain Supply Inc (406) 388-4009 billballiet@rmsi.coop

Jason Rorabaugh, UST Class A Operator jasonrorabaugh@rmsi.coop

Wynn Meehan, UST Class B Operator billballiet@rmsi.coop

Tank Code	1	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6021	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	Yes
Capacity	20000	ATG Test Date	08/11/2025	Line Tightness Test Date	08/06/2025	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					
Tank Code	2	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6022	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	20000	ATG Test Date	08/11/2025	Line Tightness Test Date	08/08/2025	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					

Tank Code	3	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6023	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	Yes
Capacity	8000	ATG Test Date	08/11/2025	Line Tightness Test Date	08/07/2025	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					
Tank Code	4	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6024	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	Yes
Capacity	6000	ATG Test Date	08/11/2025	Line Tightness Test Date	08/06/2025	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					
Tank Code	5	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6025	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	8000	ATG Test Date	08/11/2025	Line Tightness Test Date	08/07/2025	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					
Tank Code	6	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6026	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible

Product	Diesel	PLL D Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	6000	ATG Test Date	08/11/2025	Line Tightness Test Date	08/04/2025	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					
Tank Code	7	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	6027	Spill Test Date	08/11/2025	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	08/11/2025	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLL D Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	8000	ATG Test Date	08/11/2025	Line Tightness Test Date	09/17/2024	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	08/11/2025			ATG Type					
Tank Code	8	Tank Age	4	Tank Installed Date	04/25/2022	Tank Material	Steel Clad	Piping Material	Flexible Plastic	Overfill Types	
Tag Number	6028	Spill Test Date	05/04/2022	Piping Installed Date	04/25/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Other	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0		Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	DEF (Not Regulated)	PLL D Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	6000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/03/2022			ATG Type					

## Facility Summary in Broadwater County in the City of Townsend

**Location:** TOWN PUMP INC TOWNSEND  
202 N Front St  
Townsend, MT 59644-2202 Broadwater

System Facility ID:04-03456

Facility Code: 17999  
Last Inspected On: 05/19/2025  
Operating Permit Renewal Date: 08/16/2028

**Note:** Inspection is due 90 days before the Operating Permit Renewal Date.

**Owner Operator Contact:** Townsend 1 Town Pump LLC

(406) 497-6700

environmental@townpump.com

**Operator Contact:** Trent Biggers

Trentb@townpump.com

**Owner/Operator:** Townsend 1 Town Pump LLC

(406) 497-6700

environmental@townpump.com

Trent Biggers, UST Class A Operator

Trent Biggers, UST Class B Global Operator

Trentb@townpump.com

Trentb@townpump.com

<b>Tank Code</b>	07	<b>Tank Age</b>	31	<b>Tank Installed Date</b>	03/15/1995	<b>Tank Material</b>	Fiberglass Reinforced Plastic	<b>Piping Material</b>	Fiberglass Reinforced Plastic	<b>Overfill Types</b>	Ball Float Valve
<b>Tag Number</b>	2386	<b>Spill Test Date</b>	11/26/2024	<b>Piping Installed Date</b>		<b>Tank Construction</b>	Double-Walled	<b>Piping Construction</b>	Double Walled	<b>AST</b>	No
<b>Tank Status</b>	Currently in Use	<b>MLLD Test Date</b>	04/27/2021	<b>Sump Tightness Test Date</b>	07/12/2024	<b>Catastrophic L.D Type 3.0</b>	Electronic Line Leak Detector	<b>Piping Type</b>	Pressurized	<b>CP Met Types</b>	Non-corrodible
<b>Product</b>	Gasoline	<b>PLLD Test Date</b>	05/19/2025	<b>Tank/Piping CP Test Date</b>		<b>Primary Tank Leak Detection</b>	Statistical Inventory Reconciliation	<b>Primary Pipe Detection</b>	Statistical Inventory Reconciliation	<b>Vapor Recovery</b>	Yes
<b>Capacity</b>	10000	<b>ATG Test Date</b>	05/19/2025	<b>Line Tightness Test Date</b>	07/16/2015	<b>Secondary Tank Leak Detection</b>		<b>Secondary Pipe Detection</b>	Continuous Interstitial Monitoring	<b>Energy Act</b>	No
		<b>Overfill Test Date</b>	12/04/2024			<b>ATG Type</b>	Gilbarco-Veeder Root/TLS-450				
<b>Tank Code</b>	08	<b>Tank Age</b>	31	<b>Tank Installed Date</b>	03/15/1995	<b>Tank Material</b>	Fiberglass Reinforced Plastic	<b>Piping Material</b>	Fiberglass Reinforced Plastic	<b>Overfill Types</b>	Ball Float Valve;Flapper Valve
<b>Tag Number</b>	2387	<b>Spill Test Date</b>	07/12/2024	<b>Piping Installed Date</b>		<b>Tank Construction</b>	Double-Walled	<b>Piping Construction</b>	Double Walled	<b>AST</b>	No
<b>Tank Status</b>	Currently in Use	<b>MLLD Test Date</b>	04/27/2021	<b>Sump Tightness Test Date</b>	07/12/2024	<b>Catastrophic L.D Type 3.0</b>	Electronic Line Leak Detector	<b>Piping Type</b>	Pressurized	<b>CP Met Types</b>	Non-corrodible
<b>Product</b>	Diesel	<b>PLLD Test Date</b>	05/19/2025	<b>Tank/Piping CP Test Date</b>		<b>Primary Tank Leak Detection</b>	Statistical Inventory Reconciliation	<b>Primary Pipe Detection</b>	Statistical Inventory Reconciliation	<b>Vapor Recovery</b>	No
<b>Capacity</b>	10000	<b>ATG Test Date</b>	05/19/2025	<b>Line Tightness Test Date</b>	07/16/2015	<b>Secondary Tank Leak Detection</b>		<b>Secondary Pipe Detection</b>	Continuous Interstitial Monitoring	<b>Energy Act</b>	No
		<b>Overfill Test Date</b>	07/12/2024			<b>ATG Type</b>	Gilbarco-Veeder Root/TLS-450				

Tank Code	09	Tank Age	31	Tank Installed Date	03/15/1995	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Ball Float Valve;Flapper Valve
Tag Number	2388	Spill Test Date	11/26/2024	Piping Installed Date		Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date	04/27/2021	Sump Tightness Test Date	07/12/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date	05/19/2025	Tank/Piping CP Test Date		Primary Tank Leak Detection	Statistical Inventory Reconciliation	Primary Pipe Detection	Statistical Inventory Reconciliation	Vapor Recovery	Yes
Capacity	12000	ATG Test Date	05/19/2025	Line Tightness Test Date	07/16/2015	Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/04/2024			ATG Type	Gilbarco-Veeder Root/TLS-450				
Tank Code	10	Tank Age	31	Tank Installed Date	03/15/1995	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Ball Float Valve;Flapper Valve
Tag Number	2389	Spill Test Date	07/12/2024	Piping Installed Date		Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date	04/27/2021	Sump Tightness Test Date	07/12/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date	05/19/2025	Tank/Piping CP Test Date		Primary Tank Leak Detection	Statistical Inventory Reconciliation	Primary Pipe Detection	Statistical Inventory Reconciliation	Vapor Recovery	Yes
Capacity	12000	ATG Test Date	05/19/2025	Line Tightness Test Date	07/16/2015	Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/04/2024			ATG Type	Gilbarco-Veeder Root/TLS-450				
Tank Code	11	Tank Age	13	Tank Installed Date	07/01/2013	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Ball Float Valve
Tag Number	5428	Spill Test Date	07/12/2024	Piping Installed Date	06/28/2013	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	07/12/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date	05/19/2025	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	6000	ATG Test Date	05/19/2025	Line Tightness Test Date		Secondary Tank Leak Detection	Statistical Inventory Reconciliation	Secondary Pipe Detection	Statistical Inventory Reconciliation	Energy Act	Yes
		Overfill Test Date	07/12/2024			ATG Type	Gilbarco-Veeder Root/TLS-450				
Tank Code	12	Tank Age	13	Tank Installed Date	07/01/2013	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Ball Float Valve
Tag Number	5429	Spill Test Date	07/12/2024	Piping Installed Date	06/28/2013	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No

Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	07/12/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel, Dyed	PLLD Test Date	05/19/2025	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	6000	ATG Test Date	05/19/2025	Line Tightness Test Date		Secondary Tank Leak Detection	Statistical Inventory Reconciliation	Secondary Pipe Detection	Statistical Inventory Reconciliation	Energy Act	Yes
		Overfill Test Date	07/12/2024			ATG Type	Gilbarco-Veeder Root/TLS-450				
Tank Code	13	Tank Age	4	Tank Installed Date	06/01/2022	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve
Tag Number	6096	Spill Test Date	07/12/2024	Piping Installed Date	06/01/2022	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	07/12/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date	05/19/2025	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	Yes
Capacity	12000	ATG Test Date	05/19/2025	Line Tightness Test Date		Secondary Tank Leak Detection	Statistical Inventory Reconciliation	Secondary Pipe Detection	Statistical Inventory Reconciliation	Energy Act	Yes
		Overfill Test Date	07/12/2024			ATG Type					