

Facility Summary in Chouteau County in the City of

Location: MALMSTROM AFB J 4
US Hwy 87 Rural Location
, MT Chouteau

System Facility ID:08-09077

Facility Code: 19299
Last Inspected On: 04/15/2024
Operating Permit Renewal Date: 09/22/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: 341 CES CEANQ (406) 731-6188

Operator Contact: Candace Ellsworth;Curtis Hester;William Smith (406) 731-6239;(406) 731-7128 candace.ellsworth@us.af.mil;william.smith@us.af.mil

Owner/Operator: 341 CES CEANQ (406) 731-6188

Candace Ellsworth, UST Class A Operator	candace.ellsworth@us.af.mil
Candace Ellsworth, UST Class B Global Operator	candace.ellsworth@us.af.mil
Curtis Hester, UST Class A Operator	
Curtis Hester, UST Class B Global Operator	
William Smith, UST Class A Operator	william.smith@us.af.mil
William Smith, UST Class B Global Operator	william.smith@us.af.mil

Tank Code	02	Tank Age	34	Tank Installed Date	08/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	158	Spill Test Date	04/15/2024	Piping Installed Date	06/19/2017	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/15/2024	Catastrophic L.D Type 3.0	Auto Dialer	Piping Type	U.S. Suction	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	4000	ATG Test Date	04/15/2024	Line Tightness Test Date	05/30/2017	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	04/15/2024			ATG Type	Gilbarco-Veeder Root/TLS-350				

Facility Summary in Chouteau County in the City of

Location: MALMSTROM AFB J 7
US Hwy 87 Rural Location
, MT Chouteau

System Facility ID:08-09080

Facility Code: 19302
Last Inspected On: 04/15/2024
Operating Permit Renewal Date: 09/22/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: 341 CES CEANQ (406) 731-6188

Operator Contact: Candace Ellsworth;Curtis Hester;William Smith (406) 731-6239;(406) 731-7128 candace.ellsworth@us.af.mil;william.smith@us.af.mil

Owner/Operator: 341 CES CEANQ (406) 731-6188

Candace Ellsworth, UST Class A Operator	candace.ellsworth@us.af.mil
Candace Ellsworth, UST Class B Global Operator	candace.ellsworth@us.af.mil
Curtis Hester, UST Class A Operator	
Curtis Hester, UST Class B Global Operator	
William Smith, UST Class A Operator	william.smith@us.af.mil
William Smith, UST Class B Global Operator	william.smith@us.af.mil

Tank Code	02	Tank Age	34	Tank Installed Date	08/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	161	Spill Test Date	04/15/2024	Piping Installed Date	08/08/2018	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/15/2024	Catastrophic L.D Type 3.0	Auto Dialer	Piping Type	U.S. Suction	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	4000	ATG Test Date	04/15/2024	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	04/15/2024			ATG Type	Gilbarco-Veeder Root/TLS-350				

Facility Summary in Chouteau County in the City of Big Sandy

Location: EZZIES WHOLESALE BIG SANDY
418 Judith Landing Rd
Big Sandy, MT 59520-0395 Chouteau

System Facility ID:08-00855

Facility Code: 19100
Last Inspected On: 03/18/2025
Operating Permit Renewal Date: 07/09/2025

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Ezzies Wholesale Inc

bill@ezzies.com

Operator Contact: Conor Moran;Ezzies Wholesale Inc

conor@ezzies.com;bill@ezzies.com

Owner/Operator: Ezzies Wholesale Inc

bill@ezzies.com

Conor Moran, UST Class A Operator
Kenneth Martin, UST Class B Operator
Lindsay Boyce, UST Class B Operator

bill@ezzies.com

big sandy@ezzies.com

lrboyce86@gmail.com

Tank Code	12	Tank Age	33	Tank Installed Date	06/01/1992	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	1841	Spill Test Date	06/02/2022	Piping Installed Date	02/27/2007	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	4000	ATG Test Date	05/12/2021	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	05/12/2021			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	10	Tank Age	35	Tank Installed Date	05/18/1990	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	1842	Spill Test Date	05/12/2020	Piping Installed Date	02/27/2007	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	4000	ATG Test Date	05/12/2021	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No

		Overfill Test Date	05/12/2021			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	09	Tank Age	35	Tank Installed Date	05/18/1990	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	1843	Spill Test Date	06/02/2022	Piping Installed Date	02/27/2007	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	2000	ATG Test Date	05/12/2021	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	05/12/2021			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	13	Tank Age	33	Tank Installed Date	06/01/1992	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	1844	Spill Test Date	06/02/2022	Piping Installed Date	02/27/2007	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	4000	ATG Test Date	05/12/2021	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	05/12/2021			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	14	Tank Age	33	Tank Installed Date	06/01/1992	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	1845	Spill Test Date	06/02/2022	Piping Installed Date	02/27/2007	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	4000	ATG Test Date	05/12/2021	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	05/12/2021			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				

Facility Summary in Chouteau County in the City of Big Sandy

Location: MOUNTAIN VIEW COOP BIG SANDY
79211 US Hwy 87
Big Sandy, MT 59520 Chouteau

System Facility ID:56-14150

Facility Code: 30786
Last Inspected On: 04/24/2023
Operating Permit Renewal Date: 05/27/2026

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Mountain View Coop Black Eagle

(406) 453-5900

ddouglas@mountainviewcoop.com

Operator Contact: David Douglas

ddouglas@mountainviewcoop.com

Owner/Operator: Mountain View Coop Black Eagle

(406) 453-5900

ddouglas@mountainviewcoop.com

David Douglas, UST Class A Operator

ddouglas@mountainviewcoop.com

David Douglas, UST Class B Global Operator

ddouglas@mountainviewcoop.com

Tank Code	S1	Tank Age	20	Tank Installed Date	01/31/2005	Tank Material	Bare Steel	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4965	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Currently in Use	MLLD Test Date	04/24/2023	Sump Tightness Test Date	04/15/2017	Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	5000	ATG Test Date	04/24/2023	Line Tightness Test Date	04/24/2023	Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	04/24/2023			ATG Type					
Tank Code	S2	Tank Age	20	Tank Installed Date	01/31/2005	Tank Material	Bare Steel	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4966	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Currently in Use	MLLD Test Date	04/24/2023	Sump Tightness Test Date	04/15/2017	Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date	04/24/2023	Primary Tank Leak Detection	Deferred	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	5000	ATG Test Date		Line Tightness Test Date	04/24/2023	Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	04/24/2023			ATG Type					
Tank Code	S3	Tank Age	0	Tank Installed Date		Tank Material	Bare Steel	Piping Material	Flexible Plastic	Overfill Types	

Tag Number	4967	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Other	MLLD Test Date		Sump Tightness Test Date	04/15/2013	Catastrophic L.D Type 3.0		Piping Type	Pressurized	CP Met Types	
Product	Unknown	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection		Vapor Recovery	No
Capacity	1	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	S4	Tank Age	0	Tank Installed Date		Tank Material	Bare Steel	Piping Material	Flexible Plastic	Overfill Types	
Tag Number	4968	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Other	MLLD Test Date		Sump Tightness Test Date	04/15/2013	Catastrophic L.D Type 3.0		Piping Type	Not Listed	CP Met Types	
Product	Unknown	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection		Vapor Recovery	No
Capacity	1	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					

Facility Summary in Chouteau County in the City of Carter

Location: MALMSTROM AFB J 3
US Hwy 87
Carter, MT 59420 Chouteau

System Facility ID:08-09076

Facility Code: 19298
Last Inspected On: 04/16/2024
Operating Permit Renewal Date: 09/22/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: 341 CES CEANQ (406) 731-6188

Operator Contact: Candace Ellsworth;Curtis Hester;William Smith (406) 731-6239;(406) 731-7128 candace.ellsworth@us.af.mil;william.smith@us.af.mil

Owner/Operator: 341 CES CEANQ (406) 731-6188

Candace Ellsworth, UST Class A Operator	candace.ellsworth@us.af.mil
Candace Ellsworth, UST Class B Global Operator	candace.ellsworth@us.af.mil
Curtis Hester, UST Class A Operator	
Curtis Hester, UST Class B Global Operator	
William Smith, UST Class A Operator	william.smith@us.af.mil
William Smith, UST Class B Global Operator	william.smith@us.af.mil

Tank Code	02	Tank Age	34	Tank Installed Date	08/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	157	Spill Test Date	04/16/2024	Piping Installed Date	05/23/2017	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/16/2024	Catastrophic L.D Type 3.0	Auto Dialer	Piping Type	U.S. Suction	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	4000	ATG Test Date	04/16/2024	Line Tightness Test Date	05/23/2017	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	04/16/2024			ATG Type	Gilbarco-Veeder Root/TLS-350				

Facility Summary in Chouteau County in the City of Carter

Location: MALMSTROM AFB J 5
US Hwy 87
Carter, MT 59420 Chouteau

System Facility ID:08-09078

Facility Code: 19300
Last Inspected On: 04/15/2024
Operating Permit Renewal Date: 09/22/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: 341 CES CEANQ (406) 731-6188

Operator Contact: Candace Ellsworth;Curtis Hester;William Smith (406) 731-6239;(406) 731-7128 candace.ellsworth@us.af.mil;william.smith@us.af.mil

Owner/Operator: 341 CES CEANQ (406) 731-6188

Candace Ellsworth, UST Class A Operator	candace.ellsworth@us.af.mil
Candace Ellsworth, UST Class B Global Operator	candace.ellsworth@us.af.mil
Curtis Hester, UST Class A Operator	
Curtis Hester, UST Class B Global Operator	
William Smith, UST Class A Operator	william.smith@us.af.mil
William Smith, UST Class B Global Operator	william.smith@us.af.mil

Tank Code	02	Tank Age	34	Tank Installed Date	08/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	159	Spill Test Date	04/15/2024	Piping Installed Date	06/19/2017	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/15/2024	Catastrophic L.D Type 3.0	Auto Dialer	Piping Type	U.S. Suction	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	4000	ATG Test Date	04/15/2024	Line Tightness Test Date	06/13/2017	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	04/15/2024			ATG Type	Gilbarco-Veeder Root/TLS-350				

Facility Summary in Chouteau County in the City of Carter

Location: SCHULER LANDS EAST FARM
17105 Dent Bridge Rd
Carter, MT 59420 Chouteau

System Facility ID:08-03976

Facility Code: 19168
Last Inspected On: 10/24/2024
Operating Permit Renewal Date: 11/21/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Dale Schuler;Schuler Lands Inc (406) 734-5404 mtgraingrower@gmail.com

Operator Contact: Dale Schuler (406) 734-5404 mtgraingrower@gmail.com

Dale Schuler, UST Class A Operator
Dale Schuler, UST Class B Operator

mtgraingrower@gmail.com
mtgraingrower@gmail.com

Tank Code	01	Tank Age	43	Tank Installed Date	04/22/1982	Tank Material	Fiberglass Reinforced Plastic	Piping Material	No Piping	Overfill Types	Flapper Valve
Tag Number	4133	Spill Test Date	10/24/2024	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Permanently Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Not Required	Piping Type		CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection		Vapor Recovery	No
Capacity	18000	ATG Test Date	10/24/2024	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	10/24/2024			ATG Type	Gilbarco/EMC Basic				

Facility Summary in Chouteau County in the City of Floweree

Location: MALMSTROM AFB J 6
17333 Bootlegger Trl
Floweree, MT 59440 Chouteau

System Facility ID:08-09079

Facility Code: 19301
Last Inspected On: 04/15/2024
Operating Permit Renewal Date: 09/22/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: 341 CES CEANQ (406) 731-6188

Operator Contact: Candace Ellsworth;Curtis Hester;William Smith (406) 731-6239;(406) 731-7128 candace.ellsworth@us.af.mil;william.smith@us.af.mil

Owner/Operator: 341 CES CEANQ (406) 731-6188

Candace Ellsworth, UST Class A Operator	candace.ellsworth@us.af.mil
Candace Ellsworth, UST Class B Global Operator	candace.ellsworth@us.af.mil
Curtis Hester, UST Class A Operator	
Curtis Hester, UST Class B Global Operator	
William Smith, UST Class A Operator	william.smith@us.af.mil
William Smith, UST Class B Global Operator	william.smith@us.af.mil

Tank Code	03	Tank Age	10	Tank Installed Date	07/06/2015	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	5590	Spill Test Date	04/15/2024	Piping Installed Date	07/06/2015	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/15/2024	Catastrophic L.D Type 3.0	Auto Dialer	Piping Type	U.S. Suction	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	4000	ATG Test Date	04/15/2024	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	Yes
		Overfill Test Date	04/15/2024			ATG Type	Gilbarco-Veeder Root/TLS-350				

Facility Summary in Chouteau County in the City of Fort Benton

Location: COUNTY COURTHOUSE and JAIL
 1215 Washington St
 Fort Benton, MT 59442 Chouteau

System Facility ID:08-05930

Facility Code: 19222
Last Inspected On: 08/18/2023
Operating Permit Renewal Date: 09/09/2026

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Chouteau County (406) 622-3631

Operator Contact: Bill Wallbillig;Robert Stevenson (406) 252-4661 billwallbillig@yahoo.com;bobcetera@bresnan.net

Bill Wallbillig, UST Class A Operator
 Bill Wallbillig, UST Class B Operator
 Kelly Harding, UST Class B Operator
 Kelly Harding, UST Class B Operator
 Michael Hingiss, UST Class B Operator
 Michael Hingiss, UST Class B Operator
 Robert Stevenson, UST Class A Operator
 Robert Stevenson, UST Class A Operator

billwallbillig@yahoo.com
 billwallbillig@yahoo.com
 kharding@chouteaucosomt.com
 kharding@chouteaucosomt.com
 michael.hingiss@gmail.com
 michael.hingiss@gmail.com
 bobcetera@bresnan.net
 bobcetera@bresnan.net

Tank Code	01	Tank Age	37	Tank Installed Date	06/01/1988	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve
Tag Number	4118	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Permanently Out of Use	MLLD Test Date		Sump Tightness Test Date	09/13/2020	Catastrophic L.D Type 3.0	Not Required	Piping Type	U.S. Suction	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Manual Tank Gauging	Primary Pipe Detection	Manual Interstitial Monitoring	Vapor Recovery	No
Capacity	550	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					

Facility Summary in Chouteau County in the City of Fort Benton

Location: JOYCE FUEL and FEEDS FORT BENTON
2118 Saint Charles St
Fort Benton, MT 59442 Chouteau

System Facility ID:56-13981

Facility Code: 30643
Last Inspected On: 11/29/2023
Operating Permit Renewal Date: 01/14/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Perry Joyce

Operator Contact: Perry Joyce

Owner/Operator: Perry Joyce

Owner/Operator: Perry W Joyce

Cody Joyce, UST Class B Global Operator
Perry Joyce, UST Class A Operator

cody24joyce@yahoo.com

Tank Code	01	Tank Age	25	Tank Installed Date	07/27/2000	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4210	Spill Test Date	02/21/2024	Piping Installed Date	07/27/2000	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	3000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date				ATG Type	Gilbarco/EMC Basic				
Tank Code	02	Tank Age	25	Tank Installed Date	07/27/2000	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4211	Spill Test Date	02/21/2024	Piping Installed Date	07/27/2000	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	3000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date				ATG Type	Gilbarco/EMC Basic				

Tank Code	03	Tank Age	25	Tank Installed Date	07/27/2000	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4212	Spill Test Date		Piping Installed Date	07/27/2000	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	3000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date				ATG Type	Gilbarco/EMC Basic				

Facility Summary in Chouteau County in the City of Fort Benton

Location: JOYCO STORE
816 13th st
Fort Benton, MT 59442 Chouteau

System Facility ID:08-00093

Facility Code: 19071
Last Inspected On: 09/19/2022
Operating Permit Renewal Date: 11/20/2025

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: FORT PETROLEUM INC (510) 714-5045

Operator Contact: Jessica Graham (406) 622-3381 ftbentonjoyco@gmail.com

Owner/Operator: FORT PETROLEUM INC (510) 714-5045

Jessica Graham, UST Class A Operator
Jessica Graham, UST Class B Operator

ftbentonjoyco@gmail.com
ftbentonjoyco@gmail.com

Tank Code	04	Tank Age	26	Tank Installed Date	06/01/1999	Tank Material	Cathodically Protected Steel	Piping Material	Flexible Plastic	Overfill Types	Ball Float Valve
Tag Number	4134	Spill Test Date	09/19/2022	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Galvanic
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	11/07/2019	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	12000	ATG Test Date	09/19/2022	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/15/2022			ATG Type	Gilbarco/EMC Basic				
Tank Code	05	Tank Age	26	Tank Installed Date	06/01/1999	Tank Material	Cathodically Protected Steel	Piping Material	Flexible Plastic	Overfill Types	Ball Float Valve
Tag Number	4135	Spill Test Date	09/19/2022	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Galvanic
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date	11/07/2019	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	12000	ATG Test Date	09/19/2022	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/15/2022			ATG Type	Gilbarco/EMC Basic				
Tank Code	06	Tank Age	26	Tank Installed Date	06/01/1999	Tank Material	Cathodically Protected Steel	Piping Material	Flexible Plastic	Overfill Types	Ball Float Valve

Tag Number	4136	Spill Test Date	11/01/2022	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Galvanic
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	11/07/2019	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	12000	ATG Test Date	09/19/2022	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/15/2022			ATG Type	Gilbarco/EMC Basic				

Facility Summary in Chouteau County in the City of Fort Benton

Location: MOUNTAIN VIEW COOP FORT BENTON
1820 Saint Charles St
Fort Benton, MT 59442 Chouteau

System Facility ID:08-00005

Facility Code: 19068
Last Inspected On: 05/23/2023
Operating Permit Renewal Date: 06/19/2026

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Mountain View Coop Black Eagle (406) 453-5900 ddouglas@mountainviewcoop.com

Operator Contact: John Lindeman;Pat Trainor;Patricia Holskey (406) 622-5121;(406) 750-6802;(800) 823-3276 jclindeman@mountainviewcoop.com;pholskey@mountainviewcoop.com

Owner/Operator: Mountain View Coop Black Eagle (406) 453-5900 ddouglas@mountainviewcoop.com

David Douglas, UST Class B Global Operator ddouglas@mountainviewcoop.com
 John Lindeman, UST Class A Operator jclindeman@mountainviewcoop.com
 John Lindeman, UST Class A Operator jclindeman@mountainviewcoop.com
 John Lindeman, UST Class B Operator jclindeman@mountainviewcoop.com
 John Lindeman, UST Class B Operator jclindeman@mountainviewcoop.com
 Pat Trainor, UST Class A Operator
 Pat Trainor, UST Class B Global Operator
 Patricia Holskey, UST Class A Operator pholskey@mountainviewcoop.com
 Patricia Holskey, UST Class A Operator pholskey@mountainviewcoop.com
 Patricia Holskey, UST Class B Operator pholskey@mountainviewcoop.com
 Patricia Holskey, UST Class B Operator pholskey@mountainviewcoop.com

Tank Code	06	Tank Age	49	Tank Installed Date	12/11/1976	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	1021	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	05/18/2020	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date		Line Tightness Test Date	05/18/2020	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	12	Tank Age	34	Tank Installed Date	12/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	1022	Spill Test Date	05/19/2023	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No

Tank Status	Currently in Use	MLLD Test Date	05/16/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date	05/16/2023	Line Tightness Test Date	05/16/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	13	Tank Age	34	Tank Installed Date	12/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	1023	Spill Test Date	05/19/2023	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	05/16/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date	05/15/2023	Line Tightness Test Date	05/15/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	14	Tank Age	34	Tank Installed Date	12/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	1024	Spill Test Date	05/19/2023	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	05/15/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date	05/15/2023	Line Tightness Test Date	05/16/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	15	Tank Age	34	Tank Installed Date	12/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	1025	Spill Test Date	05/19/2023	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	05/15/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date	05/15/2023	Line Tightness Test Date	05/16/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No

		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	16	Tank Age	23	Tank Installed Date	03/28/2002	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4628	Spill Test Date	05/15/2023	Piping Installed Date	06/03/2021	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	06/03/2021	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date	05/14/2020	Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	12000	ATG Test Date	05/15/2023	Line Tightness Test Date	06/28/2021	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	17	Tank Age	23	Tank Installed Date	03/28/2002	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4629	Spill Test Date	05/15/2023	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/19/2020	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date	05/14/2020	Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	12000	ATG Test Date	05/15/2023	Line Tightness Test Date	03/03/2008	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	18	Tank Age	23	Tank Installed Date	03/28/2002	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4630	Spill Test Date	05/15/2023	Piping Installed Date	06/03/2021	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	06/03/2021	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date	05/14/2020	Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	12000	ATG Test Date	05/15/2023	Line Tightness Test Date	06/28/2021	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	19	Tank Age	23	Tank Installed Date	03/28/2002	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm

Tag Number	4631	Spill Test Date	05/15/2023	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/19/2020	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date	05/14/2020	Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	12000	ATG Test Date	05/15/2023	Line Tightness Test Date	03/03/2008	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	20	Tank Age	23	Tank Installed Date	03/28/2002	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4632	Spill Test Date	05/15/2023	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	04/19/2020	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date	05/14/2020	Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	30000	ATG Test Date	05/15/2023	Line Tightness Test Date	03/03/2008	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	21	Tank Age	23	Tank Installed Date	03/28/2002	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4633	Spill Test Date	05/15/2023	Piping Installed Date	06/03/2021	Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	06/03/2021	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date	05/14/2020	Tank/Piping CP Test Date		Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	30000	ATG Test Date	05/15/2023	Line Tightness Test Date	06/28/2021	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	05/15/2023			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				

Facility Summary in Chouteau County in the City of Geraldine

Location: CENTRAL MONTANA COOP GERALDINE
28720 MT Hwy 80
Geraldine, MT 59446 Chouteau

System Facility ID:08-06615

Facility Code: 19239
Last Inspected On: 07/24/2024
Operating Permit Renewal Date: 07/24/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Central Montana Coop Geraldine

(406) 737-4480

Operator Contact: Kirk Protsman

kirk.protsman@chsinc.com

Owner/Operator: Central Montana Coop Geraldine

(406) 737-4480

Jon Helberg, UST Class B Operator

jon.helberg@chsinc.com

Kirk Protsman, UST Class A Operator

kirk.protsman@chsinc.com

Tank Code	S1	Tank Age	51	Tank Installed Date	04/29/1974	Tank Material	Bare Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	864	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	Yes
Tank Status	Temporarily Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	2000	ATG Test Date		Line Tightness Test Date	05/13/2013	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	S2	Tank Age	51	Tank Installed Date	04/29/1974	Tank Material	Bare Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	High Level Alarm
Tag Number	865	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	Yes
Tank Status	Temporarily Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	2000	ATG Test Date		Line Tightness Test Date	05/13/2013	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					

Facility Summary in Chouteau County in the City of Highwood

Location: HIGHWOOD SERVICE CENTER UST
277 Broadway Ave W
Highwood, MT 59450 Chouteau

System Facility ID:08-12320

Facility Code: 19357
Last Inspected On: 10/22/2015
Operating Permit Renewal Date: 05/01/2019

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Keith Schott;Richard Schott (406) 667-2242;(406) 733-6072 1940@3rivers.net;schottk17@gmail.com

Operator Contact: Keith Schott (406) 667-2242 schottk17@gmail.com

Keith Schott, UST Class A Operator
Keith Schott, UST Class A Operator
Keith Schott, UST Class B Operator
Keith Schott, UST Class B Operator

schottk17@gmail.com
schottk17@gmail.com
schottk17@gmail.com
schottk17@gmail.com

Tank Code	03	Tank Age	34	Tank Installed Date	09/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	3112	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Permanently Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Not Required	Piping Type	Safe Suction	CP Met Types	
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Statistical Inventory Reconciliation	Primary Pipe Detection	Deferred;Statistica I Inventory Reconciliation	Vapor Recovery	No
Capacity	2000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	04	Tank Age	34	Tank Installed Date	09/01/1991	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	3113	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Permanently Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Not Required	Piping Type	Safe Suction	CP Met Types	
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection	Statistical Inventory Reconciliation	Primary Pipe Detection	Deferred;Statistica I Inventory Reconciliation	Vapor Recovery	No
Capacity	2000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					

Facility Summary in Chouteau County in the City of Loma

Location: PA'S MART
204 Broadway
Loma, MT 59460-0184 Chouteau

System Facility ID:08-01445

Facility Code: 19112
Last Inspected On: 03/14/2024
Operating Permit Renewal Date: 03/14/2027

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Gregory Bouchard (406) 853-2139 maslomacafe@gmail.com

Operator Contact: Gregory Bouchard (406) 853-2139 maslomacafe@gmail.com

Owner/Operator: Gregory Bouchard (406) 853-2139 maslomacafe@gmail.com

Gregory Bouchard, UST Class A Operator maslomacafe@gmail.com

Tank Code	03	Tank Age	39	Tank Installed Date	12/30/1986	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	3957	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Temporarily Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Galvanic
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	07/22/2021	Primary Tank Leak Detection	Inventory Reconciliation; Statistical Inventory Reconciliation	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	04	Tank Age	39	Tank Installed Date	12/30/1986	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	3958	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Temporarily Out of Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Galvanic
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	07/22/2021	Primary Tank Leak Detection	Inventory Reconciliation; Statistical Inventory Reconciliation	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date		Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					