

Facility Summary in Granite County in the City of Drummond

Location: FICS KWIK SIX
410 E Front St
Drummond, MT 59832-9648 Granite

System Facility ID:20-03192

Facility Code: 22104
Last Inspected On: 07/21/2025
Operating Permit Renewal Date: 10/14/2028

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Fickler Oil Co Inc Deer Lodge

(406) 846-3970

tfickler@montana.com

Operator Contact: Judy Rasmussen;Kayla Brown;Fics Kwik Six

fics@blackfoot.net;kayla.i.hannawalt@gmail.com

Owner/Operator: Fickler Oil Co Inc Deer Lodge

(406) 846-3970

tfickler@montana.com

Dolly Brewer, UST Class B Global Operator
Judy Rasmussen, UST Class A Operator
Judy Rasmussen, UST Class B Operator
Kayla Brown, UST Class A Operator
Kayla Brown, UST Class B Operator
Todd Fickler, UST Class B Operator

barrelgirl11@hotmail.com
fics@blackfoot.net
fics@blackfoot.net
kayla.i.hannawalt@gmail.com
kayla.i.hannawalt@gmail.com
vclose@bresnan.net

Tank Code	10	Tank Age	16	Tank Installed Date	07/01/2010	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	5264	Spill Test Date	11/05/2024	Piping Installed Date	03/31/2010	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	11/05/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date	11/05/2024	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	12000	ATG Test Date	11/05/2024	Line Tightness Test Date	11/18/2009	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	11/05/2024			ATG Type	Gilbarco-Veeder Root/TLS-350;Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	11	Tank Age	16	Tank Installed Date	07/01/2010	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	5265	Spill Test Date	11/05/2024	Piping Installed Date	03/31/2010	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	11/05/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible

Product	Gasoline	PLLD Test Date	11/05/2024	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	5000	ATG Test Date	11/05/2024	Line Tightness Test Date	11/18/2009	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	11/05/2024			ATG Type	Gilbarco-Veeder Root/TLS-350;Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	12	Tank Age	16	Tank Installed Date	07/01/2010	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	5266	Spill Test Date	11/05/2024	Piping Installed Date	03/31/2010	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	11/05/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date	11/05/2024	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	10000	ATG Test Date	11/05/2024	Line Tightness Test Date	11/18/2009	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	11/05/2024			ATG Type	Gilbarco-Veeder Root/TLS-350;Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	13	Tank Age	16	Tank Installed Date	07/01/2010	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	Flapper Valve;High Level Alarm
Tag Number	5267	Spill Test Date	11/05/2024	Piping Installed Date	03/31/2010	Tank Construction	Double-Walled	Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date	11/05/2024	Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel, Dyed	PLLD Test Date	11/05/2024	Tank/Piping CP Test Date		Primary Tank Leak Detection	Continuous Interstitial Monitoring	Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	5000	ATG Test Date	11/05/2024	Line Tightness Test Date	11/18/2009	Secondary Tank Leak Detection	Automatic Tank Gauging 0.2	Secondary Pipe Detection	ELLD 0.2	Energy Act	Yes
		Overfill Test Date	11/05/2024			ATG Type	Gilbarco-Veeder Root/TLS-350;Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				

Facility Summary in Granite County in the City of Drummond

Location: MOUNTAIN WEST CO OP
350 E Front St
Drummond, MT 59832 Granite

System Facility ID:20-03611

Facility Code: 22107
Last Inspected On: 09/24/2024
Operating Permit Renewal Date: 01/25/2028

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Mountain West Coop Drummond (406) 288-3219

Operator Contact: Dusty Smith;Michael Gourley;CHS Inc Inver Grove Heights;Robin McCurdy (406) 370-3920;(800) 232-3638;(406) 546-4885
dusty.smith@chsinc.com;michael.gourley@chsinc.com;mary.blel@chsinc.com;robin.mccurdy@chsinc.com

Owner/Operator: Mountain West Coop Drummond (406) 288-3219

Dusty Smith, UST Class A Operator
Michael Gourley, UST Class A Operator
Robin McCurdy, UST Class A Operator
Robin McCurdy, UST Class B Operator

dusty.smith@chsinc.com
mary.blel@chsinc.com
robin.mccurdy@chsinc.com
robin.mccurdy@chsinc.com

Tank Code	06	Tank Age	66	Tank Installed Date	06/15/1960	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	1458	Spill Test Date	09/24/2024	Piping Installed Date		Tank Construction	Lined Interior/Impressed Current	Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	09/24/2024	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	09/24/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	4000	ATG Test Date	09/24/2024	Line Tightness Test Date	09/24/2024	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	09/24/2024			ATG Type	Gilbarco/TLS-350				
Tank Code	07	Tank Age	55	Tank Installed Date	06/16/1971	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	1459	Spill Test Date	09/24/2024	Piping Installed Date		Tank Construction	Lined Interior/Impressed Current	Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	09/24/2024	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	09/24/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	8000	ATG Test Date	09/24/2024	Line Tightness Test Date	09/24/2024	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	09/24/2024			ATG Type	Gilbarco/TLS-350				

Tank Code	08	Tank Age	35	Tank Installed Date	05/13/1991	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	1460	Spill Test Date	09/24/2024	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	09/24/2024	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date	09/24/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date	09/24/2024	Line Tightness Test Date	09/24/2024	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	09/24/2024			ATG Type	Gilbarco/TLS-350				
Tank Code	09	Tank Age	35	Tank Installed Date	05/13/1991	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	1461	Spill Test Date	09/24/2024	Piping Installed Date		Tank Construction		Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	09/24/2024	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date	09/24/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	6000	ATG Test Date	09/24/2024	Line Tightness Test Date	09/24/2024	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	09/24/2024			ATG Type	Gilbarco/TLS-350				
Tank Code	05	Tank Age	66	Tank Installed Date	06/15/1960	Tank Material	Cathodically Protected Steel	Piping Material	Fiberglass Reinforced Plastic	Overfill Types	Flapper Valve
Tag Number	4461	Spill Test Date	09/24/2024	Piping Installed Date		Tank Construction	Lined Interior/Impressed Current	Piping Construction	None	AST	No
Tank Status	Currently in Use	MLLD Test Date	09/24/2024	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date	09/24/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	MLLD Line Tightness Testing	Vapor Recovery	No
Capacity	2000	ATG Test Date	09/24/2024	Line Tightness Test Date	09/24/2024	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date	09/24/2024			ATG Type	Gilbarco/TLS-350				

Facility Summary in Granite County in the City of Philipsburg

Location: PINTLER PETROLEUM INC
906 W Broadway Rd
Philipsburg, MT 59858 Granite

System Facility ID:56-13983

Facility Code: 30645
Last Inspected On: 09/07/2023
Operating Permit Renewal Date: 10/07/2026

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: Bill Antonioli;William Antonioli (406) 859-3164 phi3727@gmail.com

Operator Contact: William Antonioli (406) 859-3164 phi3727@gmail.com

Owner/Operator: Bill Antonioli (406) 859-3164
Owner/Operator: William Antonioli (406) 859-3164
 William Antonioli, UST Class A Operator phi3727@gmail.com
 William Antonioli, UST Class B Operator phi3727@gmail.com

Tank Code	S1	Tank Age	26	Tank Installed Date	09/01/2000	Tank Material	Unknown	Piping Material	Flexible Plastic	Overfill Types	
Tag Number	4215	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Currently in Use	MLLD Test Date	09/07/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Continuous Interstitial Monitoring;Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	12000	ATG Test Date	09/07/2023	Line Tightness Test Date	05/04/2021	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	S2	Tank Age	26	Tank Installed Date	09/01/2000	Tank Material	Unknown	Piping Material	Flexible Plastic	Overfill Types	
Tag Number	4216	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Currently in Use	MLLD Test Date	09/07/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Continuous Interstitial Monitoring;Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No

Capacity	12000	ATG Test Date	09/07/2023	Line Tightness Test Date	09/07/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	S3	Tank Age	26	Tank Installed Date	09/01/2000	Tank Material	Unknown	Piping Material	Flexible Plastic	Overfill Types	
Tag Number	4217	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Currently in Use	MLLD Test Date	09/07/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Continuous Interstitial Monitoring; Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	20000	ATG Test Date	09/07/2023	Line Tightness Test Date	09/07/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					
Tank Code	S4	Tank Age	26	Tank Installed Date	09/01/2000	Tank Material	Unknown	Piping Material	Flexible Plastic	Overfill Types	
Tag Number	4218	Spill Test Date		Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	Yes
Tank Status	Currently in Use	MLLD Test Date	09/07/2023	Sump Tightness Test Date		Catastrophic L.D Type 3.0	Continuous Interstitial Monitoring; Mechanical Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date		Primary Tank Leak Detection		Primary Pipe Detection	Continuous Interstitial Monitoring	Vapor Recovery	No
Capacity	24000	ATG Test Date	09/07/2023	Line Tightness Test Date	09/07/2023	Secondary Tank Leak Detection		Secondary Pipe Detection		Energy Act	No
		Overfill Test Date				ATG Type					

Facility Summary in Granite County in the City of Philipsburg

Location: SUNSHINE STATION 417
3830 MT Hwy 1
Philipsburg, MT 59858-9748 Granite

System Facility ID:20-05771

Facility Code: 22120
Last Inspected On: 10/17/2023
Operating Permit Renewal Date: 10/17/2026

Note: Inspection is due 90 days before the Operating Permit Renewal Date.

Owner Operator Contact: JTCD ENTERPRISES, INC

(406) 544-4676

Operator Contact: Aaron Bay;John Monahan;Randy Livingston

(406) 396-7578;(406) 532-0384;(406) 544-4676

aaron.bay@askallegiance.com

Owner/Operator: JTCD ENTERPRISES, INC

(406) 544-4676

Aaron Bay, UST Class A Operator
Aaron Bay, UST Class B Global Operator
Aaron Bay, UST Class B Operator
Bill Dirkes, UST Class B Global Operator
John Monahan, UST Class A Operator
John Monahan, UST Class B Global Operator
Randy Livingston, UST Class A Operator
Randy Livingston, UST Class B Global Operator

aaron.bay@askallegiance.com
aaron.bay@askallegiance.com
aaron.bay@askallegiance.com

Tank Code	01	Tank Age	43	Tank Installed Date	04/27/1983	Tank Material	Bare Steel	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	1313	Spill Test Date	04/10/2024	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current
Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	06/04/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	10000	ATG Test Date	10/17/2023	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/15/2022			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	02	Tank Age	43	Tank Installed Date	04/27/1983	Tank Material	Bare Steel	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4516	Spill Test Date	12/01/2021	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Impressed Current

Product	Gasoline	PLLD Test Date		Tank/Piping CP Test Date	12/15/2022	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	10000	ATG Test Date	10/17/2023	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/15/2022			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				
Tank Code	03	Tank Age	27	Tank Installed Date	09/20/1999	Tank Material	Fiberglass Reinforced Plastic	Piping Material	Flexible Plastic	Overfill Types	High Level Alarm
Tag Number	4517	Spill Test Date	04/10/2024	Piping Installed Date		Tank Construction		Piping Construction	Double Walled	AST	No
Tank Status	Currently in Use	MLLD Test Date		Sump Tightness Test Date		Catastrophic L.D Type 3.0	Electronic Line Leak Detector	Piping Type	Pressurized	CP Met Types	Non-corrodible
Product	Diesel	PLLD Test Date		Tank/Piping CP Test Date	06/04/2024	Primary Tank Leak Detection	Automatic Tank Gauging 0.2	Primary Pipe Detection	ELLD 0.2	Vapor Recovery	No
Capacity	12000	ATG Test Date	10/17/2023	Line Tightness Test Date		Secondary Tank Leak Detection		Secondary Pipe Detection	Continuous Interstitial Monitoring	Energy Act	No
		Overfill Test Date	12/15/2022			ATG Type	Gilbarco-Veeder Root/TLS-350/Gilbarco EMC				