

Blower Door Test Results – Short Form

Tester Information

Name (Printed) _____ Phone _____

Tester Signature _____

Company _____

House and Tightness Test Information

Test Date _____

House Address _____ City _____

House Conditioned Floor Area (Square Feet) _____

House Conditioned Volume (Cubic Feet) _____

Measured Air Flow at 50 Pascals (CFM50) _____

Air Changes at 50 Pascals [ACH50 = (CFM50 x 60)/Volume]:

The Montana energy code states that the maximum envelope air leakage at 50 Pascals test pressure be no greater than 4 Air Changes (4 ACH50).