



**TETRA TECH**

January 26, 2017

Mr. Reed Miner  
Montana Department of Environmental Quality  
Petroleum Tank Cleanup Section  
655 Timberwolf Parkway, Suite 3  
Kalispell, Montana 59901-1215

**Subject: Additional Corrective Action and Work Plan (CAP AC-07)  
Minuteman Aviation, 5225 Highway 10 West, Missoula, Montana  
DEQ Facility ID# 32-02040, Release #2139, Work Plan 10395**

Dear Mr. Miner:

Tetra Tech is pleased to submit this Corrective Action and Work Plan (CAP) for activities at the Minuteman Aviation facility in Missoula, Montana (**Figure 1**; Attachment A). This additional CAP is intended to fulfill the requirements of the DEQ, as set forth in their letter dated September 6, 2016, *Additional Corrective Action and Work Plan Required for Petroleum Release at Minuteman Aviation Facility* and several modifications requested by the DEQ during project discussions in December 2016 and January 2017.

The following sections provide our proposed scope of work and proposed time schedule. Referenced figures are presented in Attachment A. An estimated budget for completing the work tasks is included as Attachment B.

## **SCOPE OF WORK**

In order to meet the requirements of the DEQ for this release, Tetra Tech proposes the following four tasks:

### **Task 1 – Corrective Action Plan (CAP) Preparation and HASP Preparation**

Activities associated with the preparation of this CAP are included in Task 1. These activities include correspondence with our client, the DEQ and the Petroleum Tank Release Compensation Board (PTRCB).

In order to comply with Occupation Safety and Health Administration Code of Federal Regulations (CFR) 29 1910.120, Tetra Tech routinely prepares a Health and Safety Plan (HASP) for projects that involve field investigation activities, especially for those projects where environmental contaminants may be encountered. All work at the site will be conducted under an existing HASP which will be revised to include proposed work outlined in this document.

### **Task 2 – Borehole Drilling and Monitoring Well Installation**

Tetra Tech proposes to drill up to fifteen borings at the site and complete up to twelve of those borings as groundwater monitoring wells at the locations indicated on **Figure 2**. Our project budget includes two optional monitoring wells north of the site if field

**Tetra Tech**

2525 Palmer St, Suite 2  
Missoula, Montana 59808

Tel 406.543.3045 Fax 406.543.3088 [www.tetrattech.com](http://www.tetrattech.com)



screening information indicates they are warranted in order to define the downgradient extent impacts.

Tetra Tech will coordinate buried utility locates using a one-call locating service prior to initiating intrusive activities. Tetra Tech will also discuss the proposed locations with representatives of the Missoula County Airport Authority knowledgeable about private utilities in the area. Borehole locations may be adjusted in the field due to buried utility locations.

The borings will be installed using a truck-mounted hollow-stem auger drill rig. The three borings located within the paved portion of Aviation Way (Figure 2) will be advanced to a maximum depth of 10 feet below grade. Soil samples will be obtained from each borehole beginning at 5 feet below grade and collected at 5-foot intervals thereafter using a split-spoon sampler that will be decontaminated between samples. Sampling activities will cease upon encountering the groundwater interface. Lithologic units encountered and visual and olfactory indications of petroleum hydrocarbon impacts will be recorded on logs completed for each borehole. A portion of each sample will be analyzed in the field for volatile organic compounds (VOCs) in headspace vapor using a calibrated photoionization detector (PID) following Tetra Tech's headspace screening method (on file with the DEQ). Headspace screening results will be recorded on borehole lithologic logs. Drill cuttings generated during drilling operations will be thin spread in an unpaved area of the site.

The three boreholes will be backfilled with drill cuttings and an approximately 2-foot thick layer of granular bentonite in the upper portion of the boring. The upper 6 inches of the boring will be capped with asphaltic patch material.

Up to twelve borings will be drilled at the site and completed as groundwater monitoring wells constructed using two-inch diameter, flush threaded polyvinyl chloride (PVC) well casing. Up to seven of the wells will be completed at approximately 20 feet below grade and used to monitor impacts to the near surface groundwater. Solid "blank" PVC will be installed from the top of the screened interval to approximately 6 inches below grade.

Shallow monitoring wells will include a 15-foot section of slotted PVC well casing. Solid "blank" PVC will be installed from the top of the screened interval to approximately 6 inches below grade. Inert silica sand will be placed in the annular space surrounding the well casing to approximately two feet above the top of the screened interval. The well will be sealed with hydrated, granular bentonite, placed directly above the sand pack. A locking well plug (a.k.a. "j-plug") will be placed in each well casing, and a common-keyed padlock will be installed on each j-plug. Steel well casing protectors with bolt-on lids will be grouted in place and finished flush with the surrounding surface. The top, north quadrant of each well casing will be marked with indelible ink to serve as the measuring point reference mark for future groundwater monitoring activities.

Up to five wells will be completed at approximately 43 feet below grade and used to monitor potential impacts coincident with the completion depth of well MW-3. These deep monitoring wells will include a 10-foot section of factory-slotted (0.020-inch) PVC well screen placed in the base of the boring and completed as described above.



Following well completion, each well will be developed using a new disposable bailer and surge and bail technique. Development will continue until the clarity of the evacuated water improves or until a minimum of 5 gallons of water is removed. Evacuated water will be thin spread on the surface next to the well.

Up to two soil samples per borehole will be submitted to Eurofins Laboratories (Eurofins) in Lancaster, Pennsylvania for laboratory analysis of volatile petroleum hydrocarbons (VPH) and extractable petroleum hydrocarbons (EPH) screen in accordance with DEQ guidelines. Soil samples exhibiting total extractable hydrocarbons (TEH) concentrations exceeding 200 milligrams per kilograms (mg/Kg) will be further analyzed for EPH fractions. The sample from each borehole exhibiting the highest headspace concentration and the sample obtained from the air/groundwater will be submitted for laboratory analyses. In the event that field screening results do not indicate petroleum hydrocarbon impacts, then only the sample from the air/groundwater interface will be submitted for laboratory analysis. For purposes of estimating costs, we assume 25% of the soil samples will require EPH fractionation. Eurofins was chosen to conduct laboratory analyses for this project because 1) a local laboratory is not present in the area of the site and 2) Tetra Tech secured preferential pricing from Eurofins that offsets the cost for overnight delivery charges.

The elevations of the existing monitoring well network (MW-1 through MW-5; **Figure 2**) was surveyed into an arbitrary datum. Tetra Tech will contract with a licensed professional surveyor to survey the locations and depth to water measuring point elevations of the existing wells and the newly installed wells to a standard datum in accordance with State of Montana regulations. Tetra Tech will also coordinate submitting completion logs for the new monitoring wells to the Montana Bureau of Mines and Geology, Ground-Water Information Center (GWIC).

### **Task 3 – Groundwater Monitoring**

Groundwater monitoring will be conducted on a semi-annual frequency for a period of one year following installation and development of the new monitoring well. Groundwater monitoring observations and field data will be recorded on field forms.

Depth to water measurements will be obtained during each monitoring event from the five existing monitoring wells (MW-1 through MW-5; **Figure 2**) and the newly installed monitoring wells using a decontaminated electric well probe. Groundwater elevation data will be used to interpret groundwater flow direction and gradient at the site.

Groundwater samples will be obtained during each monitoring event from wells MW-3, MW-4 and the newly installed monitoring wells. If possible, approximately three bore volumes of water will be evacuated from each well using a peristaltic pump and new disposable tubing. Evacuated water will be dispersed on ground surface proximate to each well. Field parameters will be measured periodically through the evacuation process. IBI parameters will include dissolved oxygen (DO), temperature, pH, specific conductance (SC), and oxidation/reduction potential (ORP) and will be measured using electronic probes in an open vessel. Evacuation will continue until parameters for the



individual wells stabilize. In the event the well is purged dry, the well will be allowed to recover prior to sample collection.

Following parameters stabilization, groundwater samples will be obtained from each of the three wells using vessels provided by the laboratory and preserved in accordance with the analytical method requirements. The sample vessels will be labeled, placed in coolers with ice, and shipped to Eurofins for VPH and EPH screen analyses in accordance with DEQ guidelines. Samples exhibiting TEH concentrations exceeding 1,000 micrograms per liter ( $\mu\text{g/L}$ ) will be further analyzed for EPH fractions. For purposes of estimating costs, we assume 25% of the groundwater samples obtained during each event will require EPH fractionation.

#### **Task 4 – Project Management and Report Preparation**

Following soil boring and well installation activities and completion of the first semi-annual groundwater monitoring event, Tetra Tech will prepare an *Abbreviated Soil Boring and Monitoring Well Installation Report* (AR-03). The report will include a map showing all historical soil borings and monitoring wells, cumulative soil data and pending infrastructure. The report will also provide our opinion on the extent of impacted soil at the site.

Upon completing the second semi-annual groundwater monitoring event, Tetra Tech will prepare an *Abbreviated Generic Application Report* (AR-07) summarizing the results of the second semi-annual monitoring event. The report will meet the data requirements of an *Abbreviated Report Form for Groundwater Monitoring at a Petroleum Release Site* (AR-01) and include a Cleanup Alternatives Matrix evaluating potential remedial options for the site including closure with a petroleum mixing zone.

#### **SCHEDULE**

Field work will be scheduled following receipt of approval from the DEQ and the PTRCB. Borehole drilling and well installation will be completed in late winter/early spring 2017. The first semi-annual groundwater monitoring event is anticipated to be completed during spring 2017 and coincide with seasonally high groundwater elevations. The second semi-annual groundwater monitoring event will be completed approximately 6 months later and coincide with seasonally low groundwater elevations.

The turnaround time for laboratory analytical results of soil and groundwater samples is typically three weeks. The report will be prepared and submitted within 15 business days following our receipt of final laboratory data.

#### **FEE**

The estimated cost to complete the proposed scope of work is provided in **Attachment B**. Tetra Tech requested bids from three qualified drilling contractors, however only two bids (O'Keefe Drilling and Boland Drilling) were received by the time this work plan was submitted.



Unit rates are based on the fiscal year 2017 fee schedule approved by the PTRCB. If the DEQ require additional activities at the site, the project budget may require modification. However, no additional work will be completed without prior authorization from the MCAA.

A copy of this work plan was also submitted to the PTRCB for their review and approval. If you have any questions regarding this project, please contact me at your earliest convenience at (406) 543-3045.

Respectfully Submitted:  
**Tetra Tech**

Jerold A. Armstrong, L.G.  
Project Manager



Attachments: A – Figures  
B – Cost Estimate

cc w/ Attachments: Mr. Chris Jensen, Missoula County Airport Authority, Missoula, MT  
Mr. Jerry Mamuzich, Minuteman Aviation  
Mr. Shaun Shea, Morrison-Maierle, Missoula, MT  
Ms. Ann Root, PTRCB, Helena, MT

## **ATTACHMENT A**

### **Figures**






**Location Map  
Minuteman Aviation  
Missoula Montana**

**Figure 1**





- Monitoring Well
- △ Shallow Well TD ~ 20' Screen 5' - 20'
- ▲ Deep Well TD ~ 43' Screen 33' - 43'
- Soil Boring TD ~ 10'
- Former UST Location

**Proposed Well and Boring  
Location Map  
Minuteman Aviation  
Missoula Montana  
Figure 2**



**ATTACHMENT B**

**Cost Estimate and Drilling Contractor Bids**

**COST ESTIMATE**  
**ADDITIONAL CORRECTIVE ACTION AND WORK PLAN**  
**Minuteman Aviation, Missoula**  
**DEQ Facility ID# 32-02040, Release #2139, Work Plan 10396**  
**January 2017**

**TASK NO. 1: CORRECTIVE ACTION PLAN (CAP)& HASP PREPARATION**

	<u>RATE</u>	<u>UNITS</u>	<u>COST</u>
Corrective Action Plan (CAP_AC-07)	\$1,500.00	1	\$1,500.00
Project Scientist (HASP prep)	\$118.82	6	<u>\$712.92</u>
			\$2,212.92
<b>TOTAL TASK 1</b>			<b>\$2,212.92</b>

**TASK 2: BOREHOLE DRILLING AND MONITORING WELL INSTALLATION**

	<u>RATE</u>	<u>UNITS</u>	<u>COST</u>
<u>Labor</u>			
Project Scientist (utility locates, MDT permits, drilling oversight, etc)	\$118.82	54	\$6,416.28
<u>Other Direct Costs</u>			
Drilling Subcontractor (Cost +7%)	\$24,400.00	1	\$24,400.00
Licensed Surveyor (Cost +7%)	\$2,355.00	1	\$2,355.00
VPH (soil), per sample	\$58.00	24	\$1,392.00
EPH Screen(soil), per sample	\$40.00	24	\$960.00
EPH Fractionation (soil), per sample	\$128.00	6	\$768.00
Miscellaneous (decon materials, disposable bailers, PPE, etc)	\$200.00	1	\$200.00
Shipping, estimate	\$150.00	4	<u>\$600.00</u>
<b>TOTAL TASK 2</b>			<b>\$37,091.28</b>

**TASK 3: SEMI-ANNUAL GROUNDWATER MONITORING (2 Events)**

	<u>RATE</u>	<u>UNITS</u>	<u>COST</u>
Groundwater Sampling, per well (MW-3, MW-4 and 12 New Wells)	\$175.00	28	\$4,900.00
Water Level Measurements, per well (MW-1, MW-2 and MW-5)	\$40.00	6	\$240.00
VPH (groundwater), per sample	\$58.00	28	\$1,624.00
EPH Screen (groundwater), per sample	\$40.00	28	\$1,120.00
EPH Fractionation (groundwater), per sample	\$128.00	7	\$896.00
Groundwater Sampling Fee, per well	\$10.00	28	\$280.00
Shipping, estimate	\$150.00	8	<u>\$1,200.00</u>
<b>TOTAL TASK 3</b>			<b>\$10,260.00</b>

**TASK NO. 4: PROJECT MANAGEMENT AND REPORTING**

	<u>RATE</u>	<u>UNITS</u>	<u>COST</u>
Sr. Project Manager, per hr	\$132.49	20	\$2,649.80
Abbrev. Soil Boring & Monitoring Well Install Rpt (AR-03)	\$2,455.00	1	\$2,455.00
Abbrev Gen. App Rpt w/ Cleanup Alt Matrix (AR-07), Sr Proj Manager, per hr	\$132.49	4	\$529.96
Abbrev Gen. App Rpt w/ Cleanup Alt Matrix (AR-07), Proj Scientist, per hr	\$118.82	24	\$2,851.68
Abbrev Gen. App Rpt w/ Cleanup Alt Matrix (AR-07) CADD per hr	\$83.43	2	\$166.86
Abbrev Gen. App Rpt w/ Cleanup Alt Matrix (AR-07) Word Processor/hr	\$64.71	2	\$129.42
Abbrev Gen. App Rpt w/ Cleanup Alt Matrix (AR-07) B&W copies/page	\$0.10	200	\$20.00
Abbrev Gen. App Rpt w/ Cleanup Alt Matrix (AR-07) Color 11x17 copies/page	\$1.75	16	<u>\$28.00</u>
<b>TOTAL TASK 4</b>			<b>\$8,830.72</b>

<b>TOTAL ESTIMATED COST</b>	<b>\$58,394.92</b>
-----------------------------	--------------------



P.O. Box 3810 - Butte, MT 59702  
 Office: (406) 494-3310 Fax: (406) 494-3301  
 Email: info@okeefedrilling.com

Client:	Tetra Tech	Date:	11-Jan-17
Attention:	Jerry Armstrong	Phone:	406-543-3045
Project:	Missoula Airport	Fax:	
	Minuteman Aviation-Petrofund		

PROJECT SPECIFICATIONS:			
Type of Rig:	Mobile B-61 Auger	Number of Borings:	3
Location:	Missoula Airport	Expected Footage:	10
Formation:	Sands Gravels	Number of Wells:	5
Sampling:	Yes, Every 5'	Expected Footage:	43
Decontamination:	Yes	Screen Length:	10
Other Details:	Flushmounts	Completion PVC Size:	2
		Number of Wells:	7
		Expected Footage:	20
		Screen Length:	15
		Completion PVC Size:	2

#### Soil Boring/Monitoring Well Installation

#### Unit Cost Worksheet

Task	Unit Cost	Number of Units	Total Cost
<b>Mobilization/Demobilization</b>			
Drill Rig	\$ 2.00 Miles	240	\$ 480.00
Support Vehicle w/decon trailer	\$ 1.75 Miles	240	\$ 420.00
Interm Travel	\$ 1.50 Miles		\$ -
<b>Per Diem</b> <i>Crew Members</i>			
Motel	2 \$ 80.00 Per Person Per Day	4	\$ 640.00
Food	2 \$ 35.00 Per Person Per Day	5	\$ 350.00
<b>Soil Boring Installation</b>			
8.75 Drilling 0-50 ft range	\$ 24.00 Per Foot	385	\$ 9,240.00
<b>Monitor Well Installation -</b>			
2" Drilling 0-50 ft range	\$ 26.00 Per Foot	355	\$ 9,230.00
<b>Drilling Standby &amp; Safety Meeting</b>			
Prior Approval Needed	\$ 105.00 Per Hour		\$ -
<b>Other:</b>			
DOT Drums	\$ 85.00 Each	22	\$ 1,870.00
Containerize Cuttings	\$ 170.00 Per Hour	2	\$ 340.00
Decon	\$ 170.00 Per Hour	1	\$ 170.00
<b>Total Project Expenses</b>			<b>\$ 22,740.00</b>

\*\*Client is responsible to remove Drums from the work site.

\*\*\*Client is responsible for any line locates. Locate number can then be given to O'Keefe Drilling who then will request a ticket default.

\*\*\*\*This bid is subject to change as warranted when the addition of prior unexpressed need for additional certifications, medical monitoring, sampling, containerization or other unforeseen change in the scope of work.



# Petroleum Tank Release Compensation Board

## Soil Boring/Monitoring Well Installation Unit Cost Worksheet

### Contractor Information

Company Name: Boland Drilling

Address: 4701 N Star Blvd

City, State, Zip: Great Falls, MT 59405

Cost Estimator: Chris Boland

Signature: 

Phone: 406-761-1063

1/18/2017

### Project Information and Specifications

Minuteman Aviation

Address:

Missoula

### Type of Drilling Equipment

Hollow-Stem Augers

Air Rotary

Direct Push

Other (please specify)

### Soil Boring

Number of Borings

Boring Diameter (inches)

Depth (per boring - ft)

Surface: Concrete Asphalt Barren

Soil Disposal: Onsite Stockpile Drums

Abandonment: Bentonite Soil Cuttings

### Soil Sampling

Continuous Soil Sampling

Interval Soil Sampling (specify interval)

No Sampling

### Cost Estimate Explanation:

(1) **Mobilization/Demobilization:** Includes all costs and mileage to transport equipment, materials, and personnel to and from the site location. More than one mobilization event of either the drilling rig or support vehicle will require justification and pre-approval by the DEQ-PRS and Board staffs. This item should be estimated on a per mile unit rate.

(2) **Soil Boring Installation:** Includes all costs (labor, equipment, and materials) to drill, collect soil samples and abandon soil borings, as well as decontaminate equipment. Drilling costs should be estimated using a per foot unit rate. Unit cost should include handling of contaminated soil by stockpiling or placing in drums. Assume level "C" personal protective equipment.

(3) **Monitoring Well Installation:** Includes all costs (labor, equipment, and materials) to drill, collect soil samples, and complete monitoring well to specifications and according to Montana Well Drillers Board rules, as well as decontaminate equipment. Drilling costs should be estimated using a per foot unit rate. Unit cost should include handling of contaminated soil by stockpiling or placing in drums. Assume level "C" personal protective equipment.

(4) **Drilling Standby:** Drilling standby should be estimated on an hourly basis. Prior approval and justification for accumulating standby time is needed prior to billing.

(5) **Well Development:** Includes all costs (labor, equipment, and materials) to develop monitoring wells. This task should be estimated using a per well unit rate.

(6) **Monitoring Well Abandonment:** Includes all costs (labor, equipment, and materials) to properly abandon a well location according to the Montana Well Drillers Board rules. Abandonment costs should be estimated using a per well unit rate.

Facility ID #

Release #

WP ID #

### Monitoring Well Specifications

Number of Wells

Surface: Concrete Asphalt Barren

Depth (per well)

Estimated Depth to Groundwater (ft)

Boring Diameter (inches)

Casing Diameter and type (inches)

Surface Completion: Flush Mount Aboveground

x

15

8

10'-43'

12

20-43

8

2

# Soil Boring/Monitoring Well Installation Unit Cost Worksheet

TASK		UNIT COST	NUMBER OF UNITS	TOTAL COST
<b>Mobilization/Demobilization (1)</b>				
Mobilization/Demobilization: Drilling Rig	\$	2.00 /mile	350	\$ 700.00
Mobilization/Demobilization: Support Vehicle	\$	1.50 /mile	350	\$ 525.00
<b>Soil Boring Installation (2)</b>				
Drilling (0'-50' range per boring)	\$	26.00 /foot	385	\$ 10,010.00
Drilling (50'-100' range per boring)		/foot		\$ -
Other (please specify) _____				\$ -
<b>Monitoring Well Installation (3)</b>				
Drilling (0'-50' range per well)	\$	26.00 /foot	355	\$ 9,230.00
Drilling (50'-100' range per well)		/foot		\$ -
Other (please specify) _____				\$ -
<b>Drilling Standby (4)</b>				
-prior approval needed	\$	125.00 /hour	0	\$ -
<b>Well Development (5)</b>				
Well Development	\$	160.00 /well	0	\$ -
<b>Monitoring Well Abandonment (6)</b>				
Abandonment	\$	275.00 /well		\$ -
<b>Lodging may only be paid at actual costs when documented by receipts.</b>				
<b>Per Diem</b>				
Lodging: number of individuals =	2	\$ 105.00 /person per day	4	\$ 840.00
Food: number of individuals =	2	\$ 23.00 /person per day	4	\$ 184.00
(Breakfast 5.00, Lunch 6.00, Dinner 12.00)				
<b>TOTAL PROJECT EXPENSE</b>				<b>\$ 21,489.00</b>

D.O.T. Drums

\$95.00

**Additional Conditions/Comments/Costs:**

Drill up to 15 soil boring and construct up to 12 monitor wells at Minuteman Aviation in Missoula, MT

If you require assistance, call 406-841-5090.

Submit completed form to:

Petroleum Tank Release Compensation Board PO Box 200902, Helena MT 59620-0902